

Department of Engineering/Road Management
Dan Gaillet, P.E., County Engineer/ Road Manager

3137 South Liberty Street, Canton, MS 39046
Office (601) 855-5670 FAX (601) 859-5857

MEMORANDUM

June 12, 2017

To: Sheila Jones, Supervisor, District I
Trey Baxter, Supervisor, District II
Gerald Steen, Supervisor, District III
David Bishop, Supervisor, District IV
Paul Griffin, Supervisor, District V

From: Dan Gaillet, P.E.
County Engineer and Road Manager *DG*

Re: Yandell Road
Time Extension

Due to the recent rains, construction on Yandell Road Widening Project has been delayed while the clock continues to count down. As a result, the Engineering Department recommends meeting the contractor's request for an extension of 14 days. The completion date will now be set at November 12, 2017.

*STORM DRAINAGE
*CONCRETE CONSTRUCTION
*RIP RAP



*ROAD AND STREET CONSTRUCTION
*CLEARING
*EARTH MOVING

1576 OLD FANNIN ROAD
BRANDON, MS. 39047
PHONE: 601-992-0733 Ext.15
FAX: 601-992-6269

GENERAL CONTRACTOR



June 6, 2017

Mr. Brad Engels PE
Stantec
101 Webster Circle, Suite 101
Madison, MS 39110

Re: Yandell Road Improvements

Dear Mr. Engels,

Southern Rock, LLC would like to formally request that an additional 14 days be added to the contract time due the immense amount of rain we have received the past 2 months. As you well know on April 3rd (first day of contract time) we received 5.38" of rain. This record rain left the project completely under water (see attached pictures). The total amount of rain we have received since starting the project in 14.97" (8.67" in April and 6.3" in May).

We would greatly appreciate this time being added to the contract and thank you for your help in this matter.

Please advise should you have any questions.

Sincerely,
SOUTHERN ROCK, L.L.C.

Bud McGehee
Project Manager

Cc: File