REQUEST FOR PAYMENT MISSISSIPPI DEVELOPMENT AUTHORITY INDUSTRY INCENTIVE FINANCING REVOLVING FUND (Madison County Board of Supervisors)

IIF-44

Pursuant to the Grant Agreement dated July 8, 2020 the undersigned Madison County Board of Supervisors (Local Government) hereby requests payment by the Mississippi Development Authority ("MDA") for expenses incurred to pay the cost of the Project (as defined in the Grant Agreement) in the amounts listed in the attached Exhibit "A", which contains a list of the amounts paid or due by the Entity and a description of work performed or products delivered together with the name of the persons of companies performing such work or delivering such service. Copies of any paid invoices for each such person or company are attached hereto as Exhibit "B".

The Entity does hereby represent pursuant to this Requisition that all amounts set forth in Exhibits "A" and "B" are presently due and no default has occurred pursuant to Section 3 of the Grant Agreement.

The undersigned Authorized Representative of the Entity does hereby certify that he/she has reviewed the attached Exhibit "A" and Exhibit "B" and that each amount shown is presently due; each amount is for a product or service already delivered or performed; all statutory requirements as to each person or company performing such work or delivering such service and the work performed or service delivered by each such person or company have been met; and all work to date by each such person or company has been completed in a satisfactory manner unless noted otherwise. Accordingly, the amount requested is the just amount now due to the Entity.

The undersigned Authorized Representative does hereby certify that:

- a. To the best of his/her knowledge, the representations and warranties of the Payee contained in the Grant Agreement are true and correct as of the date of this request for disbursement;
- b. The Grant Agreement has been duly authorized, executed and delivered by the Payee and constitutes a legal, valid and binding obligation of the Payee enforceable in accordance with its terms, except as such enforceability may be limited by bankruptcy, reorganization, insolvency, moratorium or other laws affecting creditors' rights generally and except to the extent that the enforceability of the rights set forth herein may be limited by the availability of any particular remedies;
- c. The Grant Agreement has not been amended or supplemented or modified since the date of its

execution and remains in full force and effect as of the date of this request for disbursement;

- d. The authorization, execution and delivery of the Grant Agreement by the Payee, and compliance by the Payee with the provisions hereof, will not conflict with or constitute a breach or default of the Payee's duties hereunder or under any law, administrative regulation, court decree, resolution, charter, bylaw or other agreement to which the Payee is subject or by which it is bound; and
- e. There is no action, suit, proceeding or investigation at law or in equity before or by any court or governmental agency or body pending or, to the best of his knowledge, after reasonable investigation and due inquiry, threatened against the Payee in any way contesting or affecting the validity of the Grant Agreement or contesting the powers of the Payee to enter into or perform its obligations under the Grant Agreement.

DATED:	A d : 1D
ADDRESS OF LOCAL GOVERNMENT:	Madison County Board of Supervisors P.O. Box 608
	Canton, MS 39046
NAME AND PHONE NUMBER OF PERSON WHO PREPARED REQUEST:	Na' Son S White

EXHIBIT A

Provide on a separate piece of paper, identified as Exhibit A, a list of the vendors and/or contractors, and amounts to be reimbursed to the Entity in accordance with the within Request for Payment. Tax Identification number and an executed W-9 Form for the Entity must be submitted to MDA in accordance with the within Request for Payment. The W-9 form may be faxed to MDA at (601) 359-3619, Attention: Sarah Wright. Please verify that Entity's Grant Number (IIF-44) is reflected on the W-9 form.

EXHIBIT B

Provide invoices to match the Exhibit A list of vendors and/or contractors and proof of payment of those invoices in accordance with the within Request for Payment.

Payment will be made to the Entity within fourteen working days of receipt if the Request for Payment is correct and all necessary information is provided.

If you have questions, contact Sarah Wright of the Financial Resources Division of MDA at (601) 359-2058 or by email at swright@mississippi.org

Exhibit A Request for Payment Mississippi Development Authority Industry Incentive Financing Revolving Fund Madison County Board of Supervisors

Requisition #:	5	
Total Amount of Request:	\$	847,025.39

Vendor	Date Paid	Amt	Paid to Vendor
Hemphill Construction Company, Inc.	4/7/2021	\$	637,422.60
Hemphill Construction Company, Inc.	4/7/2021	\$	129,807.20
Central Pipe Supply	4/5/2021	\$	2,365.00
Canton Municipal Utilities	4/20/2021	\$	72,535.59
Central Pipe Supply	4/20/2021	\$	2,155.00
Central Pipe Supply	4/20/2021	\$	340.00
Consolidated Pipe Supply	4/20/2021	\$	2,400.00

•

Total \$ 847,025.39

MADISON COUNTY BOARD OF SUPERVISORS DETACH THIS PORTION, RETAIN FOR YOUR RECORDS. CANTON, MISSISSIPPI 327676953 1/31/2021 WATER & SEWER ONSITE UTILITIES #1 637422.60 2/28/2021 WATER & SEWER ONSITE UTILITIES 327676953 #2 129807.20 Claim No. 35 Total 767229.80 Trustmark Bank MADISON COUNTY BOARD OF SUPERVISORS 85-27/653 CANTON, MISSISSIPPI 39046 MADISON COUNTY - OPERATING ACCOUNT 4/ 7/2021 57693 \$767229.80 Seven Hundred Sixty-Seven Thousand Two Hundred Twenty-Nine And 80/100 Dollars HEMPHILL CONSTRUCTION TO THE

ORDER

P O DRAWER 879

FLORENCE, MS 39073

#O57693# #O65300279# #4700025171#

MADISON COUNTY P O BOX 608 CANTON, MS. 39046

See Other Side For Opening Instructions

HEMPHILL CONSTRUCTION P O DRAWER 879 FLORENCE, MS 39073

Contractor From Contractor: Madison County Board of Supervisors Hemphill Construction Company, Inc. PO Drawer 879 146 West Center Street External 1858 Hwy 49 South Canton, MS 39046 N/A Contract No. Florence, MS 39073 Application Date: 2/2/2021 Contract Date: 12/7/2020 CONTRACTOR'S APPLICATION FOR PAYMENT The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been Application is made for payment, as shown below, in connection with the Contract. completed in accordance with the Contract Documents. That all amounts have been Continuation Sheet is attached paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due. 1. Original Contract Sum \$1,419,980.00 CONTRACTOR: Hemphill Construction Company, Inc. 2. Net Change By Change Order \$0.00 3. Contract Sum To Date \$1,419,980.00 Date: 2/2/2021 4. Work Completed To Date \$637,422.60 5. Stored Materials Inventory \$0.00 Mississinn County of: Simpson \$637,422,60 Subscribed and sworn to before me this 115338 February 2021 NOTARY PUBLIC 7. Retainage Comm Expires Notary Public: February 21, 2024 a. Maximum Retainage is in effect. //February 21, 2024 My Commission expires: Securities are furnished in lieu of Retainage. \$36,000.00 Retainage on Work Completed to Date 5.00 % \$31,871,13 ENGINEER'S CERTIFICATE FOR PAYMENT Retainage on Stored Materials Inventory 0.00 % In accordance with the Contract Documents, based on on-site observations and the data \$0.00 Total Calculated Retainage comprising the above application, the Engineer certifies to the Owner that to the best of the \$31,871.13 Total Retainage To Be Withheld Engineer's knowledge, information, and belief, the Work has progressed as indicated. \$0.00 the quality of the Work is in accordance with the Contract Documents, and the Contractor 8. Total Earned Less Retainage is entitled to payment of the AMOUNT CERTIFIED. \$637,422.60 **APPROVED** \$0.00 AMOUNT CERTIFIED \$637,422,60

Continuation Sheet that are changed to conform with the amount certified.)

Childh ___

Invoice #: 013121-1

Civil Link

137 Executive Dr Suite F

Madison, MS 39110

Application No.:

Period From:

Period To:

By timothy.bryan at 10:33 am, Mar 29, 2021

Date: 2-10-21

(Attach explanation if amount certified differs from the amount applied, Initial all figures on this Application and on the

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the

prejudice to any rights of the Owner or Contractor under this Contract.

Contractor named herein. Issuance, payment, and acceptance of payment are without

JB App #1

1/1/2021

1/31/2021

Distribution to:

Owner

Engineer

Via Engineer:

APPLICATION AND CERTIFICATE FOR PAYMENT

Project: H20141- Project Pine Onsite Water and

\$637,422.60

\$782,557.40

\$0.00

\$0.00

\$0.00

Deductions

ENGINEER:

Sewer Improvements

To Customer: Madison County - Board of Supervisors

10. Current Payment Due

Additions

\$0.00

\$0.00

\$0.00

\$0.00

CHANGE ORDER SUMMARY

Net Changes By Change Order

Total changes approved in previous months by Owner

Total Approved this Month

o Customer: Ma	adison County - Board of Supervis	ors Project:	H20141- Project Pine Onsite Wat	er and Via Engineer:	Civil Link	Application No. :	JB App #2	Distribution to :
•			Sewer Improvements	•	137 Executive Dr Suite F Madison, MS 39110	Period From:	2/1/2021	Owner
					industry ind	Period To:	2/28/2021	Engineer Contractor
rom Contractor:	Hemphill Construction Company PO Drawer 879 1858 Hwy 49 South	y, inc. Owner:	Madison County Board of Super 146 West Center Street Centen, MS 39046	risora		External Contract No.	N/A	
Application Date:	Florence, MS 39073 3/1/2021					Contract Date:	12/7/2020	
··	TOR'S APPLICATION	EOD DAVMEN	<u> </u>	The understand Centre	tor certifies that to the best of the Cor	Annal de la contrata de la		
	for payment, as shown below, in conn		11	Information, and belief, the	e work covered by this Application for	Payment has been		
Continuation Sheet	is attached.	action with the Contract.		paid by the Contractor for	with the Contract Documents. That all Work for which previous Certificates gived from the Owner, and that current	for Payment were		
1. Original Con	tract Sum		\$1,419,980.00	herein is now due.		.,.,		
2. Net Change	By Change Order	• • • • • • • • • • • • • • • • • • • •	\$0.00	CONTRACTOR: H	emphili Construction Company, Inc.			
3. Contract Sur	m To Date		\$1,419,980.00	BV: (5)				
4. Work Compl	eted To Date		\$767,229.80	Бу	Date:	3/1/2021		**********
5. Stored Mater	rials Inventory		\$0.00	State of: Mis-	sissippl County of:	Simpson		F MISS/SS
6. Total Comple	eted and Stored To Date	• • • • • • • • • •	\$767,229.80	Subscribed and swom to bel		of March 2021		A mounted so
7. Retainage				Notary Public:	escal to MI - /		- : -/ <u>@</u>	ID No (1)
	n Retainage is in effect.		200 000 00	My Commission expires:	February 21, 2024		: ^ \ C	TARY PUBLIC And
	s are furnished in lieu of Reta ge on Work Completed to Date		\$36,000.00 \$19,180,75	ENGINEER'S CERTIFICA			- i Feb	ruary 21, 2024
d. Retainaç	ge on Stored Materials Invento		\$0.00	In accordance with the Contr	act Documents, based on on-site observat		Mp	SON COUNT
	lculated Retainage tainage To Be Withheld		\$19,180.75 \$0.00	Engineer's knowledge, Inform	tion, the Engineer certifies to the Owner the nation, and belief, the Work has progresse	f as indicated.	•••	SON CON
8. Total Eamed	Less Retainage		\$767,229.80	the quality of the Work is in a is entitled to payment of the A	coordance with the Contract Documents , a MOUNT CERTIFIED.	and the Contractor		
9. Less Previou	us Certificates For Payments .	•••••	\$637,422.60		APPROVED			
10. Current Pay	yment Due	• • • • • • • • • • • • • • • • • • • •	\$129,807.20	AMOUNT CERTIFIED \$12	9.807.20	at 11:08 am, Mar 29, 2	021	
11. Balance to	Finish, Pius Retainage	•••••	\$652,750.20	(Attach explanation if amount cer Continuation Sheet that are chan	tilied differs from the amount applied. Initial all fi ged to conform with the amount certified.)	gures on this Application and on t	10	
CHANGE ORD	DER SUMMARY	Additions	Deductions	ENGINEER: A A	111			
Total changes ap in previous mont	proved	\$0.00		ENGINEER: Chul	my	21		
Total Approved to		\$0.00	11111	Ву:	Date: 3-23-	<u> </u>		

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

TOTALS

Net Changes By Change Order

\$0.00

\$0.00

\$0.00

Exhibit F

MADISON COUNTY BOARD OF SUPERVISORS DETACH THIS PORTION, RETAIN FOR YOUR RECORDS. 1031.00 327676953 2/10/2021 S/B SS TAPPING SLEEVE 12" S100245594 2/10/2021 M&H MJ X FLANGED GATE VALVE 12 S100245594 1334.00 Claim No. Total 2365.00 Trustmark Bank MADISON COUNTY BOARD OF SUPERVISORS 85-27/653 CANTON, MISSISSIPPI 39046 MADISON COUNTY - OPERATING ACCOUNT 4/ 5/2021 57569 \$2365.00 Two Thousand Three Hundred Sixty-Five And No/100 CENTRAL PIPE SUPPLY, TO THE 101 WARE ROAD ORDER PEARL, MS 39208

#O57569# #O65300279# #4700025171#

MADISON COUNTY P O BOX 608 CANTON, MS. 39046

See Other Side For Opening Instructions

CENTRAL PIPE SUPPLY, INC. 101 WARE ROAD PEARL, MS 39208



CENTRAL PIPE SUPPLY - JACKSON 101 WARE ROAD PEARL, MS 38208 801-383-8322 Fax 601-832-8944 / 6 3 2 2

BILL TO:

Prin

INVOICE DATE	NVOICE DATE INVOICE			
02/10/2021	2021 S100245594.001			
REMIT TO:	·	PAGE NO.		
CENTRAL FIPE SUPPLY - J PO BOX 5470 PEARL MS 30289-5470	iackson	1 of 1		

SHIP TO:

213679

MADISON CNTY BRD OF SUPERVISORSM P O BOX 608 CANTON, MS 39046-0608 MADISON CNTY BRD OF SUPERVISORS P O BOX 608 CANTON, MS 39046-0808

CUSTOMER N	JMBER .	CUSTOME	ER PO NUMBER	JOB	NAME / RELEASE NUMBER	SALE	SPERSON
13451		2	10180			CAMERO	ON DILMORE
. v	WRITER		SHIP VIA		TERMS	SHIP DATE	ORDER DATE
CAMER	ON DILM	ORE	OT OUR TRU	CK	NET 30 DAYS	02/10/2021	02/08/2021
ORDER QTY	SHIP QTY	1	DESC	RIPTIC	UNIT PRICE	EXT PRICE	
1ea	1e	1	TAPPING SLEEV 201200-200 (13.1			1031.000/ea	1031.00
1ea	1e		X FLANGED GA 2" NUT	2 Z	NLVE 12"	1334.000/ea	1334.00
						Lmi	Dog
invoico is due b						Subtotal	2365,00
Past Due inv	olces ma	ay be subj	ect to 1.50% late	chan	ge.	S&H Charges	0.00
						Tax	0.00
						Payments	0.00
alod By: LYNPAG on SY(Y2021 3:42:10	PM				Amount Due	2365.00

Canton Municipal Utilities

P O Box 114 Canton, MS 39046 Phone 601-859-2921



INVOICE	INV2000	
Type		
Date	3/31/2021	
Page	1	

Exhibit B

Bill to:

Madison County Board of Supervisors P.O. Box 608 Canton MS 39046-0608

urchase Or	der ID	Customer ID		Salesperson ID	Shipping	Method	Payment	Terms ID
ICBOS-MEG	SA	MCBOS-MEGA					NET30	
luantity	Item Number		Description		UOIM	Discount		ExtaPrice
1.00	MATERIALS 8	SUPPLIES	Barnett Philli	ps Invoice 2101-576743	Each	\$0.00	\$39.	•
1.00	MATERIALS &	SUPPLIES	Barnett Philli	ps invoice 2102-581771	Each	\$0.00	\$43.9	30 \$43.90
1.00	MATERIALS &	SUPPLIES	Fisher Brown	Bottrell invoice 89584	Each	\$0.00	\$400.0	\$400.00
1.00	MATERIALS &	SUPPLIES	Consolidated	Pipe invoice 0410366-000-000	Each	\$0.00	\$195.0	00 \$195.00
1.00	MATERIALS &	SUPPLIES	Consolidated	Pipe invoice 0410193-000-000	Each	\$0.00	\$1,840.0	\$1,840.00
1.00	MATERIALS &	SUPPLIES	Consolidated	Pipe Invoice 0410192-001-000	Each	\$0.00	\$585.0	00 \$585.00
1.00	MATERIALS &	SUPPLIES	Consolidated	Pipe invoice 0410192-002.000	Each	\$0.00	\$585.0	9585.00
1.00	MATERIALS &	SUPPLIES	Consolidated	Pipe Invoice 0410327-000-00	Each	\$0.00	\$830.0	00 \$830.00
1.00	MATERIALS &	SUPPLIES	Consolidated	Pipe invoice 0411370-000-000	Each	\$0.00	\$800.0	00.00\$
1.00	MATERIALS &	SUPPLIES	McGraw Ren	tal Supply invoice 493829.1.1	Each	\$0.00	\$379.0	00 \$379.00
1.00	MATERIALS &	SUPPLIES	McGraw Ren	tal Supply invoice 493829.1.3	Each	\$0.00	\$324.2	\$324.20
1.00	CONSTRUCTI	ON	Water Off-sit	e Steen Plumbing	Each	\$0.00	\$31,750.0	00 \$31,750.00
1.00	CONSTRUCTI	ON	Gas Off-site	Steen Plumbing	Each	\$0.00	\$7,070.0	00 \$7,070.00
1.00	CONSTRUCT	ON	Gas Off-site	HR 170 Report 1.28 - 2.24	Each	\$0.00	\$812.6	88 \$812.68
1.00	CONSTRUCTI	ON	Wastewater	Off-site HR170 Rpt 1.28-2.24	Each	\$0.00	\$76.6	\$76.66
1.00	CONSTRUCTI	ON	Water Off-sit	e HR170 Report 1.28 - 2.24	Each	\$0.00	\$183.6	\$183.67
1.00	CONSTRUCTI	ON EQUIPMENT	Water Off-sit	e Charge Out Form 1.28-2.24	Each	\$0.00	\$1,900.0	\$1,900.00
1.00	CONSTRUCTI	ON EQUIPMENT	Wastewater	Off-site Charge Out 1.28-2.24	Each	\$0.00	\$577.5	50 \$577.50
1.00	CONSTRUCTI	ON EQUIPMENT	Gas Off-site	Charge Out Form 1.28 - 2.24	Each	\$0.00	\$1,062.5	50 \$1,062.50
1.00	CONSTRUCTI	ON EQUIPMENT	Water Off-sit	e Charge Out Form 2.25-3.24	Each	\$0.00	\$1,218.7	75 \$1,218.75
1.00	CONSTRUCTI	ON EQUIPMENT	Wastewater (Off-site Charge Out 2.25-3.24	Each	\$0.00	\$512.5	50 \$512.50
1.00	CONSTRUCTI	ON EQUIPMENT	Gas Off-site	Charge Out Form 2.25-3.24	Each	\$0.00	\$225.0	
1.00	ENGINEERING	G FEES-SOFT CO	Waggoner in	voice 37734	Each	\$0.00	\$15,750.5	\$15,750.55
1.00	ENGINEERING	3 FEES-SOFT CO	Allen & Hosh	all invoice 4012101	Each	\$0.00	\$525.0	\$525.00
1.00	ENGINEERING	3 FEES-SOFT CO	CMU Gas Of	f-site HR 170 Report 1.28-2.24	Each	\$0.00	\$65.9	\$65.90
				vater Off-site HR 170 1.28-2.24	Each	\$0.00	\$277.5	9 \$277.59
1.00	ENGINEERING	G FEES-SOFT CO	CMU Water	Off-site HR 170 Rpt 1.28-2.24	Each	\$0.00	\$1,522.6	\$1,522.60
1.00	ENGINEERING	3 FEES-SOFT CO	CMU Gas Of	f-site HR 170 Report 2.25-3.24	Each	\$0.00	\$518.9	
1.00	ENGINEERING	3 FEES-SOFT C	CMU Wastev	vater Off-site HR 170 2.25-3.24	Each	\$0.00	\$542.5	
1.00	ENGINEERING	G FEES-SOFT CO	CMU Water (Off-site HR 170 Rpt 2.25-3.24	Each	\$0.00	\$1,921.5	\$1,921.52
						Subtotal		\$72,535.59
						TO DESCRIPTION OF THE PARTY OF	Organization and the second	\$72,535.59 \$0.00
						Misc		Ψ0.00

Make all checks payable to **Canton Municipal Utilities.** If you have any questions concerning this invoice, contact Marty Hopkins @ 601.855.5479, m.hopkins@cmu.com

APPROVED

Trade Discount

By timothy.bryan at 11:07 am, Apr 14, 2021

\$0.00 \$0.00

\$0.00

\$72,535.59

Exhibit B

CENTRAL PIPE I VALVES / PITTINGS

CENTRAL PIPE SUPPLY - JACKSON 101 WARE ROAD PEARL, MS 39208 601-939-3322 Fax 601-932-8944

16322

BILL TO:

SHIP TO:


213962

MADISON CNTY BRD OF SUPERVISORS P O BOX 608 CANTON, MS 39046-0608 MADISON CNTY BRD OF SUPERVISORS P O BOX 608 CANTON, MS 39046-0608

CUSTOMER N	UMBER	CUSTOM	ER PO NUMBER	JOE	NAME / RELEASE NUMBER	SALE	SPERSON	
13451			10217			CAMERO	N DILMORE	
,	WRITER		SHIP VIA		TERMS	SHIP DATE	ORDER DATE	
CAMER	ON DILM	MORE	OT OUR TRU	CK	NET 30 DAYS	03/23/2021 03/15/202		
ORDER QTY	ER QTY SHIP QTY DESCRIPTION				UNIT PRICE	EXT PRICE		
100ft	100	Of PIPE CA	RECE MAR	EIV NRET	".250 WALL FURNABLE** 2021	21.550/R	2155.0	
voice is due by	04/22/202	21				Subtotal	2155.00	
st Due invo	oices ma	ay be subje	ct to 1.50% late	charg	je.	S&H Charges	0.00	
		·				Tax	0.00	
		APPR	ROVED			Payments	0.00	
v: LYNPAC on 3/26/	2021 9:28:48	By timo	thy.brvan at 1	11:06	6 am, Apr 14, 2021	Amount Due	2155.00	

Exhibit B

invoice



CENTRAL

PIPE I VALVES / FITTINGS

CENTRAL PIPE SUPPLY - JACKSON 101 WARE ROAD PEARL, MS 39208 601-939-3322 Fax 601-932-8944

BILL TO:

16322

SHIP TO:

213963

MADISON CNTY BRD OF SUPERVISORS P O BOX 608 CANTON, MS 39046-0608 MADISON CNTY BRD OF SUPERVISORS P O BOX 608 CANTON, MS 39046-0608

CUSTOMER NUMBER CUSTON			ER PO NUMBER	JOE	NAME / RELEASE NUMBER	SALE	SPERSON
13451		2	10217			CAMERO	ON DILMORE
	WRITER		SHIP VIA		TERMS	SHIP DATE	ORDER DATE
CAMER	RON DILMO	ORE	WILL CALL		NET 30 DAYS	03/22/2021	03/15/2021
ORDER QTY	SHIP QTY	DESCRIPTION				. UNIT PRICE	EXT PRICE
20ea	20ea	6" X 10" CSPB-06 **SPECI Pn: 1741		PACE 25"	TURNABLE**	17.000/EA	340.00
					APPROVE	D	
		ı			By timothy.br	yan at 11:05 a	m, Apr 14, 20
voice is due b	y 0 <i>41</i> 21 <i>1</i> 2021					Subtotal	340.00
			ect to 1.50% late	charg	e.	S&H Charges	0.00
					- [Tax	0.00
						Payments	0.00
		A				Amount Due	340.00

800.00 00. 0410991-000-002 733994 APPROVED INVOICE NUMBER By timothy.bryan at 11:09 am, Apr 14, 2021 PAGE . 105 OUR TRUCK 6260 Shp From CPS-JACKSON Ship Via MS 39046 Invoice Amount 800.00 MADISON COUNTY BOARD OF SUPERVISORS PO BOX 608 Unit Price per dinda Brown @ cm w CPS VALVE TAPPING SERVICE 12" INVOICE DATE 3/30/2021 CANTON Ship Date 2/26/2021 ** ADJUSTMENT INVOICE ** STOCK Fax / Email Copy SHIP TO: Terms of Sale NET 30 This Sale is Governed by Consolidated Pipe & Supply's terms & conditions of sale found at www.Consolidatedpipe.com ġ FREIGHT Account No. 044981 F.O.B. SHIPPING POINT Product No. 242482 39046 REMIT TO: DEPT. 3147 P.O. BOX 2153 BIRMINGHAM, AL. 35287-3147 INVERSE MS 5285 GREEN WAY DRIVE JACKSON MS 39204 MADISON COUNTY BOARD OF SUPERVISORS PO BOX 608 CANTON Back Ordered Consolidated Pope & Supply Co. Inc. 20-000-72 Customer Order No. 16321 Freight SOLD TO:

1,600.00 1600.00 00. 0411037-000-002 **APPROVED** INVOICE NUMBER PAGE 10, By timothy.bryan at 11:09 am, Apr 14, 2021 OUR TRUCK 6260 Ship From CPS-JACKSON MS 39046 Per EA Invoice Amount 800.00 MADISON COUNTY BOARD OF SUPERVISORS PO BOX 608 Unit Price ordered 2/26/2021

per Luda Brown

Q CMM CPS VALVE TAPPING SERVICE 12" INVOICE DATE 3/30/2021 CANTON Ship Date 3/01/2021 ** ADJUSTMENT INVOICE ** STOCK Description SHIP TO: Fax / Email Copy This Sale is Governed by Consolidated Pipe & Supply's terms & conditions of sale found at www.Consolidated pipe.com erms of Sale NET 30 Š 1. brown @ Cmu. com FREIGHT Account No. 044981. F.O.B. SHIPPING POINT Product No. 242482 39046 CMK Linda Brown MS 5285 GREEN WAY DRIVE JACKSON MS 39204 601855 5450 MADISON COUNTY BOARD OF SUPERVISORS PO BOX 608 CANTON Back Ordered Consolidated Pope & Supply Co. Inc. 601 - 922 - 6600 Shipped: 21-00072 Customer Order No. Freight PREPAID SOLD TO:

REMIT TO: DEPT. 3147 P.O. BOX 2153 BIRMINGHAM, AL. 35287-3147 BIVOPSEF

Note to the Board of Supervisors:

MDA Request #5

April 15, 2021

MDA Request #5 does not include a copy of the checks for the transactions with a release date of April 19, 2021 because the docket has not been approved or paid. Please be advised request #5 will include check copies when sent to MDA.

Na'Son S. White, Comptroller