

Tim Bryan, P.E., PTOE
County Engineer
Madison County Board of Supervisors
Engineering Department
3137 South Liberty Street
Canton, Mississippi 39046

Reference: Calhoun Parkway Project Update

Tim, please see the updated schedule for the Calhoun Station Parkway Project. We are still on track to be completed per our revised project schedule below:

- Date your contract began:
November 18, 2024
- Value of your contract:
\$345,443.37
- Amount billed:
\$160,031.58
- Original Project Schedule:

Start Date	End Date	Stage
11/18/24	01/06/25	Topographical Survey
1/7/25	03/31/25	Produce Geotechnical Report and Develop Conceptual Plans
04/01/25	07/28/25	Field Inspection Plan Development
07/29/25	08/11/25	Submit Field Inspection Plans, Schedule & Attend Field Inspection
08/12/25	12/15/25	Develop Office Review Plans & Attend Office Review
12/16/25	04/21/26	Develop Final Plans & Acquire Applicable Permits
04/22/26	05/26/26	Submit Final Plans

- Revised Project Schedule:

Start Date	End Date	Stage
11/18/24	01/06/25	Topographical Survey
1/7/25	03/31/25	Produce Geotechnical Report and Develop Conceptual Plans
04/01/25	07/18/25	Produce Final Plans, Contract Documents
07/28/25	09/26/25	Acquire Applicable Permits & Advertise Project

- What has been accomplished to date:
We have completed the draft final plans and contract documents.
- What will be accomplished by the next board update which will be October 20, 2025:
We intend to advertise for construction.
- The estimation of the number of parcels your project will need to acquire:
We do not anticipate additional ROW will be required.
- The estimation of the number of utility conflicts:
We do not anticipate any utility conflicts.

Thank You,

Brad Engels

Brad Engels, P.E.
Senior Associate, Stantec