



STATE OF MISSISSIPPI
GOVERNOR TATE REEVES

DEPARTMENT OF FINANCE AND ADMINISTRATION
LIZ WELCH
EXECUTIVE DIRECTOR

QUARTERLY REPORT FORM

Name of Entity: Madison County Board of Supervisors

Project Description: Bozeman (MS 463 and North)

Legislative Bill Number: SB 2971

Report for the Quarter Ending: June 30

Year: 2025

Final

Report Type: _____

Complete this section upon initial receipt of funds

	Amount
Date of Initial Receipt of Proceeds (06/04/2021):	\$ <u>5,000,000.00</u>
Less: Pro Rata Share of Issuance Cost (if applicable):	(\$ <u> </u>)
Beginning Project Balance:	\$ <u>5,000,000.00</u>

Insert Beginning and Ending Quarter dates in () below

	Amount
Quarter Balance Beginning (<u>04/01/2025</u>):	\$ <u>604,903.66</u>
Plus: Interest Earned/Reimbursements (if applicable):	\$ <u>2,249.94</u>
Less: Project Expenditures During This Period:	(\$ <u>607,153.60</u>)
Quarter Balance Ending (<u>06/30/2025</u>):	\$ <u>0.00</u>

Project Summary: (List updates regarding the project status or information regarding bank transfers or errors):

Project is under construction.

Project Expenditures

Bank fees should be listed but must be reimbursed by the next quarter

[illegible]

*****Please submit the notarized report, three (3) bank statements, and invoices to the email provided in the notice.*****

I, the undersigned authority, do hereby swear and affirm that all information provided above is complete and accurate to the best of my knowledge. I further swear and affirm that all state bond proceeds reported on herein were used in accordance with the legislation that authorized such bonds.

Please note that under no circumstance should the person executing the report also notarize the signature.

COMPLETED BY:

Gerald Steen

Name

Signature

Madison County Board President

Title

Date

Sworn to and subscribed before me this _____ day of _____

State of Mississippi

County of: _____

Notary Public _____

My Commission Expires _____

Notary
Public
Seal

12422

January 15, 2025
NS.14031.101

340 555 254414
Account # ~~551-371-953~~
\$19M Fund
Bozeman Road Phase 1-CE&I

Madison County Board of Supervisors
Tim Bryan, P.E.
County Engineer
3137 S. Liberty Street
Canton, MS 39046

APPROVED
By Marta McKnight at 2:31 pm, Mar 17, 2025


REFERENCE: BOZEMAN ROAD PHASE 1 CEI

Dear Mr. Bryan:

Attached is a copy of our invoice for \$44,100.50. Please let us know if you have any questions.

Sincerely,

NEEL-SCHAFFER, INC.



Stan Wright
Vice President/Engineer Manager

**APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 3/28/2025**



Federal Tax ID Number:
64-0671634



215 Waterford Square
Madison, MS 39110



P: 601.898.8118
F: 601.898.2460

January 15, 2025

Project No: NS.14031.101

Invoice No: 1103097

Madison County Board of Supervisors
Mr. Tim Bryan, P.E.
County Engineer
3137 S. Liberty Street
Canton, MS 39046

Project NS.14031.101 Bozeman Road Phase 1 CEI
Professional Services from December 01, 2024 to December 31, 2024

Phase	013	Bozeman Road CEI Maptech
Task	01	Bozeman Road CEI Maptech Labor

Professional Personnel

	Hours	Rate	Amount
President			
Pesnell, Christopher	7.00	57.95	405.65
Student Intern			
Hornback, John Parker	42.00	22.00	924.00
Survey Instrument Technician			
Rustom, Phillip	34.00	23.25	790.50
Survey Crew Chief			
Thompson, Joshua	42.00	28.00	1,176.00
Totals	125.00		3,296.15
Total Labor		2.7 times	3,296.15

8,899.61

Billing Limits

	Current	Prior	To-Date
Total Billings	8,899.61	0.00	8,899.61
Limit			46,843.04
Remaining			37,943.43

Total this Task \$8,899.61

Total this Phase \$8,899.61

Phase	901	Bozeman Road CEI CMST
Task	01	Bozeman Road Phase 1 CMST Labor Field

Professional Personnel

	Hours	Rate	Amount
Inspector I			
Wallace, Hanif	63.00	26.00	1,638.00
Totals	63.00		1,638.00
Total Labor		2.33 times	1,638.00

3,816.54

Total this Task \$3,816.54



Federal Tax ID Number:
64-0671634



4450 Old Canton Road, Suite 100, Jackson, MS 39211
P.O. Box 22625, Jackson, MS 39225-2625



P: 601.948.3071
F: 601.948.3178

Project	NS.14031.101	Bozeman Road Phase 1 CEI	Invoice	1103097
---------	--------------	--------------------------	---------	---------

Task	02	Bozeman Road Phase 1 CMST Labor Office
------	----	--

Professional Personnel					
		Hours	Rate	Amount	
Engineer Intern III					
Reeves, Jr., James		104.00	40.00	4,160.00	
Engineer III					
Taylor, Jarrett		38.00	58.14	2,209.32	
Engineer Manager					
Wright, Garland		28.00	78.00	2,184.00	
Senior Certified Engineering Technician					
Turner, Jr., Ira		54.00	56.65	3,059.10	
Totals		224.00		11,612.42	
Total Labor			2.7 times	11,612.42	31,353.53
			Total this Task		\$31,353.53

Task	19	Bozeman Road CEI CMST Directs
------	----	-------------------------------

Reimbursable Expenses					
Mileage				30.82	
Total Reimbursables			1.0 times	30.82	30.82
			Total this Task		\$30.82
			Total this Phase		\$35,200.89
			Total this Invoice		\$44,100.50

Outstanding Invoices					
	Number	Date	Balance	APPROVED <i>By timothy bryan at 9:14 am, Mar 28, 2025</i>	
	1100301	9/13/2024	473.26		
	1102242	12/15/2024	44,113.55		
	Total		44,586.81		

**APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 3/28/2025**

March 11, 2025
NS.14031.101

340 555
Account # ~~351~~-371-953
\$19M Fund
Bozeman Road Ph. 1 CE&I

Madison County Board of Supervisors
Tim Bryan, P.E.
County Engineer
3137 S. Liberty Street
Canton, MS 39046

APPROVED

By Marta McKnight at 7:08 am, Mar 12, 2025

REFERENCE: BOZEMAN ROAD PHASE 1 CE&I

Dear Mr. Bryan:

Attached is a copy of our invoice for \$41,957.65. Please let us know if you have any questions.

Sincerely,

NEEL-SCHAFER, INC.



Stan Wright
Vice President/Engineer Manager

**APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 3/28/2025**



Federal Tax ID Number:
64-0671634



215 Waterford Square
Madison, MS 39110



P: 601.898.8118
F: 601.896.2460

March 07, 2025

Project No: NS.14031.101

Invoice No: 1104320

Madison County Board of Supervisors
Mr. Tim Bryan, P.E.
County Engineer
3137 S. Liberty Street
Canton, MS 39046

Project NS.14031.101 Bozeman Road Phase 1 CEI
Professional Services from February 01, 2025 to February 28, 2025

Phase	901	Bozeman Road CEI CMST			
Task	01	Bozeman Road Phase 1 CMST Labor Field			
Professional Personnel					
			Hours	Rate	Amount
Engineer Intern III					
Reeves, Jr., James			97.00	40.00	3,880.00
Inspector I					
Wallace, Hanif			96.00	26.00	2,496.00
Totals			193.00		6,376.00
Total Labor				2.33 times	6,376.00
					14,856.08
				Total this Task	\$14,856.08

Task	02	Bozeman Road Phase 1 CMST Labor Office			
Professional Personnel					
		Hours	Rate	Amount	
Engineer III					
Taylor, Jarrett		96.00	58.14	5,581.44	
Engineer Manager					
Wright, Garland		34.00	78.00	2,652.00	
Senior Certified Engineering Technician					
Turner, Jr., Ira		15.00	56.65	849.75	
Totals		145.00		9,083.19	
Total Labor			2.7 times	9,083.19	24,524.61
Total this Task					\$24,524.61

Task	09	Bozeman Road CEI CMST FF			
Fee					
Total Fee		114,501.02			
Percent Complete		8.3664	Total Earned		9,579.56
			Previous Fee Billing		7,150.00
			Current Fee Billing		2,429.56
			Total Fee		2,429.56



Federal Tax ID Number:
64-0671634



4450 Old Canton Road, Suite 100, Jackson, MS 39211
P.O. Box 22625, Jackson, MS 39225-2625



P: 601.948.3071
F: 601.948.3178

Project	NS.14031.101	Bozeman Road Phase 1 CEI	Invoice	1104320
			Total this Task	\$2,429.56

Task	19	Bozeman Road CEI CMST Directs		
Reimbursable Expenses				
Mileage			147.40	
Total Reimbursables		1.0 times	147.40	147.40
			Total this Task	\$147.40
			Total this Phase	\$41,957.65
			Total this Invoice	\$41,957.65

Outstanding Invoices

Number	Date	Balance
1103097	1/15/2025	44,100.50
1103802	2/15/2025	50,317.36
Total		94,417.86

APPROVED

By timothy bryan at 9:03 am, Mar 28, 2025

**APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 3/28/2025**



APPROVED

By Marta McKnight at 2:22 pm, Apr 08, 2025

 **NEEL-SCHAFER**

12422

254913

April 8, 2025
NS.14031.101

Account # ~~351-871-953~~
\$19M Fund
Bozeman Road Phase 1-CE&I

Fund 340

371

Madison County Board of Supervisors
Tim Bryan, P.E.
County Engineer
3137 S. Liberty Street
Canton, MS 39046

REFERENCE: BOZEMAN ROAD PHASE 1 CE&I

Dear Mr. Bryan:

Attached is a copy of our invoice for \$47,189.27. Please let us know if you have any questions.

Sincerely,

NEEL-SCHAFER, INC.



Stan Wright
Vice President/Engineer Manager

**APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 4/29/205**



Federal Tax ID Number:
64-0671634



215 Waterford Square
Madison, MS 39110



P: 601.898.8118
F: 601.898.2460

April 03, 2025

Project No:

NS.14031.101

Invoice No:

1105107

Madison County Board of Supervisors
Mr. Tim Bryan, P.E.
County Engineer
3137 S. Liberty Street
Canton, MS 39046

Project NS.14031.101 Bozeman Road Phase 1 CEI
Professional Services from March 01, 2025 to March 31, 2025

Phase 901 Bozeman Road CEI CMST

Task 01 Bozeman Road Phase 1 CMST Labor Field

Professional Personnel

	Hours	Rate	Amount	
Engineer II				
Lawson, James	7.00	54.48	381.36	
Engineering Technician I				
McDavitt, Houston	2.00	28.32	56.64	
Inspector I				
Wallace, Hanif	59.00	27.00	1,593.00	
Totals	68.00		2,031.00	
Total Labor		2.33 times	2,031.00	4,732.23
		Total this Task		\$4,732.23

Task 02 Bozeman Road Phase 1 CMST Labor Office

Professional Personnel

	Hours	Rate	Amount	
Engineer Intern III				
Reeves, Jr., James	107.00	41.00	4,387.00	
Project Coordinator				
Brown, Michael	2.50	55.65	139.13	
Engineer III				
Taylor, Jarrett	107.00	60.00	6,420.00	
Engineer Manager				
Wright, Garland	35.00	79.25	2,773.75	
Senior Certified Engineering Technician				
Turner, Jr., Ira	8.00	58.00	464.00	
Totals	259.50		14,183.88	
Total Labor		2.7 times	14,183.88	38,296.48
		Total this Task		\$38,296.48

Task 09 Bozeman Road CEI CMST FF

Fee



Federal Tax ID Number:
64-0671634



4450 Old Canton Road, Suite 100, Jackson, MS 39211
P.O. Box 22625, Jackson, MS 39225-2625



P: 601.948.3071
F: 601.948.3178

Project	NS.14031.101	Bozeman Road Phase 1 CEI	Invoice	1105107
---------	--------------	--------------------------	---------	---------

Total Fee	114,501.02		
Percent Complete	12.00	Total Earned	13,740.12
		Previous Fee Billing	9,579.56
		Current Fee Billing	4,160.56
		Total Fee	4,160.56

Total this Task \$4,160.56

Total this Phase \$47,189.27

Total this Invoice \$47,189.27

Outstanding Invoices

Number	Date	Balance
1103097	1/15/2025	44,100.50
1104320	3/7/2025	41,957.65
Total		86,058.15

APPROVED

By Tim Bryan at 8:31 am, Apr 29, 2025

**APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 4/29/2025**



Bozeman

Fund 340 10159,016.09
Fund 341 111 544,027.76

603,043.85
Bozeman Widening

254909
254910

371

APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice #: 1124140-03

To Customer: Madison County - Board of Supervisors 148 W. Center St. Canton, MS 39048	Project: H24140-STP-6555-00(001) LPA/106993-701000	Via Engineer: Neal Schaffer, Inc. 215 Waterfront Square Madison, MS 39110	Application No. JB App# 3 Period From: 2/1/2023 Period To: 3/20/2025	Distribution to: ☐ Owner ☐ Engineer ☐ Contractor
From Contractor: Hampton Construction Company, Inc. PO Drawer 870 1858 Hwy 48 South Florence, MS 39073	Owner: Madison County - Board of Supervisors 148 West North Street Canton, MS 39048	External: STP-6555-00(001)LPA/106993-701000 Contract Date: 5/27/2014		

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in accordance with the Contract. Completion Sheet is attached.

1. Original Contract Sum	\$38,828,968.00
2. Net Change By Change Order	\$0.00
3. Contract Sum To Date	\$38,828,968.00
4. Work Completed To Date	\$2,017,183.34
5. Stored Materials Inventory	\$0.00
6. Total Completed and Stored To Date	\$2,017,183.34
7. Retainage	
a. Maximum Retainage is not in effect.	
b. Securities are not furnished in lieu of Retainage.	\$0.00
c. Retainage on Work Completed to Date 0.00 %	\$0.00
d. Retainage on Stored Materials Inventory 0.00 %	\$0.00
e. Total Calculated Retainage	\$0.00
f. Total Retainage To Be Withheld	\$0.00
8. Total Earned Less Retainage	\$2,017,183.34
9. Less Provisions Certificates For Payments	\$1,414,119.49
10. Current Payment Due	\$603,043.85
11. Balance to Finish, Plus Retainage	\$38,609,804.66

CHANGE ORDER SUMMARY	Additions	Deductions
Total change approved to previous months by Owner	\$0.00	\$0.00
Total Approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
Net Changes By Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Hampton Construction Company, Inc.

By: [Signature] Date: 3/4/2025

State of: Mississippi County of: Simpson

Subscribed and sworn to before me this 4th day of March 2025

Notary Public: [Signature]

My Commission expires: January 20, 2028

ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Engineer certifies to the Owner that to the best of the Engineer's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$603,043.85

Attach explanation for amount certified either from the amount applied, bill of materials on this Application and on the Completion Sheet or as changed to conform with the amount certified.

ENGINEER:

By: [Signature] Date: 3-31-25

OWNER:

By: [Signature] Date: 4/7/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 4/29/2025

LPA-001 v 1.2

MISSISSIPPI DEPARTMENT OF TRANSPORTATION


STP-6985-00(001)/106993701

Revised Apr. 02, 2009

Contractor's Estimate - Recap Sheet

Printed: 03/18/2025 01:01 pm

Vendor Number	3100023040 0	Completion Date	00/00/0000
Contract ID	LSTP698500001	Time Units / Days to be Allowed	386.00
In Account With	Madison County Board of Supervisors PO BOX 608, CANTON, MS, 39046		
FMS Contract Number	OG00001504		
Estimate Number	0002 PROGRESS	Period	02/01/2025 Thru 02/28/2025
Project County: MADISON (45)	Current Period	Previous Estimate	Total Allowed to Date
Project Number: 106993701000 [STP-6985-00(001)/106993701]			
Total Cost (Participating)	\$603,043.85	\$1,414,119.49	\$2,017,163.34
Total Cost	\$603,043.85	\$1,414,119.49	\$2,017,163.34
Project Total	\$603,043.85	\$1,414,119.49	\$2,017,163.34
% Matching Funds Deduction for LPA 20.00000 %	(\$120,608.77)	(\$282,823.90)	(\$403,432.67)
Total Net Amount Owed to LPA	\$482,435.08	\$1,131,295.59	\$1,613,730.67
Total Contract Net Work Due	\$482,435.08	\$1,131,295.59	\$1,613,730.67
Time Units / Days Used	7.000000	10.974000	17.974000
Contract % Complete (Dollars)	1.56 %	3.66 %	5.22 %
Contract % Elapsed Time	1.810000%	2.840000%	4.660000 %

Quantities Checked		Project Engineer	Completion Date: 00/00/0000
Original Signed			Calendar Days to be Allowed: 386.00
Taylor, Jarrett (15-83)			Total Contract Bid Amount: \$38,626,968.00
		LPA Engineer	Total Contract Current Amount: \$38,626,968.00
LPA Official:			Productive Days to be Allowed: 386.000000
Approved:			Total Productive Days Assessed: 17.970000
Chief Engineer by			Contract % Elapsed Time (Productive Days): 4.660000 %
Original Signed			Progress of Project: 0.560000 %
Mitchell Young, P.E.			

**APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 4/29/2025**

CA0002 v 1.7

Revised Oct. 10, 2008

MISSISSIPPI DEPARTMENT OF TRANSPORTATION
Contract Estimate - Detail Sheet

STP-6985-00(001)106993701

Printed: 09/18/2025

Vendor Number	3100020400 0	Drawn By	07/11/2024	MFC	Not Found					
Contract ID	LSSTP698500001	Award Date	09/18/2024							
Is Account With	Madison County Board of Supervisors PO BOX 608, CANTON, MS, 39046									
Survey	Default Survey For DPA Contract									
PAIS CC Number	00000001594									
Estimate Number	0002 PRIORRESS	Period	02/01/2025 thru 02/28/2025							
Project Number	106993701000 STP-6985-00(001)106993701 MADISON (45)									
Line No	Item Number	ACI	Item	Total Quantities		Unit	Unit Price	Readyway		Amount
				Contract Qty	Current			Allowed-to-Date	Current	
1	0010	201-A-001	Cleaning and Grubbing	1.000	0.380	0.380	LS	850,000.00	323,000.00	323,000.00
1	0020	202-3004	Removal of Asphalt Driveways, All Depths	717.000	0.000	0.000	SY	24.00	0.00	0.00
1	0030	202-3018	Removal of Box Culvert	3.000	0.000	0.000	EA	15,395.00	0.00	0.00
1	0040	202-3032	Removal of Concrete Driveways, All Depths	318.000	0.000	0.000	SY	44.00	0.00	0.00
1	0050	202-3039	Removal of Concrete Median & Island Pavement, All Depths	20.000	0.000	0.000	SY	44.00	0.00	0.00
1	0060	202-3080	Removal of Concrete Sidewalk	55.000	0.000	0.000	SY	44.00	0.00	0.00
1	0070	202-3089	Removal of Curb &/or Curb and Gutter, All Types	4,799.000	0.000	0.000	LF	10.00	0.00	0.00
1	0080	202-3126	Removal of Fence, All Types	4,160.000	0.000	2,081.000	LF	10.00	0.00	20,810.00
1	0090	202-3129	Removal of Filled Road Section, All Sizes	19.000	0.000	0.000	EA	990.00	0.00	0.00
1	0100	202-3164	Removal of Filler and Junction Box, All Types & Sizes	8.000	0.000	0.000	EA	1,590.00	0.00	0.00
1	0110	202-3188	Removal of Pavement, All Types and Depths	20,368.000	0.000	0.000	SY	20.00	0.00	0.00
1	0120	202-3191	Removal of Pipes, 8" and Above	1,588.000	0.000	0.000	LF	19.00	0.00	0.00
1	0130	202-3219	Removal of Signs, Ground Mounted with Posts	13.000	0.000	0.000	EA	400.00	0.00	0.00
1	0140	202-3240	Removal of Traffic Signs	5,000.000	0.000	0.000	LF	3.00	0.00	0.00
1	0150	203-A-001	Undersified Excavation, FILL, All	1,500.000	0.000	0.000	CY	20.50	0.00	0.00
1	0160	203-E0021	Heavy Excavation, ALL, FILL, Class B9-6	134.500	0.000	0.000	CY	31.50	0.00	0.00
1	0170	203-C001	Forest Excavation, FILL, All	102.500	0.000	0.000	CY	22.00	0.00	0.00
1	0180	206-A-001	Shrubbery Excavation	18,419.000	0.000	0.000	CY	15.00	0.00	0.00
1	0190	209-A-005	Gradeable Stabilization, Type V, Non-Vegete	74,500.000	0.000	0.000	SY	2.50	0.00	0.00
1	0200	211-3001	Topsoil for Slope Treatment, Commercial Fertilized	1,000.000	0.000	0.000	CY	31.50	0.00	0.00
1	0210	216-3002	Soil Seeding, Commercial	19,500.000	0.000	0.000	SY	10.00	0.00	0.00
1	0220	219-A-001	Vegeting	390.000	0.000	0.000	SQAL	20.00	0.00	0.00

Bozeman 1 Fund 340

254911

Bozeman 1 widening

371

APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice #: H24140-04

To: Madison County - Board of Supervisors
Customer: 140 W. Cantor St
Canton, MS 39046

Project: H24140- STP-8985-00(001)
LPA/106903-701000

Via Engineer Noel Scheller, Inc.
216 Waterford Square
Madison, MS 39110

Application No. JB App# 4
Period From: 3/1/2025
Period To: 3/31/2025

Distribution to:
☐ Owner
☐ Engineer
☐ Contractor

From Contracto Hamphill Construction Company, Inc.
PO Drawer 879
1850 Hwy 49 South
Florence, MS 39073

Owner: Madison County - Board of Supervisors
140 West North Street
Canton, MS 39046

External Contract No. STP-8985-00(001)LPA/106903-701000

Contract Date: 8/27/2024

Application Date: 4/7/2025

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Confirmation Sheet is attached.

1. Original Contract Sum	\$38,626,968.00
2. Net Change By Change Order	\$0.00
3. Contract Sum To Date	\$38,626,968.00
4. Work Completed To Date	\$2,429,803.49
5. Stored Materials Inventory	\$0.00
6. Total Completed and Stored To Date	\$2,429,803.49
7. Retainage	
a. Maximum Retainage is not in effect	
b. Securities are not furnished in lieu of Retainage	\$0.00
c. Retainage on Work Completed to Date 0.00 %	\$0.00
d. Retainage on Stored Materials Inventory 0.00 %	\$0.00
e. Total Calculated Retainage	\$0.00
f. Total Retainage To Be Withheld	\$0.00
8. Total Earned Less Retainage	\$2,429,803.49
9. Less Previous Certificates For Payments	\$2,017,163.34
10. Current Payment Due	\$412,640.15
11. Balance to Finish, Plus Retainage	\$38,197,164.51

CHANGE ORDER SUMMARY	Additions	Deductions
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total Approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
Net Changes By Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Hamphill Construction Company, Inc.

By: [Signature] Date: 4/7/2025

State of: Mississippi County of: Simpson

Subscribed and sworn to before me this 7th day of April 2025

Notary Public: [Signature]

My Commission expires: January 28, 2026

ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Engineer certifies to the Owner that to the best of the Engineer's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$412,640.15

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Confirmation Sheet that are changed to conform with the amount certified.)


ENGINEER:

By: [Signature] Date: 4/14/25

OWNER:

By: [Signature] Date: 5/5/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 4/29/2025

LPA-001 v 1.2

MISSISSIPPI DEPARTMENT OF TRANSPORTATION

STP-6985-00(001)/106993701

Revised Apr. 02, 2009

Contractor's Estimate - Recap Sheet

Printed: 04/10/2025 10:15 am

Vendor Number	3100023040 0	Completion Date	00/00/0000
Contract ID	LSTP698500001	Time Units / Days to be Allowed	386.00
In Account With	Madison County Board of Supervisors PO BOX 608, CANTON, MS, 39046		
FMS Contract Number	OG00001504		
Estimate Number	0002 PROGRESS	Period	02/01/2025 Thru 03/31/2025
Project County: MADISON (45)	Current Period	Previous Estimate	Total Allowed to Date
Project Number: 106993701000 [STP-6985-00(001)/106993701]			
Total Cost (Participating)	\$1,015,684.00	\$1,414,119.49	\$2,429,803.49
Total Cost	\$1,015,684.00	\$1,414,119.49	\$2,429,803.49
Project Total	\$1,015,684.00	\$1,414,119.49	\$2,429,803.49
% Matching Funds Deduction for LPA 20.00000 %	(\$203,136.80)	(\$282,823.90)	(\$485,960.70)
Total Net Amount Owed to LPA	\$812,547.20	\$1,131,295.59	\$1,943,842.79
Total Contract Net Work Due	\$812,547.20	\$1,131,295.59	\$1,943,842.79
Time Units / Days Used	24.000000	10.974000	34.974000
Contract % Complete (Dollars)	2.63 %	3.66 %	6.29 %
Contract % Elapsed Time	6.220000%	2.840000%	9.060000 %

Quantities Checked

Original Signed

Taylor, Jarrett (15-83)

Project Engineer

LPA Official:

Approved:

Chief Engineer by

Original Signed

Mitchell Young, P.E.

LPA Engineer

Completion Date: 00/00/0000

Calendar Days to be Allowed: 386.00

Total Contract Bid Amount: \$38,626,968.00

Total Contract Current Amount: \$38,626,968.00

Productive Days to be Allowed: 386.000000

Total Productive Days Assessed: 34.970000

Contract % Elapsed Time (Productive Days): 9.060000 %

Progress of Project: -2.770000%

**APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 2/29/2025**

CAD002 v 1.7
Revised Oct. 10, 2005MISSISSIPPI DEPARTMENT OF TRANSPORTATION
Contractor's Estimate - Detail SheetSTP-6985-00(001)/106993701
Printed: 04/10/2025

Vendor Number		3100023040 0			Date Let		07/11/2024		MPC	Not Found	
Contract ID		LS7P698500001			Award Date		09/26/2024				
In Account With		Madison County Board of Supervisors PO BOX 603, CANTON, MS, 39046									
Surety		Default Surety For LPA Contract									
FMS CC Number		OG00001504									
Estimate Number		0003 PROGRESS			Period		02/01/2025 Thru 03/31/2025				
Project Number		106993701000 STP-6985-00(001)/106993701 MADISON (45)						Category		Roadway	
	Line No	Item Number	AC	Item	Total Quantities			Unit	Unit Price	Amount	
					Contract Qty	Current	Allowed-to-Date			Current	Allowed-to-Date
1	0010	201-A001		Clearing and Grubbing	1.000	0.650	0.650	LS	850,000.00	552,500.00	552,500.00
1	0020	202-B004		Removal of Asphalt Driveways, All Depths	717.000	0.000	0.000	SY	24.00	0.00	0.00
1	0030	202-B018		Removal of Box Culvert	2.000	0.000	0.000	EA	75,256.00	0.00	0.00
1	0040	202-B052		Removal of Concrete Driveways, All Depths	318.000	0.000	0.000	SY	44.00	0.00	0.00
1	0050	202-B059		Removal of Concrete Median & Island Pavement, All Depths	20.000	0.000	0.000	SY	44.00	0.00	0.00
1	0060	202-B080		Removal of Concrete Sidewalk	55.000	0.000	0.000	SY	44.00	0.00	0.00
1	0070	202-B089		Removal of Curb &/or Curb and Gutter, All Types	4,799.000	0.000	0.000	LF	10.00	0.00	0.00
1	0080	202-B126		Removal of Fence, All Types	4,140.000	0.000	2,081.000	LF	10.00	0.00	20,810.00
1	0090	202-B129		Removal of Flared End Section, All Sizes	19.000	0.000	0.000	EA	950.00	0.00	0.00
1	0100	202-B164		Removal of Inlet and Junction Box, All Types & Sizes	8.000	0.000	0.000	EA	1,500.00	0.00	0.00
1	0110	202-B188		Removal of Pavement, All Types and Depths	20,268.000	0.000	0.000	SY	20.00	0.00	0.00
1	0120	202-B191		Removal of Pipe, 8" And Above	1,538.000	0.000	0.000	LF	19.00	0.00	0.00
1	0130	202-B219		Removal of Sign, Ground Mounted with Posts	15.000	0.000	0.000	EA	400.00	0.00	0.00
1	0140	202-B240		Removal of Traffic Stripe	5,000.000	0.000	0.000	LF	3.00	0.00	0.00
1	0150	203-A001	E	Unclassified Excavation, FM, AH	1,500.000	0.000	0.000	CY	20.50	0.00	0.00
1	0160	203-EX021	E	Borrow Excavation, FM, FMS, Class B9-6	136.500	0.000	0.000	CY	31.50	0.00	0.00
1	0170	203-G001	E	Excess Excavation, FM, AH	102.560	0.000	0.000	CY	22.00	0.00	0.00
1	0180	206-A001	S	Structure Excavation	18,419.000	0.000	0.000	CY	15.00	0.00	0.00
1	0190	209-A003		Geotextile Stabilization, Type V, Non-Woven	74,500.000	0.000	0.000	SY	2.50	0.00	0.00
1	0200	211-B001	E	Topsoil for Slope Treatment, Contractor Furnished	1,000.000	0.000	0.000	CY	31.50	0.00	0.00
1	0210	216-B002		Solid Sodding, Centipeds	19,500.000	0.000	0.000	SY	10.00	0.00	0.00
1	0220	219-A001		Watering	390.000	0.000	0.000	KGAL	20.00	0.00	0.00

Fund 340 → 2249.94
Fund 341 → 664,078.07

255581
255582

APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice #: H24140-05

To: Madison County - Board of Supervisors
Customer: 148 W. Center St
Canton, MS 39046

Project: H24140-STP-6985-00(01)
LPA/106993-701000

Via Engineer: Neal Schaffer, Inc.
216 Waterford Square
Madison, MS 39110

Application No. JB App# 6

Period From: 4/1/2025
Period To: 4/30/2025

Distribution to:
☐ Owner
☐ Engineer
☐ Contractor

From Contractor: Memphis Construction Company, Inc.
PO Drawer 879
1858 Hwy 49 South
Florence, MS 39073

Owner: Madison County - Board of Supervisors
148 West North Street
Canton, MS 39046

External Contract No. STP-6985-00(01)LPA / 106993 - 701000

Contract Date: 9/27/2024

Application Date: 6/6/2025

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Contractor's Bill is attached.

1. Original Contract Sum	\$38,628,868.00
2. Net Change By Change Order	\$0.00
3. Contract Sum To Date	\$38,628,868.00
4. Work Completed To Date	\$3,098,131.50
5. Stored Materials Inventory	\$0.00
6. Total Completed and Stored To Date	\$3,098,131.50
7. Retainage	
a. Maximum Retainage is not in effect.	
b. Securities are not furnished in lieu of Retainage.	\$0.00
c. Retainage on Work Completed to Date 0.00 %	\$0.00
d. Retainage on Stored Materials Inventory 0.00 %	\$0.00
e. Total Calculated Retainage	\$0.00
f. Total Retainage To Be Withheld	\$0.00
8. Total Earned Less Retainage	\$3,098,131.50
9. Less Previous Certificates For Payments	\$2,429,803.49
10. Current Payment Due	\$689,328.01
11. Balance to Finish, Plus Retainage	\$35,530,838.50

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Memphis Construction Company, Inc.

By: [Signature] Date: 5/8/2025

State of: Mississippi County of: Simpson

Subscribed and sworn to before me this 6th day of May 2025

Notary Public: [Signature]

My Commission expires: January 28, 2026

ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Engineer certifies to the Owner that to the best of the Engineer's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$689,328.01

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Certificate for Payment that are changed to conform with the amount certified.)


ENGINEER:

By: [Signature] Date: 5/28/25

OWNER:

By: [Signature] Date: 6/2/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



APPROVED BY JAMES AND ASSOCIATES
AND JD CPA PLLC 5/30/2025

LPA-001 v 1.2

MISSISSIPPI DEPARTMENT OF TRANSPORTATION

STP-6985-00(001)/106993701

Revised Apr. 02, 2009

Contractor's Estimate - Recap Sheet

Printed: 05/19/2025 10:46 am

Vendor Number	3100023040 0	Completion Date	00/00/0000
Contract ID	LSTP698500001	Time Units / Days to be Allowed	386.00
In Account With	Madison County Board of Supervisors PO BOX 608, CANTON, MS, 39046		
FMS Contract Number	OG00001504		
Estimate Number	0003 PROGRESS	Period	04/01/2025 Thru 04/30/2025
Project County: MADISON (45)	Current Period	Previous Estimate	Total Allowed to Date
Project Number: 106993701000 [STP-6985-00(001)/106993701]			
Total Cost (Participating)	\$669,744.31	\$2,429,803.49	\$3,099,547.80
Total Cost	\$669,744.31	\$2,429,803.49	\$3,099,547.80
Fuel and Matl Adjustments (Participating)	\$-3,416.30	\$0.00	\$-3,416.30
Project Total	\$666,328.01	\$2,429,803.49	\$3,096,131.50
% Matching Funds Deduction for LPA 20.00000 %	(\$133,265.60)	(\$485,960.70)	(\$619,226.30)
Total Net Amount Owed to LPA	\$533,062.41	\$1,943,842.79	\$2,476,905.20
Total Contract Net Work Due	\$533,062.41	\$1,943,842.79	\$2,476,905.20
Time Units / Days Used	16.500000	34.974000	51.474000
Contract % Complete (Dollars)	1.73 %	6.29 %	8.02 %
Contract % Elapsed Time	4.270000%	9.060000%	13.340000 %

Quantities Checked
Original Signed
Taylor, Jarrett (15-83)

Project Engineer

LPA Official:

Approved:
Chief Engineer by
Original Signed
Mitchell Young, P.E.

LPA Engineer

Completion Date: 00/00/0000
Calendar Days to be Allowed: 386.00
Total Contract Bid Amount: \$38,626,968.00
Total Contract Current Amount: \$38,626,968.00
Productive Days to be Allowed: 386.000000
Total Productive Days Assessed: 51.470000
Contract % Elapsed Time (Productive Days): 13.340000 %
Progress of Project: -5.320000%

**APPROVED BY JAMES & ASSOCIATES
AND JD CPA PLLC 5/30/2025**

CA0002 v. 1.7

MISSISSIPPI DEPARTMENT OF TRANSPORTATION

STP-698-040001\06893701

Version Oct. 18, 2008

Contractor's Estimate - Detail Sheet

Printed: 03/19/2012

Vendor Order Number	1310023440 0	Draw List							
Contract ID	123T695300001	Award Date							
Is Awarded With	Madison County Board of Supervisors PO BOX 686, CANTON, MS, 39046	05/26/2004							
Survey	Dedicated Street Fee LPA Contract								
PNAS CC Number	0060001304								
Estimate Number	0003 PROGRESS								
Project Number	106893701000 STP-698-040001\06893701 MADISON (45)	Period							
		04/01/2005 To 04/30/2015							
Line	Item	Category	Unit	Unit Price	Quantity	Current	Amount		
Item	Item Number	AC	Contract (Qty)	Current	Allowed-to-Date	Unit	Unit Price	Current	Amount
1	0010	201-A001	Cleaning and Grooming	1.000	0.000	0.650	LS	\$0.000,00	0.00
1	0020	202-B004	Removal of Asphalt Driveway, All Depths	7172.000	0.000	0.000	SY	24.00	0.00
1	0030	202-B018	Removal of Box Culvert	2.000	0.000	0.000	EA	75,245.00	0.00
1	0040	202-B052	Removal of Concrete Diverter, All Depths	318.000	0.000	0.000	SY	44.00	0.00
1	0050	202-B059	Removal of Concrete Median & Island	20.000	0.000	0.000	SY	44.00	0.00
1	0060	202-B080	Removal of Concrete Sidewalk	35.000	0.000	0.000	SY	44.00	0.00
1	0070	202-B089	Removal of Curb &/or Curb and Gutter, All Types	4,799.000	0.000	0.000	LF	10.00	0.00
1	0080	202-B126	Removal of Fence, All Types	4,400.000	201.000	2,282.000	LF	10.00	2,010.00
1	0090	202-B129	Removal of Filled Road Section, All Sizes	19.000	2.000	2.000	EA	950.00	1,900.00
1	0100	202-B164	Removal of Flat and Junction Box, All Types & Sizes	8.000	0.000	0.000	EA	1,550.00	0.00
1	0110	202-B188	Removal of Pavement, All Types and Depths	20,268.000	0.000	0.000	SY	20.00	0.00
1	0120	202-B191	Removal of Pipe, 6" And Above	1,533.000	1,146.000	1,146.000	LF	19.00	21,774.00
1	0130	202-B219	Removal of Sign, Ground Mounted with Posts	15.000	0.000	0.000	EA	400.00	0.00
1	0140	202-B240	Removal of Traffic Signs	5,000.000	0.000	0.000	LF	3.00	0.00
1	0150	202-B001	Unclassified Removal, P&A, All	1,500.000	4,982.200	4,982.200	CV	20.50	102,135.10
1	0160	202-B002	Barrier Erection, ADA, P&A, Class B9-6	136.500	0.000	0.000	CV	11.50	0.00
1	0170	202-B001	Barrier Erection, ADA, P&A, Class B9-6	102.500	4,093.800	4,093.800	CV	22.00	90,107.60
1	0180	202-B001	Shoring Towers	11,419.000	1,154.560	1,154.560	CV	15.00	17,284.40
1	0190	202-B005	Geotextile Stabilization, Type V, New/Existing	74,500.000	201.330	201.330	SY	2.50	503.33
1	0200	211-B001	Topsoil for Slope Treatment, Commercial	1,000.000	0.000	0.000	CV	11.50	0.00
1	0210	212-B002	Soil Erosion Control	19,500.000	0.000	0.000	SY	10.00	0.00
1	0220	212-B001	Vegetation	390.000	0.000	0.000	GFAL	20.00	0.00



P.O. Box 4140
Tupelo, MS 38803-4140

00010522-0026333-0001-0002-FIMR8012140430257108

MADISON COUNTY
BOZEMAN RD \$5M STATE FUNDS
PO BOX 608
CANTON MS 39046-0608

STATEMENT OF ACCOUNT
MARCH 31, 2025: LAST STATEMENT
APRIL 30, 2025: THIS STATEMENT
PAGE 1 OF 1

DIRECT INQUIRIES TO:
877 367-5371

RENASANT BANK
3330 S LIBERTY ST
CANTON MS 39046

1

>>>>> EFFECTIVE 6/1/25, THESE CHANGES WILL APPLY: DOMESTIC AND INTERNATIONAL
INCOMING WIRE FEES WILL INCREASE TO \$20 PER WIRE. EFFECTIVE 7/1/25,
DEPOSIT ACCOUNTS, EXCLUDING CDS, WILL BE DEEMED INACTIVE AFTER
12 MONTHS IF NO DEPOSITS OR WITHDRAWALS WERE MADE. THE INACTIVE
FEE FOR SAVINGS ACCOUNTS WILL DECREASE TO \$10 A QUARTER. THE INACTIVE
FEE FOR OTHER DEPOSIT ACCOUNTS WILL REMAIN \$10 PER MONTH.

***** COMMERCIAL CHOICE RATE CHKG - SUMMARY *****

ACCOUNT NUMBER		PREVIOUS BALANCE	\$604,903.66
AVG COLLECTED BALANCE	\$561,874.00	ADDITIONS	0.00
INTEREST EARNED YTD	\$18,378.97	SUBTRACTIONS	86,058.15
		INTEREST EARNED	1,639.44
		ENDING BALANCE	\$520,484.95

***** CHECKS *****

NUMBER	DATE	AMOUNT	NUMBER	DATE	AMOUNT
136	04-16	86,058.15			

***** CREDITS *****

DATE	DESCRIPTION	ADDITIONS
04-30	#INTEREST	1,639.44

***** INTEREST INFORMATION *****

ANNUAL PERCENTAGE YIELD EARNED 3.61%
INTEREST-BEARING DAYS 30
AVERAGE BALANCE FOR APY \$561,874.59
INTEREST EARNED \$1,639.44

	TOTAL FOR THIS PERIOD	TOTAL YEAR-TO-DATE
TOTAL OVERDRAFT FEES	\$0.00	\$0.00
TOTAL RETURNED ITEM FEES	\$0.00	\$0.00

MADISON COUNTY		138
BOZEMAN RD \$SM STATE FUNDS		44-0191
PO BOX 608		4/07/2025
125 W NORTH STREET		US
CANTON, MS 39046		BACK
Pay to the		
Order of <u>Neel-Schaefer, Inc.</u>		\$ 86,058.15
<u>Eighty Six Thousand Fifty Eight & 15/100</u>		
<u>J J Barron Road Phase II C&I</u>		
RENASANT		
1103097 & 1104920		<u>Conny</u>
⑆084201294⑆		00138
04/16/2025 136 \$86,058.15		

00010522-0026335-0002-0002-FIMR8012140430257108(00010522)-000026337





RENASANT BANK

P.O. Box 4140
Tupelo, MS 38803-4140

00007401-0014801-0001-0001-FIMR8012140601259999

MADISON COUNTY
REUNION PARKWAY FUND \$5M SB 1730 (2020)
PO BOX 608
CANTON MS 39046-0608

STATEMENT OF ACCOUNT
APRIL 30, 2025: LAST STATEMENT
MAY 31, 2025: THIS STATEMENT
PAGE 1 OF 1

DIRECT INQUIRIES TO:
877 367-5371

RENASANT BANK
3330 S LIBERTY ST
CANTON MS 39046

0

***** COMMERCIAL CHOICE RATE CHKG - SUMMARY *****

ACCOUNT NUMBER		PREVIOUS BALANCE	\$268.65
AVG COLLECTED BALANCE	\$268.00	ADDITIONS	0.00
INTEREST EARNED YTD	\$6.73	SUBTRACTIONS	0.00
		INTEREST EARNED	0.81
		ENDING BALANCE	\$269.46

***** CREDITS *****

DATE	DESCRIPTION	ADDITIONS
05-31	#INTEREST	0.81


***** INTEREST INFORMATION *****

ANNUAL PERCENTAGE YIELD EARNED	3.61%
INTEREST-BEARING DAYS	31
AVERAGE BALANCE FOR APY	\$268.65
INTEREST EARNED	\$0.81

	TOTAL FOR THIS PERIOD	TOTAL YEAR-TO-DATE
TOTAL OVERDRAFT FEES	\$0.00	\$0.00
TOTAL RETURNED ITEM FEES	\$0.00	\$0.00

00007401-0014801-0001-0001-FIMR8012140601259999(00007401)-000014803





P.O. Box 4140
Tupelo, MS 38803-4140

MADISON COUNTY
BOZEMAN RD \$5M STATE FUNDS
PO BOX 608
CANTON MS 39046-0608

STATEMENT OF ACCOUNT
MAY 31, 2025: LAST STATEMENT
JUNE 30, 2025: THIS STATEMENT
PAGE 1 OF 1

DIRECT INQUIRIES TO:
877 367-5371

RENASANT BANK
3330 S LIBERTY ST
CANTON MS 39046

1

>>>>> AS OF 6/30/25, WE RE UPDATING OUR FUNDS AVAILABILITY POLICY TO INCREASE THE AMOUNT AVAILABLE TO YOU IF A DEPOSIT HOLD IS PLACED. FOR CASE-BY-CASE DELAYS ON CHECKS NOT SUBJECT TO NEXT-DAY AVAILABILITY, THE AMOUNT AVAILABLE TO YOU FOR NEXT DAY WITHDRAWAL WILL BE \$275. FOR LONGER HOLDS OF LARGE DEPOSITS, NEW ACCOUNTS, AND REPEAT OVERDRAFTS, THE AMOUNT USED TO DETERMINE AVAILABILITY WILL BE \$6,725. CONTACT US WITH ANY QUESTIONS

***** COMMERCIAL CHOICE RATE CHKG - SUMMARY *****

ACCOUNT NUMBER		PREVIOUS BALANCE	\$2,249.94
AVG COLLECTED BALANCE	\$1,649.00	ADDITIONS	1,500.00
INTEREST EARNED YTD	\$18,989.47	SUBTRACTIONS	3,749.94
		INTEREST EARNED	0.00
		ENDING BALANCE	\$0.00

***** CHECKS *****

NUMBER	DATE	AMOUNT	NUMBER	DATE	AMOUNT
140	06-23	2,249.94			
1025 *	06-17	1,500.00			

***** CREDITS *****

DATE	DESCRIPTION	ADDITIONS
06-17	#RETURN ITEM CHECK 1025	1,500.00

***** INTEREST INFORMATION *****

ANNUAL PERCENTAGE YIELD EARNED	0.00%
INTEREST-BEARING DAYS	30
AVERAGE BALANCE FOR APY	\$1,649.96
INTEREST EARNED	\$0.00

	TOTAL FOR THIS PERIOD	TOTAL YEAR-TO-DATE
TOTAL OVERDRAFT FEES	\$0.00	\$0.00
TOTAL RETURNED ITEM FEES	\$0.00	\$0.00

MADISON COUNTY
 SCHOLARSHIP TO THE STATE FUNDS
 PO BOX 1000
 100 W. MAIN STREET
 CANTON, MS 39046

6/16/2025 140
 \$2,249.94
 Pay to the order of Heavenshill Construction
Two Thousand Two Hundred Forty Nine and 94/100
Bozeman, I. Whiting
 RENASANT BANK
 14240 140
 06/23/2025 140 \$2,249.94

EDIBERTO GONZALEZ
 1703 SICKLER AVE APT 2
 DUBLIN, CA 94568

6/12/25 1025
 \$1,500.00
 Pay to Ediberto Gonzalez
One Thousand Five hundred and 00/100
May Project Work
 RENASANT BANK
 000 00000
 06/17/2025 1025 \$1,500.00