Michael Baker

Stribling Rd Improvements from Dewees Rd To Catlett Rd at Red Fox Ln. Madison County

Progress Report No. 3

NTP: 11/19/24 Value of Contract: \$793,893.63 Amount Billed: \$165,544.33 (Including June Invoice incoming)

Work Performed April 19, 2025 through July 21, 2025

- Project Management
- Conceptual Plans (30%) were completed.
- Currently working on the Field Inspection Plans.
- Drainage Design, Retaining walls (4), Environmental Study are underway
- Drilling has been completed on the soil testing

Anticipated in 3rd Quarter 2025:

- Submit Field Inspection (60%) Plans in August
- Madison Co. Review of Field Inspection Plans
- Revise plans per comments from Field Inspection Plan Review
- Start ROW Plans
- Complete Environmental Report
- Soil Testing (2nd Quarter)

Status of Data Requests from Madison County:

• N/A

	ask Name Stribling Rd. from Dewees Rd. to Catlett Rd.	Duration Start Finish Apr '24/lay '24/un 108.8 wks Tue 11/19/24 Fri 12/18/26 ribling Rd. fro	'24Jul '24Jug '25ep '2Oct '24Jov '25ec '24Jan '25eb '2Mar '25pr '25Jay '29Jun '25Jul '25Jug '25ep '2Oct '25Jov ' m Dewees Rd. to Catlett Rd. ♥
	Notice to Proceed	0 days Tue 11/19/24 Tue 11/19/24	Notice to Proceed 🔶
_	Phase A Part 1 Design Conference	1 wk Ion 11/25/24 Fri 11/29/24 Phase	A Part 1 Design Conference 🗰
+	Phase A Part 2 - Field Survey	16 wks Mon 12/2/24 Fri 3/21/25	Phase A Part 2 - Field Survey
╎	Phase A Part 3 - Geotechnical	26 wks Mon 1/27/25 Fri 7/25/25	Phase A Part 3 - Geotechnical
	Phase A Part 4 - Environmental	26 wks Mon 3/3/25 Fri 8/29/25	Phase A Part 4 - Environmental
+	Phase A Part 5 - Traffic Analysis	15 wks Mon 12/9/24 Fri 3/21/25	Phase A Part 5 - Traffic Analysis 🗸
	Phase A Part 6 - Conceptual Plans	16 wks Mon 2/3/25 Fri 5/23/25	Phase A Part 6 - Conceptual Plans
	Develop Conceptual Plans	12 wks Mon 2/3/25 Fri 4/25/25	Develop Conceptual Plans
	Submit Conceptual Plans	1 day Fri 4/25/25 Fri 4/25/25	Submit Conceptual Plans 4/25/25
	Madison County Review of Conceptual Plans	2 wks Mon 4/28/25 Fri 5/9/25	Madison County Review of Conceptual Plans
+	Revise Conceptual Plans	2 wks Mon 5/12/25 Fri 5/23/25	Revise Conceptual Plans 💼
	Phase A Part 7 - Field Review Plans	18 wks Mon 5/26/25 Fri 9/26/25	Phase A Part 7 - Field Review Plans
	Develop Field Review Plans	13 wks Mon 5/26/25 Fri 8/22/25	Develop Field Review Plans
	Submit Field Review Plans	1 day Fri 8/22/25 Fri 8/22/25	Submit Field Review Plans 8/22/25
	Madison County Review of Field Review Plans	3 wks Mon 8/25/25 Fri 9/12/25	Madison County Review of Field Review Plans
	Field Review	1 day Fri 9/12/25 Fri 9/12/25	Field Review
	Revise Field Review Plans	2 wks Mon 9/15/25 Fri 9/26/25	Revise Field Review Plans
	Phase A Part 8 - Final ROW Plans	6 wks Mon 9/29/25 Fri 11/7/25	Phase A Part 8 - Final ROW Plans
	Develop Final ROW Plans	3 wks Mon 9/29/25 Fri 10/17/25	Develop Final ROW Plans
	Submit Draft Final ROW Plans	1 day Fri 10/17/25 Fri 10/17/25	Submit Draft Final ROW Plans 10/17
	Madison County Draft Final Review	2 wks Von 10/20/25 Fri 10/31/25	Madison County Draft Final Review 💼
	Revise Draft Final ROW Plans	1 wk Mon 11/3/25 Fri 11/7/25	Revise Draft Final ROW Plans
	Submit Final ROW Plans	1 day Fri 11/7/25 Fri 11/7/25	Submit Final ROW Plans 1
	ROW Acquisition	26 wks Von 11/10/25 Fri 5/8/26	ROW Acquisition
	Phase B Part 1 Design Conference	1 wk lon 11/10/25 Fri 11/14/25	Phase B Part 1 Design Conference 🐙
	Phase B Part 2 - Office Review Plans	17 wks /lon 11/17/25 Fri 3/13/26	Phase B Part 2 - Office Review Plans
	Phase B Part 3 - Final Plans	8 wks Mon 3/16/26 Fri 5/8/26	Phase B
	Utility Relocation	26 wks Mon 5/11/26 Fri 11/6/26	
	PS&E Documents / Bids	7 wks Mon 11/2/26 Fri 12/18/26	
	Task	Summary V	Group By Summary
	Michael Baker Milestone	Baker Task	Client Review

Stribling Rd. from Dewees Rd. to Catlett Rd.

