

Tim Bryan, P.E., PTOE
County Engineer
Madison County Board of Supervisors
Engineering Department
3137 South Liberty Street
Canton, Mississippi 39046

Reference: Calhoun Parkway Project Update

Tim, we have completed the design and bidding phases for this project. Due to the dirt work involved in this project, it is not anticipated construction will begin until Spring of next year:

- Date your contract began:
November 18, 2024
- Value of your contract:
\$345,443.37
- Amount billed:
\$235,846.83
- Original Project Schedule:

Start Date	End Date	Stage
11/18/24	01/06/25	Topographical Survey
1/7/25	03/31/25	Produce Geotechnical Report and Develop Conceptual Plans
04/01/25	07/28/25	Field Inspection Plan Development
07/29/25	08/11/25	Submit Field Inspection Plans, Schedule & Attend Field Inspection
08/12/25	12/15/25	Develop Office Review Plans & Attend Office Review
12/16/25	04/21/26	Develop Final Plans & Acquire Applicable Permits
04/22/26	05/26/26	Submit Final Plans

- Revised Project Schedule:

Start Date	End Date	Stage
11/18/24	01/06/25	Topographical Survey
1/7/25	03/31/25	Produce Geotechnical Report and Develop Conceptual Plans
04/01/25	07/18/25	Produce Final Plans, Contract Documents
07/28/25	09/26/25	Acquire Applicable Permits & Advertise Project

- What has been accomplished to date:
The project bid on October 13, 2025.
- What will be accomplished by the next board update which will be January 20, 2026:
The project will be awarded.

Thank You,

Brad Engels

Brad Engels, P.E.
Senior Associate, Stantec