

## YANDELL ROAD WEST SEGMENT MADISON COUNTY BOARD OF SUPERVISORS 3<sup>rd</sup> QUARTER 2025 UPDATE

Begin Contract Time: November 4, 2024

Contract Value: \$898,531.28

Amount Billed (9/30/25): \$427,541.94

Project Schedule: See Attached.

Work Completed During Reporting Period:

- Completed Environmental Studies
- Completed 60% Plan Review
- Completed Geotechnical Investigations & Report
- ROW Approval

Work Planned for Next Reporting Period:

- Complete Acquisition Plats & Deeds
- Begin ROW Acquisition Process
- Work on Office Review (90%) Plans
- Utility Coordination

## Design Approach:

Yandell Road will be widened to the south from the BOP to just past the western Deerfield entrance to a 5-lane section. The roadway will transition to a symmetrically widened 4-lane undivided section then back to a 5-lane section at the eastern Deerfield/Woodgate entrance and continue as a 5-lane section to the EOP just past Bainbridge.

## EXHIBIT C ESTIMATED PROJECT SCHEDULE YANDELL ROAD WEST SEGMENT NORTH OLD CANTON ROAD TO BAINBRIDGE CROSSING

ID	Task Name		Start	Finish	Month -3 Month 1	Month 4	Month 7	Month 10	Month 13	Month 1	6Month 19	Month 2	2Month 2	25Month 28
1	Notice To Proceed	0 days	Mon 11/4/24	Mon 11/4/24								! ! !		
2	Pre-Design Meeting	0 days	Fri 11/22/24	Fri 11/22/24		 			1   1   1   1	] 	 	[ [ [	 	
3	Environmental Studies	180 days	Fri 7/11/25	Thu 3/19/26						 		[ 	 	
4	Design And ROW Survey	90 days	Fri 11/22/24	Thu 3/27/25					       	 		 	 	
5	Geotechnical Investigations	30 days	Fri 7/11/25	Thu 8/21/25						 		 	 	
6	Field Review Plans	120 days	Fri 1/24/25	Thu 7/10/25		4			             	 		[ ] [ ]	 	
7	ROW Acquisition	180 days	Mon 9/8/25	Fri 5/15/26								i 	 	
8	Utility Relocations	180 days	Mon 5/18/26	Fri 1/22/27		 				 		 	 	
9	Office Review Plans	120 days	Mon 9/8/25	Fri 2/20/26				4				 	 	
10	PS&E Assembly/Bidding Services	45 days	Mon 1/25/27	Fri 3/26/27		  -  -  -	 		               	 				



Task		Inactive Milestone		Finish-only	▼
Split		Inactive Summary		External Tasks	<b>♦</b>
Milestone	<b>♦</b>	Manual Task	$\Diamond$	External Milestone	
Summary	▼	Duration-only		Progress	
Project Summary		Manual Summary Rollup	<b>•</b>	Split	₽
External Tasks		Manual Summary	<b>•</b>		
External MileTask	<b>♦</b>	Start-only			