

Tim Bryan, P.E., PTOE
County Engineer
Madison County Board of Supervisors
Engineering Department
3137 South Liberty Street
Canton, Mississippi 39046

Reference: Calhoun Parkway Project Update

Tim, construction of this project began on March 16, 2026. Construction progress is moving forward as anticipated.

- Date your contract began:
November 18, 2024
- Value of your contract:
\$345,443.37
- Amount billed:
\$264,422.10
- Project Schedule:

Start Date	End Date	Stage
11/18/24	01/06/25	Topographical Survey
01/07/25	03/31/25	Produce Geotechnical Report and Develop Conceptual Plans
04/01/25	07/18/25	Produce Final Plans & Contract Documents
07/28/25	09/26/25	Acquire Applicable Permits
09/11/25	10/13/25	Advertise for Bids
10/13/25	10/13/25	Opened Bids
10/20/25	10/20/25	Awarded Project
03/16/26	11/20/26	Construct Project

- What has been accomplished to date:
We started construction on this project.
- What will be accomplished by the next board update which will be July 20, 2026:
Construction will continue.

Thank You,

Brad Engels

Brad Engels, P.E.
Senior Associate

Stantec Consulting Services Inc.

