

**Stribling Rd Improvements from Dewees Rd
To Catlett Rd at Red Fox Ln.
Madison County**

Progress Report No. 1

NTP: 11/19/24

Value of Contract: \$793,893.63

Amount Billed: First Invoice Pending

Work Performed November 19, 2024, through January 17, 2025

- Project Management
- Survey Control has been set.
- Topo/Property Map Survey has started (811 has been contacted)

Anticipated in 1st Quarter 2025:

- Finish Topo/Property Map Survey
- Process Survey Data
- Start Conceptual Plan Development in February
- Traffic Study (1st/2nd Quarter)
- Soil Testing (1st/2nd Quarter)
- Estimated 72 properties adjacent to Stribling/Catlett. Impacts pending layout of the alignment. There will be one relocation.
- Utilities Impacted – Number is pending 811 location and Alignment layout

Status of Data Requests from Madison County:

- N/A

Projected Milestone Schedule:

<u>Item</u>	<u>Completion Date</u>
Notice to Proceed	November 19, 2024
Submit Conceptual Review Plans	April 25, 2025
Submit Field Review Plans	August 8, 2025
Submit Final ROW Plans	November 7, 2025
Phase B Dates	TBD

**Exhibit 2
Stribling Rd. from Dewees Rd. to Catlett Rd.**

ID	Task Name	Duration	Start	Finish	Apr '24	May '24	Jun '24	Jul '24	Aug '24	Sep '24	Oct '24	Nov '24	Dec '24	Jan '25	Feb '25	Mar '25	Apr '25	May '25	Jun '25	Jul '25	Aug '25	Sep '25	Oct '25	Nov '25	Dec '25	Jan '26	Feb '26	Mar '26	Apr '26	May '26	Jun '26	Jul '26	Aug '26	Sep '26	Oct '26	Nov '26	Dec '26	Jan '27
1	Stribling Rd. from Dewees Rd. to Catlett Rd.	108.8 wks	Tue 11/19/24	Fri 12/18/26	Stribling Rd. from Dewees Rd. to Catlett Rd.																																	
2	Notice to Proceed	0 days	Tue 11/19/24	Tue 11/19/24	Notice to Proceed ◆																																	
3	Phase A Part 1 Design Conference	1 wk	Mon 11/25/24	Fri 11/29/24	Phase A Part 1 Design Conference ▼																																	
5	Phase A Part 2 - Field Survey	16 wks	Mon 12/2/24	Fri 3/21/25	Phase A Part 2 - Field Survey ▼																																	
7	Phase A Part 3 - Geotechnical	26 wks	Mon 1/27/25	Fri 7/25/25	Phase A Part 3 - Geotechnical ▼																																	
9	Phase A Part 4 - Environmental	26 wks	Mon 3/3/25	Fri 8/29/25	Phase A Part 4 - Environmental ▼																																	
18	Phase A Part 5 - Traffic Analysis	15 wks	Mon 12/9/24	Fri 3/21/25	Phase A Part 5 - Traffic Analysis ▼																																	
23	Phase A Part 6 - Conceptual Plans	16 wks	Mon 2/3/25	Fri 5/23/25	Phase A Part 6 - Conceptual Plans ▼																																	
24	Develop Conceptual Plans	12 wks	Mon 2/3/25	Fri 4/25/25	Develop Conceptual Plans ■																																	
25	Submit Conceptual Plans	1 day	Fri 4/25/25	Fri 4/25/25	Submit Conceptual Plans 4/25/25																																	
26	Madison County Review of Conceptual Plans	2 wks	Mon 4/28/25	Fri 5/9/25	Madison County Review of Conceptual Plans ■																																	
27	Revise Conceptual Plans	2 wks	Mon 5/12/25	Fri 5/23/25	Revise Conceptual Plans ■																																	
28	Phase A Part 7 - Field Review Plans	18 wks	Mon 5/26/25	Fri 9/26/25	Phase A Part 7 - Field Review Plans ▼																																	
30	Develop Field Review Plans	13 wks	Mon 5/26/25	Fri 8/22/25	Develop Field Review Plans ■																																	
31	Submit Field Review Plans	1 day	Fri 8/22/25	Fri 8/22/25	Submit Field Review Plans 8/22/25																																	
32	Madison County Review of Field Review Plans	3 wks	Mon 8/25/25	Fri 9/12/25	Madison County Review of Field Review Plans ■																																	
33	Field Review	1 day	Fri 9/12/25	Fri 9/12/25	Field Review																																	
34	Revise Field Review Plans	2 wks	Mon 9/15/25	Fri 9/26/25	Revise Field Review Plans ■																																	
35	Phase A Part 8 - Final ROW Plans	6 wks	Mon 9/29/25	Fri 11/7/25	Phase A Part 8 - Final ROW Plans ▼																																	
36	Develop Final ROW Plans	3 wks	Mon 9/29/25	Fri 10/17/25	Develop Final ROW Plans ■																																	
37	Submit Draft Final ROW Plans	1 day	Fri 10/17/25	Fri 10/17/25	Submit Draft Final ROW Plans 10/17/25																																	
38	Madison County Draft Final Review	2 wks	Mon 10/20/25	Fri 10/31/25	Madison County Draft Final Review ■																																	
39	Revise Draft Final ROW Plans	1 wk	Mon 11/3/25	Fri 11/7/25	Revise Draft Final ROW Plans ■																																	
40	Submit Final ROW Plans	1 day	Fri 11/7/25	Fri 11/7/25	Submit Final ROW Plans 11/7/25																																	
41	ROW Acquisition	26 wks	Mon 11/10/25	Fri 5/8/26	ROW Acquisition ■																																	
42	Phase B Part 1 Design Conference	1 wk	Mon 11/10/25	Fri 11/14/25	Phase B Part 1 Design Conference ▼																																	
44	Phase B Part 2 - Office Review Plans	17 wks	Mon 11/17/25	Fri 3/13/26	Phase B Part 2 - Office Review Plans ▼																																	
46	Phase B Part 3 - Final Plans	8 wks	Mon 3/16/26	Fri 5/8/26	Phase B Part 3 - Final Plans ▼																																	
48	Utility Relocation	26 wks	Mon 5/11/26	Fri 11/6/26	Utility Relocation ■																																	
49	PS&E Documents / Bids	7 wks	Mon 11/2/26	Fri 12/18/26	PS&E Documents / Bids ■																																	



Task ■ Summary ▼ Group By Summary ▼ Manual Summary ▼
 Milestone ◆ Baker Task ■ Client Review ■