

**Stribling Rd Improvements from Dewees Rd  
To Catlett Rd at Red Fox Ln.  
Madison County**

**Progress Report No. 2**

**NTP: 11/19/24**

**Value of Contract: \$793,893.63**

**Amount Billed: \$123,094.37 (Including March Invoice incoming)**

Work Performed January 18, 2025 through April 18, 2025

- Project Management
- Topo/Property Map Survey has been completed
- Conceptual Plans are 90% complete

Anticipated in 2<sup>nd</sup> Quarter 2025:

- Submit Conceptual Plans April 25<sup>th</sup>
- Madison Co. Review of Conceptual Plans
- Start Field Inspection plans in May
- Traffic Study (2<sup>nd</sup> Quarter)
- Soil Testing (2<sup>nd</sup> Quarter)

Status of Data Requests from Madison County:

- N/A

**Exhibit 2**  
**Stribling Rd. from Dewees Rd. to Catlett Rd.**

ID	Task Name	Duration	Start	Finish	Apr '24	May '24	Jun '24	Jul '24	Aug '24	Sep '24	Oct '24	Nov '24	Dec '24	Jan '25	Feb '25	Mar '25	Apr '25	May '25	Jun '25	Jul '25	Aug '25	Sep '25	Oct '25	Nov '25	Dec '25	Jan '26	Feb '26	Mar '26	Apr '26	May '26	Jun '26	Jul '26	Aug '26	Sep '26	Oct '26	Nov '26	Dec '26	Jan '27	
1	<b>Stribling Rd. from Dewees Rd. to Catlett Rd.</b>	<b>108.8 wks</b>	<b>Tue 11/19/24</b>	<b>Fri 12/18/26</b>	Stribling Rd. from Dewees Rd. to Catlett Rd.																																		
2	Notice to Proceed	0 days	Tue 11/19/24	Tue 11/19/24	Notice to Proceed ◆																																		
3	<b>Phase A Part 1 Design Conference</b>	<b>1 wk</b>	<b>Mon 11/25/24</b>	<b>Fri 11/29/24</b>	Phase A Part 1 Design Conference ▼																																		
5	<b>Phase A Part 2 - Field Survey</b>	<b>16 wks</b>	<b>Mon 12/2/24</b>	<b>Fri 3/21/25</b>	Phase A Part 2 - Field Survey ▼																																		
7	<b>Phase A Part 3 - Geotechnical</b>	<b>26 wks</b>	<b>Mon 1/27/25</b>	<b>Fri 7/25/25</b>	Phase A Part 3 - Geotechnical ▼																																		
9	<b>Phase A Part 4 - Environmental</b>	<b>26 wks</b>	<b>Mon 3/3/25</b>	<b>Fri 8/29/25</b>	Phase A Part 4 - Environmental ▼																																		
18	<b>Phase A Part 5 - Traffic Analysis</b>	<b>15 wks</b>	<b>Mon 12/9/24</b>	<b>Fri 3/21/25</b>	Phase A Part 5 - Traffic Analysis ▼																																		
23	<b>Phase A Part 6 - Conceptual Plans</b>	<b>16 wks</b>	<b>Mon 2/3/25</b>	<b>Fri 5/23/25</b>	Phase A Part 6 - Conceptual Plans ▼																																		
24	Develop Conceptual Plans	12 wks	Mon 2/3/25	Fri 4/25/25	Develop Conceptual Plans █																																		
25	Submit Conceptual Plans	1 day	Fri 4/25/25	Fri 4/25/25	Submit Conceptual Plans   4/25/25																																		
26	Madison County Review of Conceptual Plans	2 wks	Mon 4/28/25	Fri 5/9/25	Madison County Review of Conceptual Plans █																																		
27	Revise Conceptual Plans	2 wks	Mon 5/12/25	Fri 5/23/25	Revise Conceptual Plans █																																		
28	<b>Phase A Part 7 - Field Review Plans</b>	<b>18 wks</b>	<b>Mon 5/26/25</b>	<b>Fri 9/26/25</b>	Phase A Part 7 - Field Review Plans ▼																																		
30	Develop Field Review Plans	13 wks	Mon 5/26/25	Fri 8/22/25	Develop Field Review Plans █																																		
31	Submit Field Review Plans	1 day	Fri 8/22/25	Fri 8/22/25	Submit Field Review Plans   8/22/25																																		
32	Madison County Review of Field Review Plans	3 wks	Mon 8/25/25	Fri 9/12/25	Madison County Review of Field Review Plans █																																		
33	Field Review	1 day	Fri 9/12/25	Fri 9/12/25	Field Review																																		
34	Revise Field Review Plans	2 wks	Mon 9/15/25	Fri 9/26/25	Revise Field Review Plans █																																		
35	<b>Phase A Part 8 - Final ROW Plans</b>	<b>6 wks</b>	<b>Mon 9/29/25</b>	<b>Fri 11/7/25</b>	Phase A Part 8 - Final ROW Plans ▼																																		
36	Develop Final ROW Plans	3 wks	Mon 9/29/25	Fri 10/17/25	Develop Final ROW Plans █																																		
37	Submit Draft Final ROW Plans	1 day	Fri 10/17/25	Fri 10/17/25	Submit Draft Final ROW Plans   10/17/25																																		
38	Madison County Draft Final Review	2 wks	Mon 10/20/25	Fri 10/31/25	Madison County Draft Final Review █																																		
39	Revise Draft Final ROW Plans	1 wk	Mon 11/3/25	Fri 11/7/25	Revise Draft Final ROW Plans █																																		
40	Submit Final ROW Plans	1 day	Fri 11/7/25	Fri 11/7/25	Submit Final ROW Plans   11/7/25																																		
41	ROW Acquisition	26 wks	Mon 11/10/25	Fri 5/8/26	ROW Acquisition █																																		
42	<b>Phase B Part 1 Design Conference</b>	<b>1 wk</b>	<b>Mon 11/10/25</b>	<b>Fri 11/14/25</b>	Phase B Part 1 Design Conference ▼																																		
44	<b>Phase B Part 2 - Office Review Plans</b>	<b>17 wks</b>	<b>Mon 11/17/25</b>	<b>Fri 3/13/26</b>	Phase B Part 2 - Office Review Plans ▼																																		
46	<b>Phase B Part 3 - Final Plans</b>	<b>8 wks</b>	<b>Mon 3/16/26</b>	<b>Fri 5/8/26</b>	Phase B Part 3 - Final Plans ▼																																		
48	Utility Relocation	26 wks	Mon 5/11/26	Fri 11/6/26	Utility Relocation █																																		
49	PS&E Documents / Bids	7 wks	Mon 11/2/26	Fri 12/18/26	PS&E Documents / Bids █																																		

	Task	█	Summary	▼	Group By Summary	▼	Manual Summary	▼
	Milestone	◆	Baker Task	█	Client Review	█		