

YANDELL ROAD EAST SEGMENT MADISON COUNTY BOARD OF SUPERVISORS 2nd QUARTER 2025 UPDATE

Begin Contract Time: November 4, 2024

Contract Value: \$1,291,578.50

Amount Billed (6/30/25): \$269,432.42

Project Schedule: See Attached

Work Completed During Reporting Period:

- Completed ROW Survey
- Completed Property Survey
- Completed Wetland Delineation
- Completed Noise Study Field Work and Modeling

Work Planned for Next Reporting Period:

- Complete Noise Study
- Complete ROW Survey
- Complete Noise Study
- Complete Geotechnical Investigations
- Continue Working on Field Review Plans (60% Plans)

Design Approach:

Yandell Road will be symmetrically widened to a 4-lane undivided section from the BOP to the EOP. ROW will be purchased to accommodate a 5-lane section along the entire length of the project. This will allow, as this section of Yandell Road is developed, for 5-lane sections to be constructed at all future subdivision entrances.

EXHIBIT C ESTIMATED PROJECT SCHEDULE YANDELL ROAD EAST SEGMENT BAINBRIDGE CROSSING TO SR 43

ID	Task Name	Duration	Start	Finish	Month	-3 Month 1	-3 Month 1 Month 4 M	-3 Month 1 Month 4 Month 7 Mo	-3 Month 1 Month 4 Month 7 Month 10 Mon	-3 Month 1 Month 4 Month 7 Month 10 Month 13 Month	1 -3 Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month	1-3 Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 2	1-3 Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month 2	1-3 Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month 25 Month 2	1-3 Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month 25 Month 28 Month 3	1-3 Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month 25 Month 28 Month 31 Month	n -3 Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month 25 Month 28 Month 31 Month 34 Month
1	Notice To Proceed	0 days	Mon 11/4/24	Mon 11/4/24		♦ 1	•	•	•	•	•	•	•	♦	♦	♦	♦
		1					1 1	1 11									
2	D D : M .:	0.1	Fri 11/22/24	E: 11/00/04	+ + 🛨												
_	Pre-Design Meeting	0 days	Ffi 11/22/24	Fri 11/22/24													
							į į	i i ii	1 1 11 1								
3	Environmental Studies	180 days	Fri 12/5/25	Thu 8/13/26													
4	Design And ROW Survey	135 days	Fri 11/22/24	Thu 5/29/25													
	,	1				i	į	i lii	i ii i	i ii i i i							
5	Geotechnical Investigations	30 days	Fri 9/12/25	Thu 10/23/25		l											
	Secteeminem investigations	30 days	1117/12/20	1110 10/20/20		l l	- 1										
6	Field Review Plans	180 days	Fri 3/28/25	Thu 12/4/25	- :	1											
	Field Review Flans	100 days	3111 3/ 20/ 23	111u 12/4/23		1	1										
7	DOW! A	250.1	D: 40/5/05	TT 44 /40 /04	-		į	iii	i ii i	<u> </u>		<u> </u>	<u> </u>				
,	ROW Acquisition	250 days	Fri 12/5/25	Thu 11/19/26		1					1 1 1 1 1						
						 	1										
8	Utility Relocations	250 days	Fri 11/20/26	Thu 11/4/27		1	I.	1 11									
						i	į	i ii	i ii i	i ii i Li	i ii i Li i	i ii i Li i i	i ii i Li i i i	i ii i Li i i i i			
9	Office Review Plans	180 days	Fri 12/5/25	Thu 8/13/26		i											
						1	1										
10	PS&E Assembly/Bidding Services	45 days	Fri 11/5/27	Thu 1/6/28		1											
	7,7		, , , , ,	, , , , , ,			1	1 11									



Task External Tasks

Split External MileTask

Milestone Inactive Milestone

Summary Inactive Summary

Project Summary Manual Task



