

YANDELL ROAD WEST SEGMENT MADISON COUNTY BOARD OF SUPERVISORS 2nd QUARTER 2025 UPDATE

Begin Contract Time: November 4, 2024

Contract Value: \$898,531.28

Amount Billed (6/30/25): \$382,769.21

Project Schedule: See Attached

Work Completed During Reporting Period:

- Completed ROW Survey
- Completed Property Survey
- Completed Wetland Delineation
- Completed Noise Study Field Work and Modeling
- Submitted Field Review Plans (60% Plans)

Work Planned for Next Reporting Period:

- Conduct Field Review
- Complete Property Map
- Complete Acquisition Plats & Deeds
- Complete Noise Study
- Complete Geotechnical Investigations
- Begin Work on Office Review Plans after ROW Approval

Design Approach:

Yandell Road will be widened to the south from the BOP to just past the western Deerfield entrance to a 5-lane section. The roadway will transition to a symmetrically widened 4-lane undivided section then back to a 5-lane section at the eastern Deerfield/Woodgate entrance and continue as a 5-lane section to the EOP just past Bainbridge.

EXHIBIT C ESTIMATED PROJECT SCHEDULE YANDELL ROAD WEST SEGMENT NORTH OLD CANTON ROAD TO BAINBRIDGE CROSSING

ID	Task Name		Start	Finish	Month -3 Month 1	Month 4	Month 7 M	lonth 10N	10nth 13Mor	th 16Month	19Month	22Month	25Month 28
1	Notice To Proceed	0 days	Mon 11/4/24	Mon 11/4/24	•				 		 		
2	Pre-Design Meeting	0 days	Fri 11/22/24	Fri 11/22/24					 	 	 	 	
3	Environmental Studies	180 days	Fri 7/11/25	Thu 3/19/26							 		
4	Design And ROW Survey	90 days	Fri 11/22/24	Thu 3/27/25					 		 		
5	Geotechnical Investigations	30 days	Fri 4/18/25	Thu 5/29/25					 		 		
6	Field Review Plans	120 days	Fri 1/24/25	Thu 7/10/25		4			 		 		
7	ROW Acquisition	180 days	Fri 7/11/25	Thu 3/19/26					1		 		
8	Utility Relocations	180 days	Fri 3/20/26	Thu 11/26/26					 				
9	Office Review Plans	120 days	Fri 7/11/25	Thu 12/25/25							1		
10	PS&E Assembly/Bidding Services	45 days	Fri 11/27/26	Thu 1/28/27					 	; 			



Task		Inactive Milestone		Finish-only	▼
Split		Inactive Summary		External Tasks	♦
Milestone	♦	Manual Task	\Diamond	External Milestone	
Summary	▼	Duration-only		Progress	
Project Summary		Manual Summary Rollup	•	Split	₽
External Tasks		Manual Summary	•		
External MileTask	♦	Start-only			