

YANDELL ROAD EAST SEGMENT MADISON COUNTY BOARD OF SUPERVISORS 3rd QUARTER 2025 UPDATE

Begin Contract Time: November 4, 2024

Contract Value: \$1,291,578.50

Amount Billed (9/30/25): \$383,423.52

Project Schedule: See Attached

Work Completed During Reporting Period:

- Completed Environmental Studies
- Completed Geotechnical Investigations & Report

Work Planned for Next Reporting Period:

• Submit Field Review Plans (60% Plans)

Design Approach:

Yandell Road will be symmetrically widened to a 4-lane undivided section from the BOP to the EOP. ROW will be purchased to accommodate a 5-lane section along the entire length of the project. This will allow, as this section of Yandell Road is developed, for 5-lane sections to be constructed at all future subdivision entrances.

EXHIBIT C ESTIMATED PROJECT SCHEDULE YANDELL ROAD EAST SEGMENT BAINBRIDGE CROSSING TO SR 43

ID	Task Name	Duration	Start	Finish	Month -3	Month 1	Month 1 Month 4 I	Month 1 Month 4 Month 7 Mont	Month 1 Month 4 Month 7 Month 10 Month	Month 1 Month 4 Month 7 Month 10 Month 13 Month	Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month	Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month	Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month	Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month 25 Month	Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month 25 Month 28 Monti	Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month 25 Month 28 Month 31 Mor	Month 1 Month 4 Month 7 Month 10 Month 13 Month 16 Month 19 Month 22 Month 25 Month 28 Month 31 Month 34 Month 19 Month 10 Month 20 Month
1	Notice To Proceed	0 days	Mon 11/4/24	Mon 11/4/24	•												
		-					1 1										
2	Pre-Design Meeting	0 days	Fri 11/22/24	Fri 11/22/24	*		į į										
	The Besign Freeding	o cary o	11111/22/21	1111/22/21		1											
3	Environmental Studies	180 days	Fri 12/5/25	Thu 8/13/26													
	Larvironmental otderes	100 days	111 12/ 5/ 25	1114 0/ 13/ 20			 										
4	Design And ROW Survey	135 days	Fri 11/22/24	Thu 5/29/25		1	l l										
	Design And Row burvey	133 days	11111/22/21	1114 5/ 25/ 25		l	I			i i ii i	i i ii i i	i i ii i i i	i i ii i i i i	i li ii i i i i i	i li ii i i i i i i		and it is the first transfer to the first transfer transfer to the first transfer transfer to the first transfer
5	Geotechnical Investigations	30 days	Fri 9/12/25	Thu 10/23/25		l I											
	Geoteeninear mivestigations	30 days	111 // 12/23	111u 10/23/23	1	1	1			1 1 1 1		1 1 1 1 1 1			1 1 1 1 1 1 1 1		
6	Field Review Plans	180 days	Fri 3/28/25	Thu 12/4/25		1	L.										
	1 icid iceview 1 ians	100 days	111 3/ 20/ 23	111u 12/ +/ 23	1	 	Ī										
7	ROW Acquisition	250 days	Fri 12/5/25	Thu 11/19/26	- !	 	1	1 1									
	Now requisition	230 days	111 12/ 5/ 25	1110 11/15/20	1	l I											
8	Utility Relocations	250 days	Fri 11/20/26	Thu 11/4/27	i		i	į į									
	Curry relocations	230 days	11111/20/20	1114 11/ 1/2/	i	 	į	i i									
9	Office Review Plans	180 days	Fri 12/5/25	Thu 8/13/26	1	i	į	i									
	Office review 1 falls	100 days	111 12/ 5/ 25	1114 0/ 13/ 20			i										
10	PS&E Assembly/Bidding Services	45 days	Fri 11/5/27	Thu 1/6/28	1	1	į										
	1 See 11 15 sembly / Didding Services	+5 days	11111/3/2/	1110 1/0/20													



Task External Tasks

Split External MileTask

Milestone Inactive Milestone

Summary Inactive Summary

Project Summary Manual Task



