

**Reunion Parkway
Highland Colony Parkway
Yandell Road
Madison County Board of Supervisors**



Project Status Report

STP-0045-00(024)LPA/106482-701000

April 1, 2015

Project Description:

Waggoner Engineering will produce Final Contract Plans and Specifications as well as PS&E Assembly for the repair, mill, and overlay of the following roadways;

- A. Reunion Parkway Phase 2; Project Length = 1.72 miles; Level and Asphalt Surface Overlay(1R)
- B. Highland Colony Parkway; Project Length = 1.5 miles; Mill,Level & Asphalt Surface Overlay(1R)Binder, and Surface Overlay (1R)
- C. Yandell Road; Project Length = 4.2 miles; Asphalt Base, Binder, and Surface Overlay (1R)

Project Status:

Field Review plans were delivered to the MDOT LPA Division on March 31st.

We anticipate having office review plans completed by the end of April.

The County has developed a subgrade repair project on Yandell Road that will bid in April and construction should be complete in August.

This helps this project in that we only have to apply a two inch overlay, shoulder work and stripe Yandell Road.

This frees up funds to be applied to Reunion and Highland Colony Parkway.

Project Schedule:

The schedule is being coordinated with the subgrade project on Yandell Road.

The construction on Yandell Road will need to be completed prior to the beginning of the construction of this project.