

Yandell Rd. Intersection Improvements at North Old Canton Rd.

STP-7024-00(001)LPA 109649/701000

Project Status Update

April 17th, 2025

- Date Contract began: **November 18th, 2024.**
- Value of Contract:
 - Original: **\$357,676.04**
 - SA #1: **\$64,695.15**
 - Current Total: **\$422,371.19**
- Amount Billed (*as of 04/14/2025*): **\$56,539.75 (13.4%)**
- Project Schedule: **See Attached**
- Work completed since last update:
 - **Survey work is complete**
 - **Bridge Geotechnical Reports are complete.**
 - **Bridge Hydraulics 90% complete**
 - **LPA 100 was approved by MDOT**
 - **LPA 700 was approved by MDOT**
 - **Horizontal Alignment has been set**
 - **Typical Sections set for Roadway and Bridge**
- Work planned for upcoming quarter:
 - **Begin Environmental Phase**
 - **Continue Design and Plan production on Bridge Plans**
 - **Continue Field Review Plans on the LPA portion of the project.**

UPDATED PROJECT SCHEDULE																									
YANDELL RD. SIGNAL INSTALLATION AT NORTH OLD CANTON (AND ADDITIONAL IMPROVEMENTS)																									
MADISON COUNTY BOARD OF SUPERVISORS																									
STP-7024-00(001)LPA 109649/701000																									
Task Description	Duration	2024			2025												2026								
		Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May	June	July	Aug.	Sept.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May	June	July	Aug.	Sept.	Oct.
	Months																								
Contract Negotiation & Execution	1																UPDATED: 04/17/2025								
Topographic & Boundary Survey	1																Notes: 1. This schedule will be directly impacted by engineering firms on both sides of the intersection and any design changes after initial coordination. 2. All actual dates/deadlines reflect the last date of the month. 3. Right of Way, Environmental & Utility Relocation dates and timelines are subject to change.								
Preliminary Engineering (Exhibits, Layouts, & LPA Docs)	3																								
Phase A, Bridge Widening Plans	5																								
Environmental Studies & Permitting (Bridge & Roadway)	7																								
Right of Way Acquisition (For Bridge Widening)	7																								
Phase A, Prelim. Design (Roadway & Traffic Signal Plans)	12																								
Right of Way Acquisition (For Roadway & Signal)	6																								
Utility Relocation & Coordination (Bridge & Roadway)	15																								
Phase B, Final Design and Final Plans (Bridge Widening)	6																								
Final Plan Review (Bridge Widening)	1																								
Bidding & Contractor Award (Bridge Widening)	2																								
Phase B, Design Design (Roadway & Traffic Signal Plans)	6																								
Final Plan Review (Roadway & Signal)	2																								
Bidding & Contractor Award (Roadway & Signal)	2																								