

**Stribling Rd Improvements from Dewees Rd
To Catlett Rd at Red Fox Ln.
Madison County**

Progress Report No. 4

NTP: 11/19/24

Value of Contract: \$793,893.63

Amount Billed: \$210,303.57 thru September Invoice

Work Performed July 22, 2025 through October 20, 2025

- Project Management
- Complete Field Inspection plans for review.
- Drainage Design, Retaining walls, Environmental Study, Traffic Control plans
- Preliminary Soil report completed

Anticipated in 4th Quarter 2025:

- Submit
- Madison Co. Review of Field Inspection Plans
- Revise plans per comments from Field Inspection Plan Review
- Submit ROW Plans
- Complete Final Soil report
- Begin Preparations for ROW Acquisitions.

Status of Data Requests from Madison County:

- N/A

Original Projected Milestone Schedule: Updated Dates in ()

<u>Item</u>	<u>Completion Date</u>
Notice to Proceed	November 19, 2024
Submit Conceptual Review Plans	April 25, 2025
Submit Field Review Plans	August 8, 2025 (October '25)
Submit Final ROW Plans	November 7, 2025 (Dec 25-Jan 26)
Phase B Dates	TBD