



WARNOCK & ASSOCIATES, LLC

ENGINEERING, MANAGEMENT & PLANNING

May 28, 2014

Madison County Board of Supervisors
P.O. Box 608
Canton, MS 39046

Re: Clearing and Grubbing Bridge R.O.W. Update
Madison County, MS


Gentlemen,

AJ Construction continues to clear and grub Madison County's bridge Rights of Way per the list of bridges on the annual report from State Aid. AJ Construction and their equipment continue to perform well. They are also half way through their estimated time of completion which is two months.

Through today, May 28, 2014, the project is around 50% complete. Weather permitting, they shouldn't have any trouble fulfilling their contract within the allotted two months because they targeted the bigger bridge sites and cleared them first. They have been working in the northern and eastern side of the county and are making their way toward the west side of the county and will be working their way south.

Sincerely,

Warnock & Associates, LLC


Jimmy Vickers
Construction Manager

Cc: File

"DEDICATED TO EXCELLENCE IN ENGINEERING"

158 W. CENTER STREET
CANTON, MS 39046
601-855-2250 PHONE
601-855-2599 FAX
www.warnockandassociates.com