

Madison County State Aid Project List

- **Gus Green Rd. Bridge Replacement [LSBP-45(11)]**

Status: Construction Complete. Closing Out Contract Documents

Bid Date: July 1, 2013 (95% Complete)

- **Livingston Road Maintenance Overlay [SAP-45(11)M]**

Status: Construction Complete. Closing Out Contract Documents

Bid Date: September 2, 2013 (95% Complete)

- **Pear Orchard – Rice Road [SAP-45(12)M]**

Status: Currently Under Construction

Bid Date: September 2, 2014 (Est. Completion Date: August, 2015) (61% Complete)

- **Permenter Road Bridge [LSBP-45(14)]**

Status: Currently Under Construction

Bid Date: November 3, 2014 (Est. Completion Date: July, 2015) (61% Complete)

- **Cane Creek Road Bridge [LSBP-45(12)]**

Status: Currently Under Construction

Bid Date: January 5, 2015 (Est. Completion Date: September, 2015) (15% Complete)

- **Dinkins Street Bridge [LSBP-45(16)]**

Status: Plans have been completed. Utilities have been relocated. Corresponding with State Aid to Set a Bid Date.

Estimated Bid Date: August 3, 2015

- **Robinson Springs Road [STP-6979(1)B]**

Status: Currently in Design & Plan Development.

Estimated Bid Date: August 17, 2015

- **Madison County Signing & Striping Project [SAP-45(7)M]**

Status: In the process of getting program approved by State Aid.

Estimated Bid Date: September 7, 2015

- **Dobson Avenue Bridge [LSBP-45(9)]**

Status: In plan development.

Estimated Bid Date: October 5, 2015