

Madison County Engineering Department Monthly Report

EVALUATION/CONCEPTUAL PHASE

Project	Consulting Firm	Project Number	Funding Source
King Ranch Road (Sidewalks)	County		TBD
Banks Road and Way Road Drainage	County		County
Cedar Hill Road Drainage Project	County		County

UNDER DESIGN

Approval Date	Project	Consulting Firm	Madison County Project Number	Funding Source	Engineering Cost	Estimated Construction Cost	Estimated Total Cost
4/20/2016	Purvis Bridge - programmed as LSBP-45(19)	H1 Services	2017-20-MER	LSBP		\$440,000.00	
	Reunion Parkway Phase III	Stantec	2017-24-SCS	STP/County	\$890,500.00	\$8,800,000.00	\$10,000,000.00
	Bozeman Road Widening	Neel-Schaffer	2017-26-NS	STP/County	\$1,989,976.87		\$12,000,000.00
	Ben Luckett Road Bridge SA 45-112	H1 Services, LLC	2017-62-HYS	LSBP	\$47,963.00	\$370,912.00	\$418,875.00
			LSBP-45(17)				
7/17/2017	Greystone Drive Drainage Improvements	Mendrop	2017-53-MER	County	\$11,645.00		\$11,645.00
12/4/2017	Gluckstadt Widening	Neel-Schaffer	2017-76-RD	County	\$235,000.00	\$3,000,000.00	\$3,235,000.00
2/5/2018	Sharon Road - Bridge Closure SA45-090		2018-66-BR	State Aid	\$48,500.00	\$425,000.00	\$473,500.00
5/21/2018	Sharon Road - Bridge Repair SA45-091	Stantec	SAP 45(16)M				
8/6/2018	Old Highway 16 Bridge Repair SA45-085	Stantec	2018-88-BR	State Aid	\$34,500.00	\$300,000.00	\$334,500.00
8/6/2018	Slump Bridge Road Bridge Repair SA45-114	Stantec	2018-99-BR	State Aid	\$43,000.00	\$375,000.00	\$418,000.00
10/15/2018	Reunion Parkway Phase II - Environmental Phase	Neel Schaffer	2017-62-RD	County	\$260,000.00		\$260,000.00
Feb-19	Devonshire Drainage (pipe replacement)	In-House		County			
3/4/2019	Catlett Road Widening	TBD	2019-96-RD	County/MPO			
3/4/2019	Highway 22/King Ranch Road Traffic Signal	Stantec	2019-97-RD	County/MPO			
4/1/2019	Woodland Hills of Flora	Southern Consultants	2019-98-DR	County	\$60,000.00		\$60,000.00
4/1/2019	Yandell Road Drainage Project (Aulenbrock and Westfalen)	Mendrop	2019-101-DR	County	\$17,760.00		\$17,760.00
5/6/2019	Grisham Road Bridge	In-House	2019-99-BR	County			200,000.00
5/6/2009	Simpson Road Bridge Reconstruction	Stantec	2019-102-BR	LSBP	\$34,800.00	\$303,220.00	\$338,020.00
5/6/2019	Hart Road Bridge Reconstruction	Stantec	2019-103-BR	LSBP	\$35,700.00	\$310,700.00	\$346,400.00

UNDER CONSTRUCTION

Approval Date	Date Construction Approved	Project	Consulting Firm	Madison County Project Number	Funding Source	Engineering Cost	Construction Contract
		Reunion Parkway/Highland Colony Parkway	Wagoner/APAC	2017-92-WEI	STP/County	\$767,817.98	\$5,170,481.82
6/9/2016		Distribution Dr Cul-de-sac	Southern Consultants/ In-House	2017-09-SCI	County	\$29,750.00	In House
	1/2/2018	2018 Stormwater Program	Allen Engineering	N/A	County	\$30,000.00	N/A
		Sulphur Springs Park	In-House	2017-01-SP	County	In-House	
	5/21/2018	Old Canton Road (County Line Rd to Natchez Trace Pkwy)	Stantec	2017-05-HHS SAP 45(14)M	State Aid	\$152,260.93	\$1,268,841.13
	5/21/2018	North Deerfield Drive Reconstruction	H1 Services/Walters	2017-73-MC	County	\$120,800.00	\$946,736.30
		Oaks Road (Old Hwy 51 Road) Bridge	Stantec	2017-52-MC	State Aid	\$51,900.00	\$454,200.00
2/4/2019		2019 Stormwater Phase II Program	Allen Engineering	N/A	County	\$20,000.00	N/A
2/4/2019		Stokes Road Box Culvert	In-House/Warren Construction	2019-92-DR	County	In-House	\$23,560.00
3/4/2019	3/4/2019	Heindl Road Bridge (Splicing)	Key, LLC	N/A	County	\$25,800.00	
7/17/2017	3/18/2019	Weisenberger and Highway 51 Flooding	Stantec	2017-54-MER	County	\$412,857.76	\$1,467,752.50
		Caroline Boulevard Entrance	In-House	2019-94-RD	County		\$350,000.00
6/3/2019	6/3/2019	Joe Hall Road Bridge	Key, LLC	2019-105-BR	County		\$38,589.50

COMPLETED

Approval Date	Completion Date	Project	Consulting Firm	Project Number	Funding Source	Engineering Cost	Construction Cost	Total Paid
02/01/16	Apr-16	Traffic Analysis of Selected Arterial Roads in Madison County	Neel-Schaefer	2017-43-NS	County	\$31,500.00	N/A	\$31,500.00
05/10/16	May-16	MS4 Stormwater Program Phase I	Mendrop		County	\$32,000.00	N/A	\$32,000.00
03/09/16	May-16	Inspection Services	Stantec		County	\$7,255.00 *	N/A	\$7,033.28
04/29/16	Jun-16	Stribling Road Drainage Study	Mendrop	2017-42-MER	County	\$5,610.00		\$5,183.75
05/18/15	Aug-16	Yandell Road Overlay	Eutaw Cons/Stantec	2017-33-WA	County	---	\$3,999,947.82	\$4,141,857.25
11/01/16	Nov-16	Germentown Culverts (blowouts)	Metro Mechanical		County	In House	\$5,445.00	\$5,445.00
07/01/16	Nov-16	City of Madison Paving	In House		50% County 50% City	In House	\$59,417.96	\$59,417.96
03/21/16	Jul-16	Deerfield Drainage	Mendrop	2017-39-MER	County	\$6,500.00	N/A	\$6,476.25
03/11/16	Apr-16	Twelve Oaks Rd - Drainage Issue	Thompson	2017-17-MER	County	\$5,800.00	\$4,195.70	\$9,995.70
05/23/16	Jul-16	Sulphur Springs Park Lake Dam	Thompson	2017-29-TE	County	\$8,500.00	N/A	\$8,500.00
06/23/16	Aug-16	Cherry Hill Subdivision Pavement Investigation	Burns Cooley Dennis	2017-31-MC	County	\$6,000.00	N/A	\$5,767.00
06/09/16	Dec-16	Old Orchard Cui-de-sac	Southern Consultants	2017-08-MC	County	\$27,900.00	\$15,789.74	\$43,689.74
12/01/16	Dec-16	Deweese Survey	Mendrop		County	\$1,000.00	N/A	\$752.50
11/01/16	Nov-16	Gluckstadt Fire Dept 3 Survey	Mendrop		County	\$1,500.00	N/A	\$1,497.00
		Punvis Bridge-Final Design	Mendrop	2017-20-MER	LSBP	\$40,340.00		
03/09/16		Childress Rd Bridge Project, Phase I	Stantec		County	\$15,200.00 (Phase 1)		
05/10/16		Childress Rd Bridge Project, Phase II	Stantec	2017-12-SCS	County	\$33,000.00 (Phase 2)		
08/02/16		Childress Rd Bridge Project-Final Design	Stantec		County	\$40,357.00		
	Nov-17	Childress Road Bridge Construction	Stantec/Unicon, Inc	2017-12-SCS	County	\$88,557.00	\$355,337.50	
	Oct-17	Childress Road Bridge CE & I Services	Stantec	2017-12-SCS	County	\$42,692.00		\$42,692.00
10/28/16	Nov-16	Sheriff's Dept Driveway	Concrete Solutions		County	In House	\$22,798.00	\$22,798.00
07/05/16	Dec-16	Youth Services Parking Lot	In House	2017-38-MC	County	In House	\$22,772.00	\$22,772.00
	Dec-16	Courthouse Parking Lot	In House		County	In House	\$85,000.00	\$77,810.00
	Dec-16	Dobson Avenue	In House	2017-40-MC	LSBP/County	\$33,494.71	\$8,700.00	\$42,194.71
08/15/16	Dec-16	City of Canton (Milling & Paving)	In House/ Adcamp (milling)		County	In House	\$157,914.50	\$42,597.00
	Dec-16	Gluckstadt Road (Milling, Paving, Shoulders, Striping)	APACT/CP		County	In House	\$858,260.49	\$858,260.49
	Dec-16	Stribling Road (Milling, Paving, Shoulders, Striping)	APACT/CP		County	In House	\$902,118.29	\$902,118.29
11/07/16	Jan-17	Blackberry Creek Bridge, Paving & Guardrail	In-House/Burns Cooley Dennis	2017-03-MC	County	\$3,250.00	\$55,000.00	\$58,250.00
03/09/16	Jan-17	Yandell Rd Fire Station Traffic Signal	Stantec	2017-21-SCS	County	\$21,901.20	\$27,808.74	\$49,709.94
06/01/16	Feb-17	Gluckstadt Industrial Park Easement Acquisition	Mendrop	2017-11-MER	County	\$1,500.00		N/A
	Jan-17	Pear Orchard Road-Rice Road (Project Closeout)	H1 Services, LLC	2017-14-H1S	SAP 45(12)M	SAP	\$8,000.00	N/A
	Jun-17	Livingston Rd SAP 45(11)M Permenter Rd LSBP 45(14) (Project Closeout)	H1 Services, LLC	2017-13-H1S	SAP LSBP	\$9,000.00	N/A	\$9,000.00
		Gluckstadt Firestation 3 (Geotechnical Services)	BCD	2017-28-BCD	County	\$4,400.00	N/A	

Final Cost of Phase I, Phase II and Final Design
\$55,559.84

COMPLETED

Approval Date	Completion Date	Project	Consulting Firm	Project Number	Funding Source	Engineering Cost	Construction Cost	Total Paid
12/19/16	May-17	Covington Bridge Repair	Key Constructors	2017-02-KC	County	In House \$12,000	\$175,469.70	\$175,469.70
	Jun-17	Gus Green Road Bridge LSBP 45(11) (Project Closeout)	H1 Services, LLC	2017-50-H1S	LSBP	Includes Dobson, Moss, Gus Green and Cane Creek	N/A	
03/09/16		Purvis Rd Bridge Project, Phase I	Mendrop	2017-20-MER	LSBP	\$22,915.00		
06/02/16		Purvis Bridge-Geotech Services	Burns Cooley Dennis	2017-20-MER	LSBP	\$13,184.85		
11/07/16	Aug-17	Roadway Striping	In-House/Traffic Control Products	2017-07-MC	County	In House	\$49,643.70	\$49,642.70
11/07/16	Aug-17	Roadway Striping 2nd Round	In-House/Traffic Control Products	2017-07-MC	County	In House	\$55,587.31	\$55,587.31
11/07/16	Aug-17	Roadway Striping 3rd Round	In-House/Traffic Control Products	2017-07-MC	County	In House	\$83,739.28	\$83,739.28
11/07/16	Aug-17	Roadway Striping 4th Round	In-House/Traffic Control Products	2017-07-MC	County	In House	\$25,702.69	\$25,702.69
11/07/16	Aug-17	Roadway Striping 5th Round	In-House/Traffic Control Products	2017-07-MC	County	In House	\$3,362.88	\$3,362.88
12/01/16	Apr-17	Sulphur Springs Park Lake-Dam Breach Analysis	Thompson	2017-01-TE	County	\$7,000.00	N/A	\$7,000.00
06/05/17	Jul-17	Sulphur Springs Park - EAP	Thompson	2017-01-TE	County	\$8,500.00	N/A	\$8,500.00
07/05/17	Sep-17	Church Road/Calhoun Station Pkwy Signal Warrant	Neel-Schaffer	2017-64-NS	County	\$2,000.00	N/A	2000
04/29/16	Sep-17	Robinson Road Bridge Closure	County	2017-59-KC	County	In House	\$174,669.70	174,670
09/07/16	Sep-17	Red Oak Drainage Design	Mendrop	2017-15-MER	County	\$3,785.00	N/A	3,455
05/26/16	Oct-17	Storm Water Program	Allen ES	2017-22-AES	County	\$24,000.00	N/A	24,000
06/01/16	Oct-17	Inspection Services	Stantec	2017-16-SCS	County	\$2,000.00	N/A	
04/29/16	Oct-17	Twelve Oaks Rd Easement Acquisition	Mendrop	2017-17-MER	County	\$2,500.00	N/A	\$1,735.00
07/05/17	Oct-17	Crosswind Drive Culvert	In-House	2017-61-MC	County	In House	N/A	
07/05/17	Oct-17	Camden Ct Drainage	Mendrop	2017-16-MER	County	\$6,270.00	N/A	\$6,123.75
08/07/17	Oct-17	Livingston Vernon (Kearney Park) Box Culvert	Key LLC	2017-63-MC	County	In House	\$155,921.00	\$155,921.00
08/02/16	Nov-17	Gluckstadt Road Traffic Analysis	Neel-Schaffer	2017-57-NS	County	\$14,500.00		\$42,692.00
	Nov-17	Madison County Road Evaluation	Stantec	2017-25-SCS	County	\$200,000.00		\$200,000.00
	Nov-17	Virilia Road West (SVR to Cloud Road) DESIGN COMPLETED	H1 Services, LLC	2017-45-H1S	County	\$76,900.00		\$76,900.00
08/02/16	Nov-17	Yandell Road Expansion	Stantec	2017-21-SCS	County	\$80,000.00	\$849,955.70	
	Nov-17	CE&I Services			County	\$97,150.58		
08/02/16	Nov-17	Distribution Dr/Gluckstadt Rd Intersection Improvements	Neel-Schaffer	2017-18-NS	County	\$275,000 {Includes 2017-19-NS}	\$532,836.00	
	Nov-17	CE & I Services			County	\$49,250.00		
11/06/17	Nov-17	Dinkins Street Bridge	H1 Services, LLC	2017-46-H1S	LSBP	\$14,567.00	\$167,376.00	\$181,943.00
10/16/17	Dec-17	Rouser Road - Bridge Closure SA45-004	County Engineer	2017-72	County	In House	\$142,941.20	\$142,941.20
	Jan-18	Intersection Analysis - 5 intersections	Neel-Schaffer	2017-65-RD	County	\$16,500.00	N/A	
	Feb-18	Rocky Hill Road - Bridge Closure SA45-147	County Engineer	2018-82	County	In House	\$10,225.00	
	Feb-18	Hart Road - Bridge Closure SA45-080	Key, LLC	2017-67	County	In House	\$195,076.80	\$195,076.80
	Feb-18	Virilia Road - Bridge Closure SA45-047	Key, LLC	2017-70	County	In House	\$200,849.30	\$200,849.30
	Aug-17	North Old Canton Road (Dave Brown Rd to Yandell Rd)	H1 Services/D & B	2017-06-H1S	SAP	\$57,000.00	\$498,500.00	\$555,500.00

COMPLETED

Approval Date	Completion Date	Project	Consulting Firm	Project Number	Funding Source	Engineering Cost	Construction Cost	Total Paid
	Sep-17	Moss Road (Close Out)	H1 Services, LLC	2017-49-H1S	State Aid			
	Oct-17	Cane Creek Road (Close Out)	H1 Services, LLC	2017-51-H1S	State Aid			
11/06/17	Nov-17	Stokes Road - Bridge Closure SA45-054	Key, LLC	2017-68-BR	County	In-House	\$132,339.37	\$132,339.37
12/18/17	Dec-17	Virilia Road - Bridge Closure SA45-048	Key, LLC	2017-69-BR	County	In-House	\$199,786.23	\$199,786.23
02/04/18	Apr-18	Tithelo Road - Bridge Closure SA45-105	County Engineer	2018-78-BR	County	In-House	\$207,363.62	207363.62
	Apr-18	Robinson Road - Bridge Closure SA45-088	County Engineer	2018-83-BR	State Aid	In-House	\$189,582.11	189582.11
01/18/18	Apr-18	King Ranch Road - Bridge Closure	Key, LLC	2018-79-BR	County	In-House	\$143,770.33	\$143,770.33
02/05/18	Apr-18	Sharon Road - Bridge Closure SA45-086	Key, LLC	2017-81-BR	County	In-House	\$148,574.73	\$148,574.73
	May-18	Way-Read-Bridge-Closure-SA45-128 (ABANDONED BY THE COUNTY)	County Engineer	2017-71-BR	County	In House	Abandoned 5/21/2018	
02/05/18	May-18	Robinson Road - Bridge Closure SA45-087	County Engineer	2018-77-BR	County	In House	\$137,669.74	\$137,669.74
10/06/17	May-18	Tisdale Road Reconstruction	Neel-Schaffer/Hemphill	2017-75-MC	County	\$89,600.00	\$896,906.51	\$966,506.51
	May-18	North Livingston Box-Bridge Cross-Drain	In-House	2018-86-BR	County	In-House	In-House	In house
	May-18	Camden Road Bridge Repair (two bridges)	Key, LLC	2018-87-BR	County	County	In-House	\$5,255.40
05/01/18	Jun-18	Kearney Park Road Bridge Repair	Key, LLC	2018-86-BR	County	In-House	244228.40	\$244,228.50
	Aug-18	Germanatown/Church Rd & Stribling Road Ext. Intersection (STOP sign removal from side streets)	In-House	2017-41-II	County	In-House	In-House	N/A
08/07/17	Aug-18	Green Oak Lane/Hwy 51 Temporary Signal	Stantec	2017-55-SCS	County	\$20,000.00	\$380,000.00	\$20,000
08/21/17	Aug-18	Virilia Road East (Cloud Road to MS 22)	H1 Services/D & B	2017-04-H1S	SAP	SAP	\$348,611.24	\$2,179,000.00
10/06/17	Aug-18	Robinson Springs Road	H1 Services/Walters	2017-44-H1S	County	\$242,700.00	\$2,034,109.27	\$1,777,266.97
01/02/18	Aug-18	Stribling Rd & Catlett Rd Turn Lane	In-House/Prosperity	2017-61-RD	County	\$8,653.00	\$380,801.44	\$362,195.21
12/18/17	Aug-18	Church Rd - Calhoun Station Parkway Signal	In-House	2017-64-RD	County	In-House	\$172,500.00	\$165,650.30
03/21/16		Gluckstadt Industrial Park Flooding	Mendrop/in-House	2017-11-MER	County	\$12,535.00	\$22,000.00	\$34,535.00
06/18/18	Oct-18	East Sowell Road Drainage Investigation	Mendrop	Study	County	\$14,725.00		\$14,725.00
06/04/18	Dec-18	Harvey Crossing Reconstruction	Neel-Schaffer/Hemphill	2017-74-MC	County	\$89,500.00	\$507,488.30	\$590,988.30
	Dec-18	East Sowell Road Drainage Improvements	Mendrop	Study	County	\$14,712.50		\$14,712.50
	Jan-19	Grayhawk Intersection Anayeses	Neel-Schaffer	Study	County	\$5,130.00		
	Jan-19	Old Yazoo City Bridge	In-House	2018-90-BR	County	In-House	\$138,298.85	\$138,298.85
	Feb-19	Little Bear Creek Drainage Basin Study	Mendrop	Study	County	\$69,243.75		\$69,243.75
	Mar-19	Hanging Moss/Coker Road Intersection Study	Neel Schaffer	Study	County	\$1,500.00		
		Shrock Road Bridge Closure	In-House	2018-91-BR	County	In-House	\$16,650.00	\$16,650.00
		Cedar Hill Guardrail	In House	2017-23-MC	County	TBD	TBD	
3/4/2019	Mar-19	Stokes Road Railcar Installation	In-House/UCI, Inc.	2019-95-DR	County	In-House	\$166,250.00	\$166,250.00
3/4/2019		Sulphur Springs Grading Plan	Thompson	2017-01-SP	County	\$9,500.00		\$9,500.00