

QUARTERLY PROGRESS REPORT
MISSISSIPPI DEPARTMENT OF WILDLIFE, FISHERIES, AND PARKS
Recreational Trails Program
1505 Eastover Drive • Jackson, MS 39211-6374
Phone 601-432-2227 Email Terry.McDill@wfp.ms.gov

RTP Project # 20-RTP-341 Project Name Sulphur Springs Park Trail

Name of Sponsor: Madison County Board of Supervisors

Grant Approval Date 10/9/2020 Grant End Date: 9/30/2022

*Please verify and update the project sponsor **contact** data below as **needed**.*

Name Madison County Board of Supervisors

Mailing
Address P.O. Box 608, Canton, MS 39046

Phone
Number 601-855-5500

Email danny.lee@madison-co.com

Section A. Quarterly Progress Report

Period Year: 2021	Submission Period (Check one):
<input checked="" type="checkbox"/> January 1 - March 31 (due April 10)	<input type="checkbox"/> July 1 - September 30 (due October 10)
<input type="checkbox"/> April 1 - June 30 (due July 10)	<input type="checkbox"/> October 1 - December 31 (due January 10)
<p>Quarterly Progress: <i>(Brief description of work accomplished during this quarter and % of completion of each element. Must conform to Approved Project Agreement.)</i></p>	

The geotextile fabric and #610 base for the walking trail started once the grant was approved in 2020. The project was suspended in late December with very little work being done during this quarter due to wet conditions. Completion of the trail and paving operations should begin in April 2021.

ATTACH PICTURES OF THE PROGRESS THAT HAS BEEN COMPLETED.

Any of the following contract changes required at this time?

Project Scope

Project Funding

Project Time Extension (If checked, submit a formal request with justification for change as soon as possible.)

Comments or Questions:

Click or tap here to enter text.

If this is a Final Progress Report, please enter the anticipated date of completion and call the Office of Outdoor Recreation Grants, 601.432.2227 to schedule a final inspection.

Anticipated Date of Completion: 6/30/2021

Signature of Authorized Official

4/5/2021

Date

ATTACH PICTURES OF THE PROGRESS THAT HAS BEEN COMPLETED.

MDWFP QPR 11/2019
Terry McDill 601-432-2227
Terry.McDill@wfp.ms.gov

SULPHUR SPRINGS PARK TRAIL

CONSTRUCTED WITH ASSISTANCE OF THE FEDERAL
HIGHWAY ADMINISTRATION'S RECREATIONAL TRAILS
PROGRAM ADMINISTERED BY
THE MISSISSIPPI DEPARTMENT OF WILDLIFE, FISHERIES & PARKS.
MATCHING FUNDS PROVIDED BY
THE MADISON COUNTY BOARD OF SUPERVISORS















