



## MADISON COUNTY BOARD OF SUPERVISORS

125 West North Street • Post Office Box 608  
Canton, Mississippi 39046  
601-855-5500 • Facsimile 601-855-5759  
[www.madison-co.com](http://www.madison-co.com)

January 16, 2024

Kurt Readus  
State Conservationist  
100 W. Capitol Street, Suite 1321  
Jackson, MS 39269-1602

RE: Extension of Agreement NR234423C019-Madison County, MS

Dear Mr. Readus:

Madison County is requesting a time extension of 60 days due to difficulties locating onsite utilities during the design process.

The contract was executed on November 20, 2023. Construction commenced on December 20, 2023. The contract time of 90 days for the project is generous due to construction occurring during winter months which normally are less amenable to drainage project activities and include several holidays that traditionally extend work periods. While it is expected that the project may be completed before the original agreement date of February 24, 2024, the current contract time does not expire before that date. We thereby respectfully request a time extension for this agreement.

The projected timeline for completion of the project is as follows:

- |  |                |
|--|----------------|
| 1. Completion of Construction (Milestone 12)         | March 19, 2024 |
| 2. Payment/Reimbursement/Closeout (Milestones 13,14) | April 18, 2024 |

Thank you for your consideration of our request.

Respectfully,

Gerald Steen  
Board President  
Madison County Board of Supervisors