



Service and Good Work...
Our Foundation, Our Future
Since 1946

YANDELL ROAD EAST SEGMENT MADISON COUNTY BOARD OF SUPERVISORS 4TH QUARTER 2024 UPDATE

Begin Contract Time: November 4, 2024

Contract Value: \$1,291,578.50

Amount Billed (12/31/24): \$22,156.93

Project Schedule: See Attached

Work Completed During Reporting Period:

- Kickoff Meeting held November 22, 2024
- Established Horizontal & Vertical Control
- Topographic Mapping and Utility Survey Underway

Work Planned for Next Reporting Period:

- Complete Topographic Mapping and Utility Survey
- Begin Work on Field Review Plans (60% Plans)

ROW Acquisition:

- Approximately 40 parcels on West project.
- No relocations are anticipated.
- ROW Acquisition to beginning 4th quarter 2025 with all offers being made within a year.

Utilities From MS 811 Report:

- MS0013 Telepak DBA C Spire Fiber
- MS0082 Denbury Onshore Transmission Brandon
- MS1020 Comcast Cable of Jackson
- MS1095 Atmos Energy Jackson
- MS3000 AT&T Distribution
- MS4021 Entergy MS
- MS6360 East Madison Water Association
- MS9862 Bear Creek Water Association

Utility relocation scheduled to start after completion of ROW Acquisition. Plan reviews and permit approval process will be 15 days per utility. Relocation duration dependent on utility contractor.

Facility Design • Civil Engineering • Surveying • Transportation • Natural / Water Resources

2001 Airport Road, Suite 201 • Flowood, MS 39232 • Phone: 601.956.3663 • Fax: 601.956.7817 • www.pickeringfirm.com