

**Stribling Rd Improvements from Dewees Rd
To Catlett Rd at Red Fox Ln.
Madison County**

Progress Report No. 5

NTP: 11/19/24

Value of Contract: \$793,893.63

Amount Billed: \$270,246.07 thru December Invoice

Work Performed October 21, 2025 through January 15, 2025

- Project Management
- Submitted Field Inspection plans
- Currently looking at several options for Lake Caroline Intersection.
- Beginning to estimate the cost for preparation of Maps & Deeds and ROW Acquisitions (17 properties)

Anticipated in 1st Quarter 2026:

- Submit supplemental agreement for Maps & Deeds and ROW acquisition.
- Finalize ROW Plans (60% plans) and begin Office Review Plans (90% plans)
- Begin Preparations for ROW Acquisitions.
- Update schedule based on beginning of Phase B.

Status of Data Requests from Madison County:

- N/A

Original Projected Milestone Schedule: Updated Dates in ()

Item

Completion Date

Notice to Proceed

November 19, 2024

Submit Conceptual Review Plans

April 25, 2025

Submit Field Review Plans

August 8, 2025 (October '25)

Submit Final ROW Plans

November 7, 2025 (Dec 25-Jan 26)

Phase B Dates

TBD