

**Stribling Rd Improvements from Dewees Rd
To Catlett Rd at Red Fox Ln.
Madison County**

Progress Report No. 6

NTP: 11/19/24

Value of Contract: \$793,893.63

Amount Billed: \$285,015.54 thru February Invoice

Work Performed January 16, 2026 through April 16, 2025

- Project Management
- Looked at several options for Lake Caroline Intersection and decided to go with the Green T Intersection.
- Beginning to estimate the cost for preparation of Maps & Deeds and ROW Acquisitions (18-20 properties for ROW and)
- Field Inspection held April 16th.

Anticipated in 2nd Quarter 2026:

- Submit supplemental agreement for Maps & Deeds and ROW acquisition.
- Begin Preparations for ROW Acquisitions.
- Update schedule based on beginning of Phase B.
- Finalize ROW Plans (60% plans) beginning of May and begin Office Review Plans

Status of Data Requests from Madison County:

- N/A

Original Projected Milestone Schedule: Updated Dates in ()

<u>Item</u>	<u>Completion Date</u>
Notice to Proceed	November 19, 2024
Submit Conceptual Review Plans	April 25, 2025
Submit Field Review Plans	August 8, 2025 (October '25)
Submit Final ROW Plans	May 18, 2026
Phase B Dates	TBD