



PO Box 541, Magee, MS 39111
Ph 601-849-5675
Fax 601-849-4966
Email – Richard@rwc.ms

8/30/17

Dale Partners Architects, P.A.
188 East Capital Street, Suite 250
Jackson, MS 39201

Re: 16062 Gluckstadt Fire Station
IOC #2 – Additional Undercut and Backfill

Mr. Ford,

Per Ladner Testing recommendations we would like to offer a price of \$19,777.00 for the additional 3' of undercut and backfill as called out in Ladner's report. Attached to this letter you will find a copy of Ladner's report dated 8/22/17 and a copy of our subcontractor's price for this work.

Please be advised, we request that there be an additional 16 days added to the construction schedule for this change in scope due to the time it will take to do this work, the down time we have encountered awaiting the report from Ladner to price and the approximate time it will take to get approval on this change. We also request that an additional one day be added to the construction schedule for each day that we await approval of this proposal from today's date of 8/30/17.

If you have any questions regarding this matter, please do not hesitate to contact me.

Sincerely,

Richard Womack

A handwritten signature in blue ink, appearing to read "Richard Womack", is written over the typed name.

Owner
Richard Womack Construction, LLC



ladner testing laboratories, inc


2832 Utica Avenue/Post Office Box 10778/Jackson, Mississippi 39289-0778 / (601) 362-5421
2123 Glendale Avenue/ Hattiesburg, Mississippi 39402/ (601) 544-5782
P.O. Box 2363/ Gulfport, Mississippi 39505/ (228) 604-2527

PROJECT: GLUCKSTADT FIRE STATION #3 DATE: 8/22/2017
COUNTY/CITY: GLUCKSTADT, MS LAB NO: 323-17-P
ANALYSIS OF: PROOF ROLL INSPECTION
RECEIVED FROM: JOBSITE
CONTRACTOR: RICHARD WOMACK CONSTRUCTION, LLC
PRODUCER:
INSPECTOR: TOMMY CUMMINGS
REPORTED TO: RICHARD WOMACK CONSTRUCTION, LLC (1) MADISON COUNTY (1)

ON THIS DATE, I MADE AN INSPECTION OF THE ABOVE MENTIONED SITE TO DETERMINE THE CONDITION OF THE EXISTING SOIL IN THE BUILDING AREA. A PROOF ROLL INSPECTION VERIFIED THAT THE SOIL CONDITIONS ARE UNSTABLE AT THIS TIME, TWO TEST PITS WERE EXCAVATED WHICH REVEALED EXCESSIVE MOISTUE WHICH IS CAUSING THE UNSTABLE CONDITION. I SUGGEST UNDERCUTTING THE BUILDING +/- 3 FEET TO A FIRM LOAD BEARING STRATA, AND BACKFILL WITH COMPACTED SELECT FILL MATERIAL. ONCE THE BACKFILL IS BROUGHT BACK TO THE BEGINNING ELEVATION THE REMAINDER OF THE PLANNED SELECT FILL CAN BE PLACED. IF YOU HAVE ANY QUESTIONS OR IF I CAN BE OF ANY ASSISTANCE PLEASE DO NOT HESITATE TO CONTACT ME.

TOMMY CUMMINGS
TECHNICIAN

NEELY TRUCKING & EXCAVATING, INC.



P.O. Box 1245
Florence, Ms. 39073

Telephone: (601) 845-2366 Fax: (601) 845-3284

Certificate of Responsibility # 11413-MC

Revised Bid Proposal
Job Name: Gluckstadt Fire Dept.
Location: Gluckstadt, Ms.

August 30, 2017

Richard,

Based on the field conditions and recommendations from Ladner we are providing a quote for the over excavation of the building pad with a three (3) feet undercut and five (5) feet outside the building slab.

Amount: \$23,635.00 Lump sum

Deduct: \$3,859.00 from change order #

Total amount of change order \$19,777.00

If you have any questions, please call (601) 845-2366.

Thank You,
Susan Burgess
Project Estimator