

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Jan. 29, 2013	A.M. Cloud	8 A.M. 56	PREV.NIGHT 0	A.M. Dry	
Tuesday	P.M. Cloud	NOON 60	A.M. 0	P.M. Dry	NO. 28
WORK DAY NOT CHARGED		5 P.M. 77	P.M. 0		WORK DAY NO. PER CHECK
ACCOUNT OF				BY STATE AID DIVISION	
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)					

Personnel: 1 foreman, 2 laborers

Finished up bolting up missing bolts on guard rail and punch list items.

Str. 59 Complete.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

Note: Structure #189, Steed Road Bridge will begin work on January 30, 2013.

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Jan. 30, 2013	A.M. Clear	8 A.M. 33	PREV.NIGHT Trace	A.M. Wet	
Wednesday	P.M. Clear	NOON 59	A.M. 0	P.M. Wet	NO. 01
WORK DAY NOT CHARGED		5 P.M. 52	P.M. 0		WORK DAY NO. PER CHECK
ACCOUNT OF				BY STATE AID DIVISION	
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)					

Equipment: 1 crane, 1 track hoe


Crew: 1 foreman, 2 laborers

Mobilized equipment and trimmed trees for crane operation. Madison County installed barricades on site and uncovered detour signs.

Note: Began Structure #189, Steed Road Bridge

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 31, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 34</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Thursday</u>	<u>P.M. Cloud</u>	<u>NOON 55</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 02</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 61</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 crane, 1 track hoe

Personnel: 1 foreman, 3 laborers

Removed guard rails and posts. Unbolted and removed all but 1 curb section of bridge.


RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
_____	<u>A.M. _____</u>	<u>8 A.M. _____</u>	<u>PREV. NIGHT _____</u>	<u>A.M. _____</u>	
<u>DAY: _____</u>	<u>P.M. _____</u>	<u>NOON _____</u>	<u>A.M. _____</u>	<u>P.M. _____</u>	<u>NO. _____</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. _____</u>	<u>P.M. _____</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED _____)

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 1, 2013</u>	<u>A.M. Clear</u>	<u>8 A.M. 32</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Friday</u>	<u>P.M. Clear</u>	<u>NOON 46</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 3</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 30</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	

RE. CONTR'S. OPERATIONS: (HOURS WORKED 11)

Equipment: 1 Track hoe

Personnel: 1 foreman, 3 laborers, 1 Surveyor

Removed remaining curb section of bridge. Dug out East end of bridge and slopes, found approximately 4" of flowable fill. Contractor wanted to shift new pylons 1 ft to the west for leads to be placed. Delivered 9-10"x42"50" and 1-12"x43"3" pylons to site. Surveyor shot in grades, hubs and cut off elevation of pylons.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 2, 2013</u>	<u>A.M. Clou</u>	<u>8 A.M. 39</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Saturday</u>	<u>P.M. Clou</u>	<u>NOON 60</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 4</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 64</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	

RE. CONTR'S. OPERATIONS: (HOURS WORKED 8.5)


Equipment: 1 Track hoe

Personnel: 1 Foreman, 3 laborers

Drove test pylon 1 and pylons 2-5 on East end. Left pylon 6" high for restrrike Monday.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 3, 2013</u>	<u>A.M. Rain</u>	<u>8 A.M. 57</u>	<u>PREV. NIGHT Rain</u>	<u>A.M. Wet</u>	
<u>DAY: Sunday</u>	<u>P.M. Rain</u>	<u>NOON 61</u>	<u>A.M. Rain</u>	<u>P.M. Wet</u>	<u>NO. 4</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 50</u>	<u>P.M. Rain</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED 0)

No work.

RE. ENG. ACTIVITIES:

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 4, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 44</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Monday</u>	<u>P.M. Cloud</u>	<u>NOON 55</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 5</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 61</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		


RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 Track hoe, 1 crane with leads
Personnel: 1 foreman, 3 laborers, 1 surveyor

Performed a restrike on all pylons on east end and acquired bearing on all. Established grades on west end. Dug out west end approach & set templates. Delivered a sheet of 3/8" steel for pylon/cap plate and pins to site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE		PRECIPITATION	SOIL CONDITION		WORK DAY
		8 A.M.	NOON	PREV. NIGHT	A.M.	P.M.	NO.
<u>Feb. 5, 2013</u>	<u>A.M. Cloud</u>	<u>44</u>	<u>55</u>	<u>0</u>	<u>Dry</u>	<u>6</u>	
<u>Tuesday</u>	<u>P.M. Cloud</u>	<u>68</u>		<u>0</u>	<u>Dry</u>		<u>6</u>
WORK DAY NOT CHARGED				BY STATE AID DIVISION		WORK DAY NO. PER CHECK	
ACCOUNT OF _____							
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)							

Equipment: 1 Track hoe, 1 crane w/leads
Personnel: 1 foreman, 3 laborers, 1 Surveyor

Drove 5 pylons on west end. Cut plates and pins for cap at west end. Removed leads and mats from site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection


DATE:	WEATHER	TEMPERATURE		PRECIPITATION	SOIL CONDITION		WORK DAY
		8 A.M.	NOON	PREV. NIGHT	A.M.	P.M.	NO.
<u>Feb. 6, 2013</u>	<u>A.M. Cloud</u>	<u>54</u>	<u>64</u>	<u>0</u>	<u>Dry</u>	<u>7</u>	
<u>Wednesday</u>	<u>P.M. Cloud</u>	<u>72</u>		<u>0</u>	<u>Dry</u>		<u>7</u>
WORK DAY NOT CHARGED				BY STATE AID DIVISION		WORK DAY NO. PER CHECK	
ACCOUNT OF _____							
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)							

Equipment: 1 Track hoe, 1 crane
Personnel: 1 Foreman, 3 laborers, 1 surveyor

Cut all pylons to grade west end; surveyor shot in alignment of pylons both east and west ends. Set caps at both east and west end. Installed pads and set 5 middle sections of bridge surface. Pylons cut off west end; pylon # 1-20", pylon # 2 -18 1/2", pylon 3 -18", pylon 4 -17" and pylon 5 -18". All pylons cut off east end less than 4".

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Feb. 7, 2013	A.M. <u>Cloud</u>	8 A.M. <u>54</u>	PREV. NIGHT <u>Trace</u>	A.M. <u>Damp</u>	
Thursday	P.M. <u>Cloud</u>	NOON <u>61</u>	A.M. <u>0</u>	P.M. <u>Damp</u>	NO. <u>8</u>
WORK DAY NOT CHARGED		5 P.M. <u>68</u>	P.M. <u>0</u>		WORK DAY NO. PER CHECK
ACCOUNT OF				BY STATE AID DIVISION	
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)					

Equipment: 1 crane, 1 track hoe
Personnel: 1 foreman, 3 laborers

Set curb section on caps and pin. Sub contractor on site to finish welding plates to pylons. Tore down crane and removed from site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Feb. 8, 2013	A.M. <u>Cloud</u>	8 A.M. <u>56</u>	PREV. NIGHT <u>0</u>	A.M. <u>Dry</u>	
Friday	P.M. <u>Cloud</u>	NOON <u>63</u>	A.M. <u>0</u>	P.M. <u>Dry</u>	NO. <u>8</u>
WORK DAY NOT CHARGED		5 P.M. <u>71</u>	P.M. <u>0</u>		WORK DAY NO. PER CHECK
ACCOUNT OF				BY STATE AID DIVISION	
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>0</u>)					

Equipment: 1 Track hoe

No work.

Contractor moved crew to another job site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 9, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 44</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Saturday</u>	<u>P.M. Cloud</u>	<u>NOON 55</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 8</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 55</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED _____)</u>					


No work.

RE. ENG. ACTIVITIES:

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 10, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 54</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Sunday</u>	<u>P.M. Cloud</u>	<u>NOON 64</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 8</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 72</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED _____)</u>					

No work.

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison
 CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Feb. 11, 2013	A.M. Rain	8 A.M. 46	PREV. NIGHT 100%	A.M. Wet	
Monday	P.M. Rain	NOON 52	A.M. 100%	P.M. Wet	NO. 8
WORK DAY NOT CHARGED		5 P.M. 55	P.M. 100%		WORK DAY NO. PER CHECK
ACCOUNT OF	Rain				BY STATE AID DIVISION
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>0</u>)					

Equipment: 1 track hoe
 No work.


RE. ENG. ACTIVITIES:
 Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Feb. 12, 2013	A.M. Cloud	8 A.M. 48	PREV. NIGHT 3.5"	A.M. Wet	
Tuesday	P.M. Cloud	NOON 50	A.M. Trace	P.M. Wet	NO. 8
WORK DAY NOT CHARGED		5 P.M. 54	P.M. Trace		WORK DAY NO. PER CHECK
ACCOUNT OF	Too wet				BY STATE AID DIVISION
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>2</u>)					

Equipment: 1 Track hoe
 Personnel: 1 foreman, 4 laborers
 No work.

Delivered 72pcs of 3"x10"x14' timber for head/wing walls. Delivered 4 each 12"x15' pylons for wing wall.

RE. ENG. ACTIVITIES:
 Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE		PRECIPITATION		SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON	PREV. NIGHT		A.M.	P.M.	
<u>Feb. 13, 2013</u>	<u>A.M. Sunny</u>	<u>36</u>		<u>Rain</u>		<u>Wet</u>		<u>9</u>
<u>Wednesday</u>	<u>P.M. Sunny</u>	<u>52</u>		<u>0</u>		<u>Wet</u>		
WORK DAY NOT CHARGED		<u>63</u>		<u>0</u>		WORK DAY NO. PER CHECK		
ACCOUNT OF		BY STATE AID DIVISION						
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>11</u>)								

Equipment: 1 track hoe
Personnel: 1 foreman, 4 laborers

Installed 6 posts & spacers on bridge. Installed head and wall on west end with filter fabric. Drove 1 -12"x15' pylon on south/west end.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE		PRECIPITATION		SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON	PREV. NIGHT		A.M.	P.M.	
<u>Feb. 14, 2013</u>	<u>A.M. Sunny</u>	<u>34</u>		<u>0</u>		<u>Dry</u>		<u>10</u>
<u>Thursday</u>	<u>P.M. Sunny</u>	<u>52</u>		<u>0</u>		<u>Dry</u>		
WORK DAY NOT CHARGED		<u>61</u>		<u>0</u>		WORK DAY NO. PER CHECK		
ACCOUNT OF		BY STATE AID DIVISION						
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)								

Equipment: 1 track hoe
Personnel: 1 foreman, 4 laborers

Drove 1 -12"x15' pylon for wing wall north west end. Installed northwest wing wall. Started installing head wall east end.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison
 CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE			PRECIPITATION	SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON	5 P.M.		A.M.	P.M.	
Feb. 15, 2013	A.M. Sunny	34			0	Dry		
Friday	P.M. Sunny	52			0	Dry		11
WORK DAY NOT CHARGED								
ACCOUNT OF _____ BY STATE AID DIVISION _____								
RE. CONTR'S. OPERATIONS: (HOURS WORKED <u>1</u>)								

Equipment: 1 track hoe
 Personnel: 2 laborers


Finished bolting section of bridge. Finished installing head wall at east end.

RE. ENG. ACTIVITIES:
 Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE			PRECIPITATION	SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON	5 P.M.		A.M.	P.M.	
Feb. 16, 2013	A.M. Cloud	48			3.5"	Wet		
Saturday	P.M. Cloud	50			Trace	Wet		11
WORK DAY NOT CHARGED								
ACCOUNT OF <u>Weekend</u> BY STATE AID DIVISION _____								
RE. CONTR'S. OPERATIONS: (HOURS WORKED _____)								

No work.

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE		PRECIPITATION	SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON		A.M.	P.M.	
<u>Feb. 17, 2013</u>	<u>A.M. Sunny</u>	<u>36</u>	<u>52</u>	<u>Rain</u>	<u>Wet</u>	<u>11</u>	
<u>Sunday</u>	<u>P.M. Sunny</u>	<u>57</u>		<u>0</u>	<u>Wet</u>		
WORK DAY NOT CHARGED							
ACCOUNT OF <u>Weekend</u>							
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>0</u>)							

No work.

RE. ENG. ACTIVITIES:


DATE:	WEATHER	TEMPERATURE		PRECIPITATION	SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON		A.M.	P.M.	
<u>Feb. 18, 2013</u>	<u>A.M. Cloud</u>	<u>36</u>	<u>54</u>	<u>0</u>	<u>Dry</u>	<u>12</u>	
<u>Monday</u>	<u>P.M. Cloud</u>	<u>04</u>		<u>0</u>	<u>Dry</u>		
WORK DAY NOT CHARGED							
ACCOUNT OF _____							
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>11.5</u>)							

Equipment: 1 track hoe, 2 wacker packers
Personnel: 1 foreman, 4 laborers

Finished up head and wing wall at east and west ends. Delivered 65 cu yds of borrow to site, spread and compact 18" lifts. Spread filter fabric and filled & compacted borrow at east end.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE		PRECIPITATION		SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON	PREV. NIGHT		A.M.	P.M.	
<u>Feb. 19, 2013</u>	<u>A.M. Sunny</u>	<u>36</u>		<u>Rain</u>		<u>Wet</u>		<u>13</u>
<u>Tuesday</u>	<u>P.M. Sunny</u>	<u>50</u>		<u>0</u>		<u>Wet</u>		
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 57</u>		<u>0</u>				
ACCOUNT OF _____								BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>11.5</u>)								

Equipment: 1 track hoe, 2 wacker packer
Personnel: 1 foreman, 4 laborers

Drove 2 -12"x15' pylons for wing wall east end. Installed timber at wing walls.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection


DATE:	WEATHER	TEMPERATURE		PRECIPITATION		SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON	PREV. NIGHT		A.M.	P.M.	
<u>Feb. 20, 2013</u>	<u>A.M. Sunny</u>	<u>39</u>		<u>0</u>		<u>Wet</u>		<u>14</u>
<u>Wednesday</u>	<u>P.M. Sunny</u>	<u>42</u>		<u>0</u>		<u>Wet</u>		
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 50</u>		<u>0</u>				
ACCOUNT OF _____								BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)								

Equipment: 1 track hoe, 1 wacker packer
Personnel: 1 foreman, 4 laborers, 1 Operator

Finished building wing wall east end. Set 2'x8' forms on west end to build shoulders.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 21, 2013</u>	<u>A.M. Rain</u>	<u>8 A.M. 45</u>	<u>PREV.NIGHT 0</u>	<u>A.M. Wet</u>	
<u>Thursday</u>	<u>P.M. Rain</u>	<u>NOON 55</u>	<u>A.M. Rain</u>	<u>P.M. Wet</u>	<u>NO. 14</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 65</u>	<u>P.M. Rain</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED</u>	<u>4</u>				

Equipment: 1 track hoe

Personnel: 1 foreman, 4 laborers, 1 operator

Delivered 48.28 tons of #300 R/R to site and placed behind wing walls and slopes. Cut off excess pylons. Started installing guard rails.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 22, 2013</u>	<u>A.M. Rain</u>	<u>8 A.M. 40</u>	<u>PREV.NIGHT Rain</u>	<u>A.M. Wet</u>	
<u>Friday</u>	<u>P.M. Rain</u>	<u>NOON 60</u>	<u>A.M. Trace</u>	<u>P.M. Wet</u>	<u>NO. 15</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 65</u>	<u>P.M. Rain</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED</u>	<u>12.5</u>				

Equipment: 1 track hoe


Personnel: 1 foreman, 4 laborers, 1 operator

Finished installing guard rails and placing R/R on slopes.

Contractors demobilized from site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 23, 2013</u>	<u>A.M. Sunny</u>	<u>8 A.M. 36</u>	<u>PREV. NIGHT Rain</u>	<u>A.M. Wet</u>	
<u>DAY: Saturday</u>	<u>P.M. Sunny</u>	<u>NOON 50</u>	<u>A.M. 0</u>	<u>P.M. Wet</u>	<u>NO. 15</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 63</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED</u>	<u>0</u>				


No work.

RE. ENG. ACTIVITIES:

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Feb. 24, 2013</u>	<u>A.M. Sunny</u>	<u>8 A.M. 39</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Wet</u>	
<u>DAY: Sunday</u>	<u>P.M. Sunny</u>	<u>NOON 42</u>	<u>A.M. 0</u>	<u>P.M. Wet</u>	<u>NO. 15</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 50</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED</u>	<u>0</u>				

No work.

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison
 CONTRACTOR: Madison County Road Department

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Feb. 25, 2013	A.M. Cloud	8 A.M. 43	PREV. NIGHT 0	A.M. Dry	
Monday	P.M. Rain	NOON 64	A.M. 0	P.M. Dry	NO. 16
WORK DAY NOT CHARGED		5 P.M. 64	P.M. 0	WORK DAY NO. PER CHECK	
ACCOUNT OF		BY STATE AID DIVISION			
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>7</u>)					

Equipment: 1 track hoe w/box blade, 1 road sweeper
 Personnel: 1 operator

Madison County delivered 39.56 tons of Pea Gravel to site. Swept road on west end. Back filled 3' dept at east approach with 3/8 pea gravel between East head wall and existing flowable fill.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection


DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Feb. 26, 2013	A.M. Cloud	8 A.M. 36	PREV. NIGHT Rain	A.M. Wet	
Tuesday	P.M. Cloud	NOON 48	A.M. 0	P.M. Wet	NO. 16
WORK DAY NOT CHARGED		5 P.M. 52	P.M. 0	WORK DAY NO. PER CHECK	
ACCOUNT OF <u>Too wet</u>		BY STATE AID DIVISION			
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>0</u>)					

Equipment: 1 tractor, 1 road sweeper

No work.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison
 CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Feb. 27, 2013	A.M. Sunny	8 A.M. 36	PREV. NIGHT Trace	A.M. Dry	
DAY: Wednesday	P.M. Sunny	NOON 57	A.M. 0	P.M. Dry	NO. 17
WORK DAY NOT CHARGED		5 P.M. 64	P.M. 0		WORK DAY NO. PER CHECK
ACCOUNT OF					BY STATE AID DIVISION
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>8</u>)					

Equipment: 1 backhoe, 1 tractor, 1 road sweeper, 2 dump trucks
 Personnel: 1 operator, 2 laborers

Removed unusable borrow on east and west approaches. Swept road and cleaned site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection


DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Feb. 28, 2013	A.M. Cloud	8 A.M. 40	PREV. NIGHT 0	A.M. Dry	
DAY: Thursday	P.M. Cloud	NOON 50	A.M. 0	P.M. Dry	NO. 18
WORK DAY NOT CHARGED		5 P.M. 51	P.M. 0		WORK DAY NO. PER CHECK
ACCOUNT OF					BY STATE AID DIVISION
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>8</u>)					

Equipment: 1 backhoe, 1 tractor, 1 road sweeper, 3 wacker packers
 Personnel: 1 foreman, 2 laborers

Delivered 69.26 tons of clay gravel to site. Spread and compacted on both east and west approaches.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>March 1, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 38</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Friday</u>	<u>P.M. Cloud</u>	<u>NOON 40</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 19</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 44</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED 9.5)

Key Constructors returned to site.
No equipment
Personnel: 1 foreman, 3 laborers

Cleaned bridge surface, delivered 4 CuYds of groute. Grout sections and pin holes on bridge. Installed and tightened hardware on guard rails. Removed additional debris from site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection


DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>March 2, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 36</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Saturday</u>	<u>P.M. Cloud</u>	<u>NOON 38</u>	<u>A.M. Trace</u>	<u>P.M. Dry</u>	<u>NO. 19</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 30</u>	<u>P.M. Trace</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED 0)

No work.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>March 3, 2013</u>	<u>A.M. Sunny</u>	<u>8 A.M. 36</u>	<u>PREV. NIGHT Trace</u>	<u>A.M. Dry</u>	
<u>DAY: Sunday</u>	<u>P.M. Sunny</u>	<u>NOON 37</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 19</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 44</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED 0)

No work.

RE. ENG. ACTIVITIES:

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>March 4, 2013</u>	<u>A.M. Clear</u>	<u>8 A.M. 45</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Monday</u>	<u>P.M. Clear</u>	<u>NOON 66</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 20</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 66</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED 8)


Equipment: 1 track hoe, 1 tractor, 3 wacker packers

Personnel: 1 foreman, Madison County Inmates - 4 laborers 1 supervisor

Dug out borrow on west and east approached and recompacted. Set grades on both east and west approaches. Sloped East and West shoulders to grade and compact.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison
 CONTRACTOR: Madison County Road Dept

DATE:	WEATHER	TEMPERATURE		PRECIPITATION		SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON	PREV. NIGHT	A.M.	P.M.	PER CHECK	
<u>March 5, 2013</u>	<u>A.M. Cloud</u>	<u>32</u>	<u>38</u>	<u>0</u>	<u>Dry</u>			<u>21</u>
<u>Tuesday</u>	<u>P.M. Cloud</u>	<u>60</u>	<u>80%</u>	<u>Trace</u>	<u>Wet</u>			
WORK DAY NOT CHARGED								
ACCOUNT OF _____ BY STATE AID DIVISION _____								
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>7</u>)								

Equipment: 1 tractor, 1 road sweeper
 Personnel: 2 foreman, 4 laborers

Delivered and spread 33.99 cu yds of base asphalt on east and west approaches.


RE. ENG. ACTIVITIES:
 Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE		PRECIPITATION		SOIL CONDITION		WORK DAY NO.
		8 A.M.	NOON	PREV. NIGHT	A.M.	P.M.	PER CHECK	
<u>March 6, 2013</u>	<u>A.M. Sunny</u>	<u>41</u>	<u>48</u>	<u>Trace</u>	<u>Wet</u>			<u>22</u>
<u>Wednesday</u>	<u>P.M. Sunny</u>	<u>51</u>	<u>0</u>	<u>0</u>	<u>Wet</u>			
WORK DAY NOT CHARGED								
ACCOUNT OF _____ BY STATE AID DIVISION _____								
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>8</u>)								

Equipment: 1 paving machine
 Personnel: 2 foreman, 6 laborers

Madison County delivered and spread 88.38 Cu Yds of surface asphalt.

RE. ENG. ACTIVITIES:
 Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Steed Road Str. # 189 COUNTY: Madison
 CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>March 7, 2013</u>	<u>A.M. Clear</u>	<u>8 A.M. 39</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Thursday</u>	<u>P.M. Clear</u>	<u>NOON 53</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 23</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 60</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
ACCOUNT OF _____			BY STATE AID DIVISION _____		
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>8</u>)					


Equipment: 1 dump truck
 Personnel: 1 Supervisor, 4 laborers (inmates)

Madison County delivered 10 cu yds of Pea Gravel and dressed shoulders on east and west ends of bridge.

RE. ENG. ACTIVITIES:
Bobbie McMurtry - Inspection
Inspection complete

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
_____	<u>A.M. _____</u>	<u>8 A.M. _____</u>	<u>PREV. NIGHT _____</u>	<u>A.M. _____</u>	
<u>DAY: _____</u>	<u>P.M. _____</u>	<u>NOON _____</u>	<u>A.M. _____</u>	<u>P.M. _____</u>	<u>NO. _____</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. _____</u>	<u>P.M. _____</u>		<u>WORK DAY NO. PER CHECK</u>
ACCOUNT OF _____			BY STATE AID DIVISION _____		
RE.CONTR'S. OPERATIONS: (HOURS WORKED _____)					

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.