

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Nov. 24, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 46</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Saturday</u>	<u>P.M. Sunny</u>	<u>NOON 65</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 0</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 68</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED _____)</u>					


No work.

RE. ENG. ACTIVITIES:

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Nov 25, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 48</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Sunday</u>	<u>P.M. Sunny</u>	<u>NOON 67</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 0</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 72</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED _____)</u>					

No work.

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Nov 26, 2012</u>	<u>A.M. Cloud</u>	<u>8 A.M. 50</u>	<u>PREV.NIGHT Rain 100%</u>	<u>A.M. Wet</u>	
<u>Monday</u>	<u>P.M. Cloud</u>	<u>NOON 62</u>	<u>A.M. cloudy/trace</u>	<u>P.M. Wet</u>	<u>NO. 01</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 68</u>	<u>P.M. trace</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)</u>					

Equipment: 1 track hoe
Personnel: 1 foreman, 3 laborers

Contractor delivered encasement forms to site.

**Contractor's work interrupted by West Madison Utilities work; ruptured a 3" main gas line. Atmos called to site-- made temporary repair of gas line. Contractor continued clearing slopes on west end of bridge to gain access to creek bed.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection


DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Nov 27, 2012</u>	<u>A.M. Sunn</u>	<u>8 A.M. 45</u>	<u>PREV.NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Tuesday</u>	<u>P.M. Sunn</u>	<u>NOON 64</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 02</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 72</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)</u>					

Equipment: Track hoe
Personnel: 1-Foreman, 3-laborers

Contractor started fabricating encasement forms. Removed debris from slopes and creek bed. Atmos on site started boring to install new gas line.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Nov. 28, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 30</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Wet</u>	
<u>Wednesday</u>	<u>P.M. Sunny</u>	<u>NOON 52</u>	<u>A.M. 0</u>	<u>P.M. Wet</u>	<u>NO. 03</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 66</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>

ACCOUNT OF _____ BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 Track hoe
Personnel: 1 Foreman, 3 Laborers

Contractor continue cleaning debris from creek & fabricating encasement forms. Atmos broke boring rod on rebore pulled off to get another boring machine and rods.
West Madison completed TAP: 1 1/2" line on bridge has no flow.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Nov 29, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 37</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Thursday</u>	<u>P.M. Sunny</u>	<u>NOON 61</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 04</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 64</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>

ACCOUNT OF _____ BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1- Track hoe, 1 mini excavator
Personnel: 1 Foreman, 3 Laborers

Diverted water flow in creek, placed mats in creek bed and continued fabricating encasement forms. Atmos completed bore on north side of road but had to rebore (again) because bore was too close to AT&T fiber. Atmos will return tomorrow.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Nov 30, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 43</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Friday</u>	<u>P.M. Sunny</u>	<u>NOON 61</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 05</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 66</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>

ACCOUNT OF _____ BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 Track hoe, 1 mini excavator, 1 Hydro platform lift
Personnel: 1 Foreman, 3 Laborers

Set encasement forms at bent # 2. Atmos on site completed pull of 4" gas line, will return Monday to make connections.

RE. ENG. ACTIVITIES:


Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Nov 31, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 45</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Saturday</u>	<u>P.M. Sunny</u>	<u>NOON 64</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 5</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 72</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>

ACCOUNT OF _____ BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED 0)

No work.

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 3, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 43</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Monday</u>	<u>P.M. Sunny</u>	<u>NOON 61</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 6</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 66</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)</u>					

Equipment: 1 Track hoe, 1 mini excavator, 1 Hydro platform lift

Personnel: 1 Foreman, 3 Laborers

Poured encasements at bent #2 -(3.5 yards). Removed guard rails both ends of bridge. Resloped haul road on east end of bridge.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 4, 2012</u>	<u>A.M. Cloud</u>	<u>8 A.M. 55</u>	<u>PREV. NIGHT Trace</u>	<u>A.M. Dry</u>	
<u>Tuesday</u>	<u>P.M. Cloud</u>	<u>NOON 68</u>	<u>A.M. Trace</u>	<u>P.M. Dry</u>	<u>NO. 07</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 73</u>	<u>P.M. Trace</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)</u>					


Equipment: 1 Track hoe, 1 mini excavator, 1 Hydro platform lift

Personnel: 1 Foreman, 3 Laborers

Removed encasement forms at bent #2 and started digging at bent #3 to set forms. Removed asphalt from bridge surface.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 5, 2012</u>	<u>A.M. Cloud</u>	<u>8 A.M. 55</u>	<u>PREV. NIGHT Trace</u>	<u>A.M. Dry</u>	
<u>Wednesday</u>	<u>P.M. Cloud</u>	<u>NOON 68</u>	<u>A.M. Trace</u>	<u>P.M. Dry</u>	<u>NO. 07</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 77</u>	<u>P.M. Trace</u>		<u>WORK DAY NO. PER CHECK</u>
ACCOUNT OF _____					BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>4</u>)					

Equipment: 1 Track hoe, 1 mini excavator, 1 Hydro platform lift
Personnel: 1 Foreman, 3 Laborers

Started pumping water at bent #3 work Area unsafe contractor pulled off site at 12:00 p.m.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 6, 2012</u>	<u>A.M. Sunn</u>	<u>8 A.M. 54</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Wet</u>	
<u>Thursday</u>	<u>P.M. Sunn</u>	<u>NOON 66</u>	<u>A.M. 0</u>	<u>P.M. Wet</u>	<u>NO. 08</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 73</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
ACCOUNT OF _____					BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>11.5</u>)					


Equipment: 1 Track hoe, 1 mini excavator, 1 Hydro platform lift
Personnel: 1 Foreman, 3 Laborers

Contractor poured encasements at bent #3.

West Madison utilities repaired water leak on 8" main.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 7, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 55</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Friday</u>	<u>P.M. Sunny</u>	<u>NOON 70</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 09</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 77</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)</u>					

Equipment: 1 Track hoe, 1 mini excavator, 1 Hydro platform lift
Personnel: 1 Foreman, 3 Laborers


Removed encasement forms bent #3. Back filled encasements at bent #3. Rerouted water flow in creek.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 8, 2012</u>	<u>A.M. Cloud</u>	<u>8 A.M. 55</u>	<u>PREV. NIGHT Trace</u>	<u>A.M. Dry</u>	
<u>Saturday</u>	<u>P.M. Cloud</u>	<u>NOON 68</u>	<u>A.M. Trace</u>	<u>P.M. Dry</u>	<u>NO. 09</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 73</u>	<u>P.M. Trace</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>			<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED _____)</u>					

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 9, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 41</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Sunday</u>	<u>P.M. Sunny</u>	<u>NOON 48</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 9</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 47</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	

RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

No work.

RE. ENG. ACTIVITIES:

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 10, 2012</u>	<u>A.M. Rain</u>	<u>8 A.M. 30</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Wet</u>	
<u>DAY: Monday</u>	<u>P.M. Rain</u>	<u>NOON 32</u>	<u>A.M. 30%</u>	<u>P.M. Wet</u>	<u>NO. 09</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 35</u>	<u>P.M. 30%</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	

RE.CONTR'S. OPERATIONS: (HOURS WORKED 4)


Equipment: 1 Track hoe, 1 mini excavator, 1 Hydro platform lift

Personnel: 1 Foreman, 3 Laborers

Contractor worked 4hrs due to water in creek too high.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 11, 2012</u>	<u>A.M. Cloud</u>	<u>8 A.M. 30</u>	<u>PREV.NIGHT 0</u>	<u>A.M. Wet</u>	
<u>DAY: Tuesday</u>	<u>P.M. Cloud</u>	<u>NOON 40</u>	<u>A.M. 0</u>	<u>P.M. Wet</u>	<u>NO. 10</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 47</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	

RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 Track hoe, 1 mini excavator, 1 platform lift
Personnel: 1 Foreman, 3 Laborers

Dug out encasement at bent #4 and set form for pour.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 12, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 41</u>	<u>PREV.NIGHT 0</u>	<u>A.M. Wet</u>	
<u>DAY: Wednesday</u>	<u>P.M. Sunny</u>	<u>NOON 48</u>	<u>A.M. 0</u>	<u>P.M. Wet</u>	<u>NO. 11</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 47</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	


RE.CONTR'S. OPERATIONS: (HOURS WORKED 10)

Equipment: 1 Track hoe, 1 mini excavator, 1 platform lift
Personnel: 1 Foreman, 3 Laborers

Poured encasement at bent #4. Started unbolting East end sections of bridge.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 13, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 32</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Thursday</u>	<u>P.M. Sunny</u>	<u>NOON 36</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 12</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 30</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>

ACCOUNT OF _____ BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 Track hoe, 1 mini excavator, 1 Hydro platform lift
Personnel: 1 Foreman, 3 Laborers

Removed encasement forms at bent #4. Removed east end sections of bridge. Removed east Abutment cap.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 14, 2012</u>	<u>A.M. Sunny</u>	<u>8 A.M. 33</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Friday</u>	<u>P.M. Sunny</u>	<u>NOON 60</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 12</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 38</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>

ACCOUNT OF _____ BY STATE AID DIVISION _____
RE.CONTR'S. OPERATIONS: (HOURS WORKED 4)

Equipment: 1 Track hoe, 1 mini excavator, 1 Hydro platform lift

No work. Crew attended company safety meeting.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR

SIGNED: _____


COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:		WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 21, 2012</u>	<u>Friday</u>	A.M. <u>Clear</u> P.M. <u>Clear</u>	8 A.M. <u>30</u> NOON <u>33</u> 5 P.M. <u>35</u>	PREV. NIGHT <u>0</u> A.M. <u>0</u> P.M. <u>0</u>	A.M. <u>Dry</u> P.M. <u>Dry</u>	NO. <u>16</u>
WORK DAY NOT CHARGED						WORK DAY NO. PER CHECK
ACCOUNT OF						BY STATE AID DIVISION
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>0</u>)						

Equipment: 1 Track hoe

No work due to company safety meeting.

No work until December 27, 2012

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection


DATE:		WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec. 27, 2012</u>	<u>Thursday</u>	A.M. <u>Cloud</u> P.M. <u>Cloud</u>	8 A.M. <u>27</u> NOON <u>45</u> 5 P.M. <u>34</u>	PREV. NIGHT <u>0</u> A.M. <u>Trace</u> P.M. <u>Trace</u>	A.M. <u>Wet</u> P.M. <u>Wet</u>	NO. <u>17</u>
WORK DAY NOT CHARGED						WORK DAY NO. PER CHECK
ACCOUNT OF						BY STATE AID DIVISION
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)						

Equipment: 1 track hoe
Personnel: 2 laborers

Contractor started setting head wall at East end. Cleaned pin holes in sections.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Dec 28, 2012</u>	<u>A.M. Trace</u>	<u>8 A.M. 30</u>	<u>PREV.NIGHT Trace</u>	<u>A.M. Wet</u>	
<u>Friday</u>	<u>P.M. Trace</u>	<u>NOON 47</u>	<u>A.M. Trace</u>	<u>P.M. Wet</u>	<u>NO. 17</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 55</u>	<u>P.M. Trace</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED 4)</u>					

Equipment: 1 Track hoe
Personnel: 2 laborer

Delivered 26.19 tons of #300 riprap to site. Set 2 sections on east end bridge.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 2, 2013</u>	<u>A.M. Clou</u>	<u>8 A.M. 32</u>	<u>PREV.NIGHT Trace</u>	<u>A.M. Wet</u>	
<u>Wednesday</u>	<u>P.M. Clou</u>	<u>NOON 43</u>	<u>A.M. Trace</u>	<u>P.M. Wet</u>	<u>NO. 18</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 45</u>	<u>P.M. Trace</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED 11)</u>					

Equipment: 1 Track hoe
Personnel: 1 Foreman, 2 laborers

Set remaining 3 sections on East end. Removed wing wall at West end and unbolted sections.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 03, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 28</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Thursday</u>	<u>P.M. Cloud</u>	<u>NOON 46</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 19</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 48</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	

RE.CONTR'S. OPERATIONS: (HOURS WORKED 11)

Equipment: 1 Track hoe
Personnel: 1 foreman, 2 laborers

Contractor removed all sections at west end. Removed post and guard rails at west end.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 04, 2013</u>	<u>A.M. Sunn</u>	<u>8 A.M. 34</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>Friday</u>	<u>P.M. Sunn</u>	<u>NOON 46</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 20</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 54</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	


RE.CONTR'S. OPERATIONS: (HOURS WORKED 11)

Equipment: 1 Track hoe
Personnel: 1 Foreman, 2 laborers

Drilled out pin holes in sections. Dug out head wall and removed cap at west end.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 05, 2013</u>	<u>A.M. Sunny</u>	<u>8 A.M. 61</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Saturday</u>	<u>P.M. Sunny</u>	<u>NOON 65</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 20</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 48</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		


No work.

RE. ENG. ACTIVITIES:

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 06, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 28</u>	<u>PREV. NIGHT Trace</u>	<u>A.M. Dry</u>	
<u>DAY: Sunday</u>	<u>P.M. Cloud</u>	<u>NOON 54</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 20</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 55</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		

No work.

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
DATE: <u>Jan. 07, 2013</u>	A.M. <u>Sunn</u>	8 A.M. <u>32</u>	PREV.NIGHT <u>0</u>	A.M. <u>Dry</u>	
DAY: <u>Monday</u>	P.M. <u>Sunn</u>	NOON <u>50</u>	A.M. <u>0</u>	P.M. <u>Dry</u>	NO. <u>21</u>
WORK DAY NOT CHARGED		5 P.M. <u>64</u>	P.M. <u>0</u>		WORK DAY NO. PER CHECK
ACCOUNT OF				BY STATE AID DIVISION	

RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 Track hoe
Personnel: 1 foreman, 2 laborers

Contractor delivered 266 Cu yds of borrow to site for slope on west end.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
DATE: <u>Jan. 08, 2013</u>	A.M. <u>Sunn</u>	8 A.M. <u>54</u>	PREV.NIGHT <u>0</u>	A.M. <u>Dry</u>	
DAY: <u>Tuesday</u>	P.M. <u>Sunn</u>	NOON <u>60</u>	A.M. <u>0</u>	P.M. <u>Dry</u>	NO. <u>22</u>
WORK DAY NOT CHARGED		6 P.M. <u>63</u>	P.M. <u>0</u>		WORK DAY NO. PER CHECK
ACCOUNT OF				BY STATE AID DIVISION	


RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 Track hoe
Personnel: 1 Foreman, 2 laborers

Installed 230 LF of filter fabric on West end slope. Spread 98 tons #300 riprap on west slope.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 09, 2013</u>	<u>A.M. Rain</u>	<u>8 A.M. 57</u>	<u>PREV.NIGHT Rain</u>	<u>A.M. Wet</u>	
<u>Wednesday</u>	<u>P.M. Rain</u>	<u>NOON 61</u>	<u>A.M. Rain</u>	<u>P.M. Wet</u>	<u>NO. 22</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 64</u>	<u>P.M. Rain</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>2</u>)</u>					

Equipment: 1 Track hoe
Personnel: 1 foreman, 2 laborers

No work. Too wet.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection


DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 10, 2013</u>	<u>A.M. Rain</u>	<u>8 A.M. 57</u>	<u>PREV.NIGHT 80%</u>	<u>A.M. Wet</u>	
<u>Thursday</u>	<u>P.M. Rain</u>	<u>NOON 68</u>	<u>A.M. 80%</u>	<u>P.M. Wet</u>	<u>NO. 22</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 70</u>	<u>P.M. 50%</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Too wet</u>			<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>0</u>)</u>					

Equipment: 1 Track hoe

No work.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 15, 2013</u>	<u>A.M. Rain</u>	<u>8 A.M. 34</u>	<u>PREV. NIGHT Rain</u>	<u>A.M. Wet</u>	
<u>Tuesday</u>	<u>P.M. Rain</u>	<u>NOON 36</u>	<u>A.M. 100%</u>	<u>P.M. Wet</u>	<u>NO. 23</u>
WORK DAY NOT CHARGED		<u>5 P.M. 36</u>	<u>P.M. 100%</u>	WORK DAY NO. PER CHECK	
ACCOUNT OF <u>Too wet</u>		BY STATE AID DIVISION			
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>0</u>)					

No work.

RE. ENG. ACTIVITIES:


Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 16, 2013</u>	<u>A.M. Rain</u>	<u>8 A.M. 30</u>	<u>PREV. NIGHT Rain</u>	<u>A.M. Wet</u>	
<u>Wednesday</u>	<u>P.M. Rain</u>	<u>NOON 36</u>	<u>A.M. 100%</u>	<u>P.M. Wet</u>	<u>NO. 23</u>
WORK DAY NOT CHARGED		<u>5 P.M. 39</u>	<u>P.M. 100%</u>	WORK DAY NO. PER CHECK	
ACCOUNT OF <u>Too wet</u>		BY STATE AID DIVISION			
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>0</u>)					

No work.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Jan. 17, 2013	A.M. Snow	8 A.M. 28	PREV. NIGHT Rain	A.M. Wet	
Thursday	P.M. Snow	NOON 40	A.M. Snow	P.M. Wet	NO. 23
WORK DAY NOT CHARGED		5 P.M. 30	P.M. Clear		WORK DAY NO. PER CHECK
ACCOUNT OF	Too wet			BY STATE AID DIVISION	
RE.CONTR'S. OPERATIONS: (HOURS WORKED	0				

No work.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Jan. 18, 2013	A.M. Sunny	8 A.M. 30	PREV. NIGHT Clear	A.M. Wet	
Friday	P.M. Sunny	NOON 45	A.M. Clear	P.M. Wet	NO. 24
WORK DAY NOT CHARGED		5 P.M. 55	P.M. Clear		WORK DAY NO. PER CHECK
ACCOUNT OF				BY STATE AID DIVISION	
RE.CONTR'S. OPERATIONS: (HOURS WORKED	7.5				


Equipment: 1 track hoe

Personnel: 1 foreman, 3 laborers

Set all 7 sections on west end. Site still too wet; couldn't find dry borrow. Madison County delivered posts, guard rail & nuts/bolts to site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 19, 2013</u>	<u>A.M. Rain</u>	<u>8 A.M. 34</u>	<u>PREV.NIGHT Rain</u>	<u>A.M. Wet</u>	
<u>DAY: Saturday</u>	<u>P.M. Rain</u>	<u>NOON 36</u>	<u>A.M. 100%</u>	<u>P.M. Wet</u>	<u>NO. 24</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 48</u>	<u>P.M. 100%</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED 0)</u>					

No work.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 20, 2013</u>	<u>A.M. Rain</u>	<u>8 A.M. 30</u>	<u>PREV.NIGHT Rain</u>	<u>A.M. Wet</u>	
<u>DAY: Sunday</u>	<u>P.M. Rain</u>	<u>NOON 36</u>	<u>A.M. 100%</u>	<u>P.M. Wet</u>	<u>NO. 24</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 39</u>	<u>P.M. 100%</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>		<u>BY STATE AID DIVISION</u>		
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED 0)</u>					

No work.

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED: _____


COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison
 CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Jan. 21, 2013	A.M. <u>Sunny</u>	8 A.M. <u>30</u>	PREV. NIGHT <u>0</u>	A.M. <u>Wet</u>	
Monday	P.M. <u>Sunny</u>	NOON <u>57</u>	A.M. <u>0</u>	P.M. <u>Wet</u>	NO. <u>25</u>
WORK DAY NOT CHARGED		5 P.M. <u>48</u>	P.M. <u>0</u>		WORK DAY NO. PER CHECK
ACCOUNT OF					BY STATE AID DIVISION
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)					

Equipment: 1 track hoe
 Personnel: 1 foreman, 3 laborers

Bolted section on west end. Started removing and replacing damage post and hard ware. Laid 66.6 SqYds filter fabric south/east slope.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection


DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Jan. 22, 2013	A.M. <u>Clou</u>	8 A.M. <u>37</u>	PREV. NIGHT <u>0</u>	A.M. <u>Wet</u>	
Tuesday	P.M. <u>Clou</u>	NOON <u>46</u>	A.M. <u>0</u>	P.M. <u>Wet</u>	NO. <u>26</u>
WORK DAY NOT CHARGED		5 P.M. <u>50</u>	P.M. <u>0</u>		WORK DAY NO. PER CHECK
ACCOUNT OF					BY STATE AID DIVISION
RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)					

Equipment: 1 track hoe
 Personnel: 1 foreman, 3 laborers

Installed an additional 116.6 SqYds filter fabric on south east slope. Delivered 99.27 tons 300lbs riprap and spread on south/east slope.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 23, 2013</u>	<u>A.M. Clear</u>	<u>8 A.M. 46</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Wednesday</u>	<u>P.M. Clear</u>	<u>NOON 60</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 27</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 67</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 track hoe
Personnel: 1 foreman, 3 laborers

Set head wall at east end. Installed 110.7 Lf of 3x10 timber delivered 88 CyYds of borrow and compacted in 1 foot lift at East end. Hauled off 7 loads of dirt/trash from site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 24, 2013</u>	<u>A.M. Clear</u>	<u>8 A.M. 48</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Thursday</u>	<u>P.M. Clear</u>	<u>NOON 59</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 28</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 66</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		


RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 track hoe
Personnel: 1 foreman, 3 laborers

Hauled in 336 CuYds of borrow, compact at 1 foot lifts for west end approach. Hauled off 14 loads of trash/dirt from site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 25, 2013</u>	<u>A.M. Clear</u>	<u>8 A.M. 47</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Friday</u>	<u>P.M. Clear</u>	<u>NOON 60</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 29</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 67</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>			<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED 10.5)

Equipment: 1 track hoe
Personnel: 1 foreman, 3 laborers

Delivered and spread 2 loads of riprap to site 49.57 tons 300 lbs. Cleaned surface of bridge, grouted both east and west ends of bridge and hauled off 1 load of trash from site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 26, 2013</u>	<u>A.M. Clear</u>	<u>8 A.M. 47</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Saturday</u>	<u>P.M. Clear</u>	<u>NOON 60</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 29</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 67</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF Weekend</u>			<u>BY STATE AID DIVISION</u>		

RE.CONTR'S. OPERATIONS: (HOURS WORKED)

No

RE. ENG. ACTIVITIES:

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED: 

COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison

CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 27, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 46</u>	<u>PREV. NIGHT 0</u>	<u>A.M. Dry</u>	
<u>DAY: Sunday</u>	<u>P.M. Cloud</u>	<u>NOON 60</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 29</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 77</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>	<u>Weekend</u>			<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED)</u>					

No work.

RE. ENG. ACTIVITIES:

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
<u>Jan. 28, 2013</u>	<u>A.M. Cloud</u>	<u>8 A.M. 57</u>	<u>PREV. NIGHT Trace</u>	<u>A.M. Dry</u>	
<u>DAY: Monday</u>	<u>P.M. Cloud</u>	<u>NOON 70</u>	<u>A.M. 0</u>	<u>P.M. Dry</u>	<u>NO. 29</u>
<u>WORK DAY NOT CHARGED</u>		<u>5 P.M. 72</u>	<u>P.M. 0</u>		<u>WORK DAY NO. PER CHECK</u>
<u>ACCOUNT OF</u>				<u>BY STATE AID DIVISION</u>	
<u>RE.CONTR'S. OPERATIONS: (HOURS WORKED <u>6</u>)</u>					


Equipment: 1 track hoe

Personnel: 1 foreman, 3 laborers

Installed guard rails and cleaned up site.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.

PROJECT: Moore Ave Bridge Str. # 59 COUNTY: Madison
 CONTRACTOR: Key Constructors

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Jan. 29, 2013	A.M. <u>Cloud</u>	8 A.M. <u>56</u>	PREV. NIGHT <u>0</u>	A.M. <u>Dry</u>	
DAY: <u>Tuesday</u>	P.M. <u>Cloud</u>	NOON <u>60</u>	A.M. <u>0</u>	P.M. <u>Dry</u>	NO. <u>28</u>
WORK DAY NOT CHARGED		5 P.M. <u>77</u>	P.M. <u>0</u>		WORK DAY NO. PER CHECK
ACCOUNT OF				BY STATE AID DIVISION	
RE. CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)					

Personnel: 1 foreman, 2 laborers

Finished up bolting up missing bolts on guard rail and punch list items.

Str. 59 Complete.

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

Note: Structure #189, Steed Road Bridge will begin work on January 30, 2013.

DATE:	WEATHER	TEMPERATURE	PRECIPITATION	SOIL CONDITION	WORK DAY
Jan. 30, 2013	A.M. <u>Clear</u>	8 A.M. <u>33</u>	PREV. NIGHT <u>Trace</u>	A.M. <u>Wet</u>	
DAY: <u>Wednesday</u>	P.M. <u>Clear</u>	NOON <u>59</u>	A.M. <u>0</u>	P.M. <u>Wet</u>	NO. <u>01</u>
WORK DAY NOT CHARGED		5 P.M. <u>52</u>	P.M. <u>0</u>		WORK DAY NO. PER CHECK
ACCOUNT OF				BY STATE AID DIVISION	
RE. CONTR'S. OPERATIONS: (HOURS WORKED <u>10.5</u>)					


Equipment: 1 crane, 1 track hoe
 Crew: 1 foreman, 2 laborers

Mobilized equipment and trimmed trees for crane operation. Madison County installed barricades on site and uncovered detour signs.

Note: Began Structure #189, Steed Road Bridge

RE. ENG. ACTIVITIES:

Bobbie McMurtry - Inspection

PREPARED BY: McMurtry TITLE: INSPECTOR SIGNED:  COUNTY ENGINEER

Note: For Definition of Work Day, See Sub Section 101 State Aid Specs.