

# Madison County Engineering Department

## Monthly Report

# EVALUATION/CONCEPTUAL PHASE

Project	Consulting Firm	Project Number	Funding Source
Hwy 463 & Stribling Rd/Traffic Signal	County	2017-60-NS	County/MPO
King Ranch Road (Sidewalks)	County		TBD
Catlett Rd/Stribling Rd. Ext. Intersection	County	2018-85-II	County
Devonshire Drainage Study	Mendrop		
Catlett Road/Stribling Road Extension	County		County/MPO
Highway 22/King Ranch Road Traffic Signal	County		County/MPO
Highway 463/Gluckstadt Road Roundabout	County		County/MPO
Highway 463/Robinson Springs R & N. Livingston Rd Intersection Improvements	County		County/MPO
Kearney Park Road Overlay	County		County/MPO
Lake Castle Road Overlay	County		County/MPO
N Old Canton Rd/Yandell Rd Roundabout	County		County/MPO
Highway 51/Church Road Traffic Signal	County		County/MPO
Stokes Road Pre-Fab Box Culvert Installation	County		County
Stokes Road Bridge	County		County
Woodland Hills of Flora	Southern Consultants		County
Lake Caroline Entrance	County		County

## UNDER DESIGN

Approval Date	Project	Consulting Firm	Madison County Project Number	Funding Source	Engineering Cost	Estimated Construction Cost	Estimated Total Cost
4/20/2016	Purvis Bridge - programmed as LSBP-45(19)	H1 Services	2017-20-MER	LSBP		\$440,000.00	
	Cedar Hill Guardrail	In House	2017-23-MC	County	TBD	TBD	
	Reunion Parkway Phase III	Stantec	2017-24-SCS	STP/County	\$890,500.00	\$8,800,000.00	\$10,000,000.00
	Bozeman Road Widening	Neel-Schaffer	2017-26-NS	STP/County	\$1,238,256.87		\$12,000,000.00
	Ben Lockett Road Bridge SA 45-112	H1 Services, LLC	2017-62-H1S	LSBP	\$40,463.00	\$370,912.00	\$411,375.00
			LSBP-45(17)				
7/17/2017	Greystone Drive Drainage Improvements	Mendrop	2017-53-MER	County	\$11,645.00		\$11,645.00
7/17/2017	Weisenberger and Highway 51 Flooding	Stantec	2017-54-MER	County	\$235,895.00	\$1,700,000.00	\$1,935,895.00
12/4/2017	Gluckstadt Widening	Neel-Schaffer	2017-76-RD	County	\$235,000.00	\$3,000,000.00	\$3,235,000.00
2/5/2018	Sharon Road - Bridge Closure SA45-090	Stantec	2018-66-BR	State Aid	\$48,500.00	\$425,000.00	\$473,500.00
5/21/2018	Sharon Road - Bridge Repair SA45-091		SAP 45(16)M				
8/6/2018	Old Highway 16 Bridge Repair SA45-085	Stantec	2018-88-BR	State Aid	\$34,500.00	\$300,000.00	\$334,500.00
8/6/2018	Stump Bridge Road Bridge Repair SA45-114	Stantec	2018-89-BR	State Aid	\$43,000.00	\$375,000.00	\$418,000.00
	Little Bear Creek Drainage Basin Study	Mendrop	Study	County	\$68,950.00		\$68,950.00
10/15/2018	Reunion Parkway Phase II - Environmental Phase	Neel Schaffer	2017-62-RD	County	\$260,000.00		\$260,000.00
	Hanging Moss/Coker Road Intersection Study	Neel Schaffer	Study	County	\$1,500.00		
	East Sowell Road Drainage Improvements	Mendrop	Study	County	\$14,725.00		
	Stokes Road Box Culvert	In-House	2019-92-DR	County		\$23,560.00	\$23,560.00

## UNDER CONSTRUCTION

Approval Date	Date Construction Approved	Project	Consulting Firm	Madison County Project Number	Funding Source	Engineering Cost	Construction Contract
		Reunion Parkway/Highland Colony Parkway	Waggoner/APAC	2017-32-WEI	STP/County	\$767,817.38	\$5,170,481.82
6/9/2016		Distribution Dr Cul-de-sac	Southern Consultants/ In-House	2017-09-SCI	County	\$29,750.00	In House
	1/2/2018	2018 Stormwater Program	Allen Engineering	N/A	County	\$30,000.00	N/A
		Suiphur Springs Park	In-House	2017-01-SP	County	In-House	
	5/21/2018	Old Canton Road (County Line Rd to Natchez Trace Pkwy)	H1 Services	2017-05-H1S SAP 45(14)M	State Aid	\$152,260.93	\$1,268,841.13
	5/21/2018	North Deerfield Drive Reconstruction	H1 Services/Walters	2017-73-MC	County	\$120,800.00	\$946,736.30
		Oaks Road (Old Hwy 51 Road) Bridge	H1 Services, LLC	2017-52-MC	State Aid	\$51,900.00	\$454,200.00

# COMPLETED

Approval Date	Completion Date	Project	Consulting Firm	Project Number	Funding Source	Engineering Cost	Construction Cost	Total Paid
02/01/16	04/01/16	Traffic Analysis of Selected Arterial Roads in Madison County	Neel-Schaffer	2017-43-NS	County	\$31,500.00	N/A	\$31,500.00
05/10/16	05/31/16	MS4 Stormwater Program Phase I	Mendrop		County	\$32,000.00	N/A	\$32,000.00
03/09/16	05/01/16	Inspection Services	Stantec		County	\$7,255.00 *	N/A	\$7,033.28
04/29/16	06/01/16	Stribling Road Drainage Study	Mendrop	2017-42-MER	County	\$5,610.00		\$5,183.75
05/18/15	08/01/16	Yandell Road Overlay	Eutaw Const/Stantec	2017-33-WA	County	---	\$3,999,947.82	\$4,141,857.25
11/01/16	11/01/16	Germantown Culverts (blowouts)	Metro Mechanical		County	In House	\$5,445.00	\$5,445.00
07/01/16	11/01/16	City of Madison Paving	In House		50% County 50% City	In House	\$59,417.96	\$59,417.96
03/21/16	07/01/16	Deerfield Drainage	Mendrop	2017-39-MER	County	\$6,500.00	N/A	\$6,476.25
03/11/16	04/01/16	Twelve Oaks Rd - Drainage Issue	Thompson	2017-17-MER	County	\$5,800.00	\$4,195.70	\$9,995.70
05/23/16	07/16/16	Sulphur Springs Park Lake Dam	Thompson	2017-29-TE	County	\$8,500.00	N/A	\$8,500.00
06/23/16	08/01/16	Cherry Hill Subdivision Pavement Investigation	Burns Cooley Dennis	2017-31-MC	County	\$6,000.00	N/A	\$5,767.00
06/09/16	12/01/16	Old Orchard Cul-de-sac	Southern Consultants	2017-08-MC	County	\$27,900.00	\$15,789.74	\$43,689.74
12/01/16	12/01/16	Deweese Survey	Mendrop		County	\$1,000.00	N/A	\$752.50
11/01/16	11/01/16	Gluckstadt Fire Dept 3 Survey	Mendrop		County	\$1,500.00	N/A	\$1,497.00
		Purvis Bridge-Final Design	Mendrop	2017-20-MER	LSBP	\$40,340.00		
03/09/16		Childress Rd Bridge Project, Phase I	Stantec	2017-12-SCS	County	\$15,200.00 (Phase 1)	Final Cost of Phase I, Phase II and Final Design \$55,559.84	
05/10/16		Childress Rd Bridge Project, Phase II	Stantec		County	\$33,000.00 (Phase 2)		
08/02/16		Childress Rd Bridge Project-Final Design	Stantec		County	\$40,357.00		
	11/01/17	Childress Road Bridge Construction	Stantec/Unicon, Inc	2017-12-SCS	County	\$88,557.00	\$355,337.50	
	10/01/17	Childress Road Bridge CE & I Services	Stantec	2017-12-SCS	County	\$42,692.00		\$42,692.00
10/28/16	11/01/16	Sheriff's Dept Driveway	Concrete Solutions		County	In House	\$22,798.00	\$22,798.00
07/05/16	12/01/16	Youth Services Parking Lot	In House	2017-38-MC	County	In House	\$22,772.00	\$22,772.00
	12/01/16	Courthouse Parking Lot	In House		County	In House	\$85,000.00	\$77,810.00
	12/01/16	Dobson Avenue	In House	2017-40-MC	LSBP/County	\$33,494.71	\$8,700.00	\$42,194.71
08/15/16	12/01/16	City of Canton (Milling & Paving)	In House/ Adcamp (milling)		County	In House	\$157,914.50	\$42,597.00
	12/01/16	Gluckstadt Road (Milling, Paving, Shoulders, Striping)	APAC/TCP		County	In House	\$858,260.49	\$858,260.49
	12/01/16	Stribling Road (Milling, Paving, Shoulders, Striping)	APAC/TCP		County	In House	\$902,118.29	\$902,118.29
11/07/16	01/01/17	Blackberry Creek Bridge, Paving & Guardrail	In-House/Burns Cooley Dennis	2017-03-MC	County	\$3,250.00	\$55,000.00	\$58,250.00
03/09/16	01/01/17	Yandell Rd Fire Station Traffic Signal	Stantec	2017-21-SCS	County	\$21,901.20	\$27,808.74	\$49,709.94
06/01/16	02/01/17	Gluckstadt Industrial Park Easement Acquisition	Mendrop	2017-11-MER	County	\$1,500.00		N/A
	01/01/17	Pear Orchard Road-Rice Road (Project Closeout)	H1 Services, LLC	2017-14-H1S	SAP 45(12)M	SAP	\$8,000.00	N/A
	06/01/17	Livingston Rd SAP 45(11)M Permenter Rd LSBP 45(14) (Project Closeout)	H1 Services, LLC	2017-13-H1S	SAP LSBP	\$9,000.00	N/A	\$9,000.00
		Gluckstadt Firestation 3 (Geotechnical Services)	BCD	2017-28-BCD	County	\$4,400.00	N/A	

# COMPLETED

Approval Date	Completion Date	Project	Consulting Firm	Project Number	Funding Source	Engineering Cost	Construction Cost	Total Paid
12/19/16	05/01/17	Covington Bridge Repair	Key Constructors	2017-02-KC	County	In House	\$175,469.70	\$175,469.70
	06/01/17	Gus Green Road Bridge LSBP 45(11) (Project Closeout)	H1 Services, LLC	2017-50-H1S	LSBP	\$12,000 Includes Dobson, Moss, Gus Green and Cane Creek	N/A	
03/09/16		Purvis Rd Bridge Project, Phase I	Mendrop	2017-20-MER	LSBP	\$22,915.00		
08/02/16		Purvis Bridge-Geotech Services	Burns Cooley Dennis	2017-20-MER	LSBP	\$13,184.85		
11/07/16	08/01/17	Roadway Striping	In-House/Traffic Control Products	2017-07-MC	County	In House	\$49,643.70	\$49,642.70
11/07/16	08/01/17	Roadway Striping 2nd Round	In-House/Traffic Control Products	2017-07-MC	County	In House	\$55,587.31	\$55,587.31
11/07/16	08/01/17	Roadway Striping 3rd Round	In-House/Traffic Control Products	2017-07-MC	County	In House	\$83,739.28	\$83,739.28
11/07/16	08/01/17	Roadway Striping 4th Round	In-House/Traffic Control Products	2017-07-MC	County	In House	\$25,702.69	\$25,702.69
11/07/16	08/01/17	Roadway Striping 5th Round	In-House/Traffic Control Products	2017-07-MC	County	In House	\$3,362.88	\$3,362.88
12/01/16	04/01/17	Sulphur Springs Park Lake-Dam Breach Analysis	Thompson	2017-01-TE	County	\$7,000.00	N/A	\$7,000.00
06/05/17	07/06/17	Sulphur Springs Park - EAP	Thompson	2017-01-TE	County	\$8,500.00	N/A	\$8,500.00
	09/01/17	Church Road/Calhoun Station Pkwy Signal Warrant	Neel-Schaffer	2017-64-NS	County	\$2,000.00	N/A	2000
07/05/17	09/01/17	Robinson Road Bridge Closure	County	2017-59-KC	County	In House	\$174,669.70	174,670
04/29/16		Red Oak Drainage Design	Mendrop	2017-15-MER	County	\$3,785.00	N/A	3,455
09/07/16	09/01/17	Storm Water Program	Allen ES	2017-22-AES	County	\$24,000.00	N/A	24,000
05/26/16	10/01/17	Inspection Services	Stantec	2017-16-SCS	County	\$2,000.00	N/A	
06/01/16	10/01/17	Twelve Oaks Rd Easement Acquisition	Mendrop	2017-17-MER	County	\$2,500.00	N/A	\$1,735.00
	10/01/17	Crosswind Drive Culvert	In-House	2017-61-MC	County	In House	N/A	
04/29/16		Camden Ct Drainage	Mendrop	2017-16-MER	County	\$6,270.00	N/A	\$6,123.75
07/05/17	10/01/17	Livingston Vernon (Keamey Park) Box Culvert	Key LLC	2017-63-MC	County	In House	\$155,921.00	\$155,921.00
08/07/17	11/01/17	Gluckstadt Road Traffic Analysis	Neel-Schaffer	2017-57-NS	County	14,500.00		\$42,692.00
		Madison County Road Evaluation	Stantec	2017-25-SCS	County	\$200,000.00		\$200,000.00
	11/01/17	Virilia Road West (SVR to Cloud Road) DESIGN COMPLETED	H1 Services, LLC	2017-45-H1S	County	\$76,900.00		\$76,900.00
08/02/16	11/01/17	Yandell Road Expansion	Stantec	2017-21-SCS	County	\$80,000.00	\$849,955.70	
	11/01/17	CE&I Services				\$97,150.58		
08/02/16	11/01/17	Distribution Dr/Gluckstadt Rd Intersection Improvements	Neel-Schaffer	2017-18-NS	County	\$275,000 {Includes 2017-19-NS}	\$532,836.00	
	11/01/17	CE & I Services				\$49,250.00		
	11/01/17	Dinkins Street Bridge	H1 Services, LLC	2017-46-H1S	LSBP	\$14,567.00	\$167,376.00	\$181,943.00
11/06/17	12/01/17	Rouser Road - Bridge Closure SA45-004	County Engineer	2017-72	County	In House	\$142,941.20	\$142,941.20
10/16/17	01/01/18	Intersection Analysis - 5 intersections	Neel-Schaffer	2017-65-NS	County	16,500.00	N/A	
	02/14/18	Rocky Hill Road - Bridge Closure SA45-147	County Engineer	2018-82	County	In House	\$10,225.00	
12/18/17		Hart Road - Bridge Closure SA45-080	Key, LLC	2017-67	County	In House	\$195,076.80	\$195,076.80
12/18/17		Virilia Road - Bridge Closure SA45-047	Key, LLC	2017-70	County	In House	\$200,849.30	\$200,849.30
	08/21/17	North Old Canton Road (Dave Brown Rd to Yandell Rd)	H1 Services/D & B	2017-06-H1S	SAP	\$57,000.00	\$498,500.00	\$555,500.00

# COMPLETED

Approval Date	Completion Date	Project	Consulting Firm	Project Number	Funding Source	Engineering Cost	Construction Cost	Total Paid
	09/07/17	Moss Road (Close Out)	H1 Services, LLC	2017-49-H1S	State Aid			
	10/17/17	Cane Creek Road (Close Out)	H1 Services, LLC	2017-51-H1S	State Aid			
11/06/17	11/06/17	Stokes Road - Bridge Closure SA45-054	Key, LLC	2017-68-BR	County	In-House	\$132,339.37	\$132,339.37
12/18/17	12/18/17	Virilia Road - Bridge Closure SA45-048	Key, LLC	2017-69-BR	County	In-House	\$199,786.23	\$199,786.23
02/04/18	04/13/18	Tithelo Road - Bridge Closure SA45-105	County Engineer	2018-78-BR	County	In-House	\$207,363.62	207363.62
	04/11/18	Robinson Road - Bridge Closure SA45-088	County Engineer	2018-83-BR	State Aid	In-House	\$189,582.11	189582.11
01/18/18	04/26/18	King Ranch Road - Bridge Closure	Key, LLC	2018-79-BR	County	In-House	\$143,770.33	\$143,770.33
02/05/18	04/13/18	Sharon Road - Bridge Closure SA45-086	Key, LLC	2017-81-BR	County	In-House	\$148,574.73	\$148,574.73
	05/21/18	Way Road - Bridge Closure SA45-129 (ABANDONED BY THE COUNTY)	County Engineer	2017-71-BR	County	In House	Abandoned 5/21/2018	
02/05/18	05/04/18	Robinson Road - Bridge Closure SA45-087	County Engineer	2018-77-BR	County	In House	\$137,669.74	\$137,669.74
10/06/17	05/21/18	Tisdale Road Reconstruction	Neel-Schaffer/Hemphill	2017-75-MC	County	\$69,600.00	\$896,906.51	\$966,506.51
	05/01/18	North Livingston Box Bridge Cross-Drain	In-House	2018-85-BR	County	In-House	In-House	In house
	05/21/18	Camden Road Bridge Repair (two bridges)	Key, LLC	2018-87-BR	County	County	In-House	\$55,255.40
05/01/18	06/01/18	Kearney Park Road Bridge Repair	Key, LLC	2018-86-BR	County	In-House	244228..40	\$244,228.50
	08/01/18	Germantown/Church Rd & Stribling Road Ext. Intersection (STOP sign removal from side streets)	In-House	2017-41-II	County	In-House	In-House	N/A
08/07/17	08/01/18	Green Oak Lane/Hwy 51 Temporary Signal	Stantec	2017-55-SCS	County	\$20,000.00	\$380,000.00	\$20,000
08/21/17	08/20/18	Virilia Road East (Cloud Road to MS 22)	H1 Services/D & B	2017-04-H1S	SAP	SAP	\$348,611.24	\$2,179,000.00
10/06/17	08/20/18	Robinson Springs Road	H1 Services/Walters	2017-44-H1S	County	\$242,700.00	\$2,034,109.27	\$1,777,266.97
01/02/18	08/20/18	Stribling Rd & Catlett Rd Turn Lane	In-House/Prosperity	2017-61-RD	County	8,653.00	\$380,801.44	\$362,195.21
12/18/17	08/20/18	Church Rd - Calhoun Station Parkway Signal	In-House	2017-64-RD	County	In-House	\$172,500.00	\$165,650.30
03/21/16		Gluckstadt Industrial Park Flooding	Mendrop/In-House	2017-11-MER	County	\$12,535.00	\$22,000.00	\$34,535.00
06/18/18	10/15/18	East Sowell Road Drainage Investigation	Mendrop	Study	County	\$14,725.00		\$14,725.00
06/04/18	12/01/18	Harvey Crossing Reconstruction	Neel-Schaffer/Hemphill	2017-74-MC	County	\$83,500.00	\$507,488.30	\$590,988.30
	01/21/19	Grayhawk Intersection Anayeses	Neel-Schaffer	Study	County	\$5,130.00		