

REPORT OF CRITICAL FINDINGS

DATE: 11-12-13

STRUCTURE NUMBER: SA45 - 78
FEATURE INTERSECTED: Bch of Walnut Creek
ROAD CARRIED: HART Road
LOCATION: Sec 27 T9N R3E
STRUCTURE SIZE AND TYPE: 3 at 19' precast concrete slab Bridge 57'
INSPECTOR (Name, Organization, telephone, e-mail):
Mickey Jones mojobridge@hughes.net
Moseley Bridge Inspection Company 601-625-7204

CRITICAL FINDINGS (include sketches, photos, and any other relevant data):

Bent 2 piles 1 and 2 are completely crushed. Bent 2
Concrete cap has lost grade over crushed piles 1 and 2.
Bent 2 concrete cap has many vertical through stress cracks
with a large vertical through break in cap over pile 3
due to approximately 14' of unsupported cap over piles 1 and 2.
Spans 1 and 2 precast slabs 1, 2, and 3 are not seated on top
of concrete cap over Bent 2.

ACTIONS TAKEN:

BRIDGE CLOSED TIME AND DATE 11-12-13

SIGNS AND DETOUR IN PLACE

Action Taken:

REPAIRS MADE (include sketches, photos, etc.)

11-12-13
8:15
a.m.

Mickey Jones (Inspector), Michael Jones (Team
Member) and Jimmy Vickers (Warnock and Associates)
physically blocked traffic from Bridge decks
until Madison Co. authorities arrived at Bridge site.

OWNER NOTIFIED (Yes) (No)

PERSON CONTACTED (Name and Organization, time and date)

11-12-13 8:15 a.m. Mike Jones Moseley Bridge who was on the phone
with David Barrett STATE Aid Bridge program Manager.

11-12-13 8:19 a.m. Jimmy Vickers of Warnock and Associates
(Madison Co. Engineer Office)