



# AIA Document G701™ – 2017

## Change Order

**PROJECT:** (Name and address)  
Madison County Courtroom and Administration Area Renovation

**CONTRACT INFORMATION:**  
Contract For: General Construction  
Date: August 25, 2017

**CHANGE ORDER INFORMATION:**  
Change Order Number: 001  
Date: November 7, 2017

**OWNER:** (Name and address)  
Madison County Board of Supervisors  
125 West North Street, Canton, MS  
39046

**ARCHITECT:** (Name and address)  
JH&H Architects, Planners, Interiors PA  
1047 North Flowood Drive, Flowood,  
MS 39232-9533

**CONTRACTOR:** (Name and address)  
Flagstar Construction Co., Inc.  
2006 Aspen Cove Brandon, MS 39042

**THE CONTRACT IS CHANGED AS FOLLOWS:**

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)


- A. Provide Hardware Locks to match existing Mortise Locks; \$7,281.00 - (less \$6,000.00 Hardware Allowance). Add \$1,821.00.
  - B. 1) Provide new Finishes for Existing Judges' Suite. This includes demolition of existing Carpet and Base, repainting of walls and door frames, installation of new Carpet and Base.
  - 2) Repaint Rooms A157, A162, A153, A159, A175, A176 and A177 in Administration Area.
  - 3) Add new Rubber Base in Alternate #2.
  - 4) Provide new Carpet, Rubber Base and paint in Room C111.
- Add: \$37,159.00


The original Contract Sum was	\$ 416,500.00
The net change by previously authorized Change Orders	\$ 0.00
The Contract Sum prior to this Change Order was	\$ 416,500.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 38,980.00
The new Contract Sum including this Change Order will be	\$ 455,480.00

The Contract Time will be increased by Nine (9) days.  
The new date of Substantial Completion will be February 22, 2018

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

**NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.**

JH&H Architects, Planners, Interiors PA  
 ARCHITECT (Firm name)  
  
 SIGNATURE  
 J. Carl Franco, Principal  
 PRINTED NAME AND TITLE  
 11.13.2017  
 DATE

Flagstar Construction Co., Inc.  
 CONTRACTOR (Firm name)  
  
 SIGNATURE  
 Steve Rowell, President  
 PRINTED NAME AND TITLE  
 11-14-17  
 DATE

Madison County Board of Supervisors  
 OWNER (Firm name)  
 \_\_\_\_\_  
 SIGNATURE  
 David Bishop, President  
 PRINTED NAME AND TITLE  
 \_\_\_\_\_  
 DATE

November 13, 2017

Mr. Danny Lee  
Madison County Board of Supervisors  
125 West North Street  
Canton, Mississippi 39046

**RE: MADISON COUNTY  
COURTROOM & ADMINISTRATIVE AREA RENOVATION  
CANTON, MISSISSIPPI**

**RE: CHANGE ORDER NO. 001**

Dear Danny:

Attached for your review and the Board's execution are 3 copies of Flagstar Construction Company's *Change Order No. 001*.


This Change Order is composed of two elements. One is an additional \$1,821 for Door Hardware (\$7,821) which exceeded the Door Hardware Allowance of \$6,000. This was due to matching the existing Door Hardware which is Mortise Locks. Mortise Locks were not specified in the original project scope. The second element is the County's request to add new Finishes to the existing Judges' Suite as well as some other offices which were not part of the original project, and therefore, not included in the Contractor's original Bid Price.

We have reviewed this, and in our opinion the proposed total price of \$38,980 dollars is reasonable for these proposed changes. Therefore, we recommend that this Change Order be approved by the County.

Please don't hesitate to contact me if you have any questions or need additional information

Sincerely:

**JH&H ARCHITECTS / PLANNERS / INTERIORS, PA**

  
J. CARL FRANCO, AIA, LEED AP  
Principal

cc: Shelton Vance

a professional association



2006 ASPEN COVE · BRANDON, MS · 39042 PHONE: (601) 824-4646 FAX: (601) 824-2211 www.flagstarconstruction.com

November 3, 2017

Madison County Courtroom & Admin Renovations #17-100

Carl Franco  
JH&H Architects/Planners/Interiors, PA  
1047 North Flowood Drive  
Flowood, MS 39232-9533

Change Proposal 002 Rev 1

Mr. Franco:

Please accept the following as our proposal for changes indicated in the attached proposal, as requested. These items in the Judges' Suite will include demo of existing carpet and rubber base, repainting of only walls and door frames, installation of new carpet tile and rubber base. New finishes will be PT-4, RB-1 and CPT-1. Work in the Administration Area includes repainting of Room #A157, A162, A153, A159, A175, A176 and A177. Add new RB in Alt #2 area. Room C111 add PT, CPT & RB. Light floor and wall patching is included. Price is based on all having all rooms clear of furniture and decorations. Prices reflect overtime hours to in the Judges' Suite area. The total cost is as follows:

- Total Cost.....\$37,159.00

Proposal expires in fourteen (14) days. We request an additional Five (5) days in the Judges Suite, Two (2) days in the Admin Area and Two (2) days for the Courtroom Areas to the contract duration for this additional work. Please feel free to contact me, should further information be required.

Sincere thanks,

Amanda Galey  
Project Manager  
Flagstar Construction

**Capitol Hardware Company, Inc.**  
**Capitol Building Products Company**  
**Phone (601) 977-9990 \* Fax (601) 977-8838**  
**Post Office Box 12730**  
**Jackson, Ms 39236-2730**  
**112 Business Park Dr, Ridgeland, Ms 39157**

**PROPOSAL**

September 29, 2017

To: FLAGSTAR CONST.  
ATTN: AMANDA GALEY

Job: MADISON CO. COURTROOM  
AND ADMIN AREA RENOV.  
CANTON, MS

We propose to furnish the following material for the above referenced project for the sum of \$7,821.00.

**SEVEN THOUSAND EIGHT HUNDRED TWENTY-ONE DOLLARS AND 00/100**

This proposal is for specific material listed below, and does not include installation and/or allowances.

1 EA. LOT OF HARDWARE PER THE APPROVED HARDWARE SCHEDULE.

\*\*\* ALARM/ACCESS CONTROL TO BE PROVIDED BY OWNER FOR DOOR C114

Terms are net 30 days of delivery, without retainage, and plus any and all applicable taxes; FOB warehouse with freight allowed to motor freight station nearest jobsite. Delivery to carrier shall constitute delivery to purchaser.

This proposal is subject to acceptance within 30 days, or before earlier withdrawal by Seller.

Accepted: \_\_\_\_\_

Capitol Hardware Company, Inc.

By: \_\_\_\_\_

***Terry Tannehill***

Date: \_\_\_\_\_





## Estimate Summary

Printed 11/3/2017

Madison County Courtroom & Admin Renovation - Demo of carpet and base and install of new carpet, rubber base and paint of Judges' Suite. Repainting of Room #A157, A162, A159, A175, A176 & A177 in Admin Area. Add new RB in Alt #2 areas. Room C111 add PT, CPT & RB.

Madison County Board of Supervisors  
125 West North Street  
Canton, MS 39046

	Factors	Labor	Material	Equipment	Subcontract	Other	Totals
<b>Direct Costs</b>							
	%						
Base Labor		\$570	\$104	\$300	\$30,571		\$31,545
Labor Burden	32.00%	\$182					\$182
Labor Fringes		\$0					\$0
Labor Manhours							
Material Sales Tax	0.00%		\$0				\$0
Equipment Sales Tax	8.00%			\$24			\$24
Other Markup	0.00%					\$0	\$0
<b>Total Field Cost</b>		<b>\$752</b>	<b>\$104</b>	<b>\$324</b>	<b>\$30,571</b>	<b>\$0</b>	<b>\$31,751</b>
Contractor's Profit & Overhead on Work Performed	15.00%						\$177
Profit on Subcontractor's Work Performed	10.00%						\$3,057
<b>Total Estimate</b>							<b>\$34,986</b>
Circular Costs: (Based on Tot. Cost)							
Performance and Payment Bond	1.04%		((Total Estimate/0.9415)*1.04%)				\$386
General Liability Insurance	0.96%		((Total Estimate/0.9415)*0.96%)				\$357
Builder's Risk Insurance	0.35%		((Total Estimate/0.9415)*0.35%)				\$130
MS Gross Receipts Tax	3.50%		((Total Estimate/0.9415)*3.50%)				\$1,301
<b>Total Cost to Government</b>							<b>\$37,159</b>

# Estimate Detail



Flagstar Construction  
2006 Aspen Cove  
Brandon, MS 39042

if carpetn and base and install of new carpet, rubber base and paint of Judges' Suite. Repainting of Room #A157, A162, A159, A175, A176 & A177 in Admin Area. .

Report DOES NOT include Taxes & Insurance or Indirect Costs.

Printed 11/3/2017

## General Contractor

Description	Quantity	Unit	UNIT COSTS			TOTAL COSTS				Total Unit \$	Item Total \$
			Labor \$	Material \$	Equip \$	Labor \$	Material \$	Subcontractor \$	Equip \$		
Bryd & Cook	1	LS						\$14,956.00			\$14,956.00
Metro Painting	1	LS						\$15,615.00			\$15,615.00
Dumpster Haul	2	EA			\$150.00					\$300.00	\$300.00
Final Cleaning	2080	SF	\$0.25	\$0.05		\$520.00	\$104.00			\$0.30	\$624.00
Demo of CPT in C111	2	HR	\$25.00			\$50.00				\$25.00	\$50.00
<b>Estimate Totals</b>						<b>\$570.00</b>	<b>\$104.00</b>	<b>\$30,571.00</b>	<b>\$300.00</b>	<b>\$175.30</b>	<b>\$31,545.00</b>

# Estimate Detail



Flagstar Construction  
2006 Aspen Cove  
Brandon, MS 39042

Madison County Courtroom & Admin Renovation - Demo of carpet and base and install of new carpet, rubber base and paint of Judges' Suite. Repainting of Room #A157, A162, A159, A175, A176 & A177 in Admin Area. Add new RB in Alt #2 areas. Room C111 add PT, CPT & RB.


Report DOES NOT include Taxes & Insurance or Indirect Costs.

Printed 11/3/2017

## Sub-Contractor

Description	Quantity	Unit	UNIT COSTS			TOTAL COSTS				Total Unit \$	Item Total \$
			Labor \$	Material \$	Equip \$	Labor \$	Material \$	Sub-Tier \$	Equip \$		
<b>Byrd &amp; Cook</b>											
Judges Suite CPT & RB Demo	250	SY	\$5.35			\$1,337.50				\$5.35	\$1,338
Judges Suite CPT & RB Install	250	SY	\$7.82	\$38.12		\$1,955.00	\$9,529.00			\$45.94	\$11,484
Alt #2 New RB	1	LS	\$200.00	\$225.00		\$200.00	\$225.00			\$425.00	\$425
Room C111 New CPT & RB	60	SY	\$8.25	\$20.25		\$494.75	\$1,215.25			\$28.50	\$1,710
<b>Metro Painting</b>											
Admin Area (Mat'l & Labor)	3681	SF	\$1.52			\$5,605.00				\$1.52	\$5,605
Judges Suite (Mat'l & Labor)	6084	SF	\$1.56			\$9,503.00				\$1.56	\$9,503
Room C111	402	SF	\$1.26			\$506.52				\$1.26	\$507
<b>Estimate Totals</b>						\$19,601.77	\$10,969.25			\$509.13	\$30,571.02
										<b>Overhead</b>	
										<b>Profit</b>	
										<b>Commission</b>	
										<b>TOTAL</b>	<b>\$30,571.02</b>

September 19, 2017



LEGEND


- LIGHTNING WALL
- NEW PAINT
- NEW CARPET
- NEW BOARDS
- NEW CEILING
- NEW FLOOR
- NEW WALL
- NEW DOOR
- NEW WINDOW
- NEW STAIR
- NEW ELEVATOR
- NEW RAMP
- NEW SIGN
- NEW LIGHTING
- NEW VENT
- NEW ROOF
- NEW FOUNDATION
- NEW DRIVE
- NEW DRIVEWAY
- NEW DRIVEWAY WALL

CHANGE UPPER CODE REQUEST:

- PAINT
- CARPET
- BOARDS

SECOND FLOOR PLAN

NORTH





## Amanda Galey

---

**From:** Amanda Galey <amanda@flagstarconstruction.com>  
**Sent:** Wednesday, November 1, 2017 3:12 PM  
**To:** 'FRANK WATTS'; Suzie Anderson; 'Metro Painting'  
**Cc:** James Ratcliff  
**Subject:** FW: Madison Co Courthouse - Carpet Issue

**Importance:** High

All,

Please price the following. And read below for all comments about paint, base and carpet.

1. Large/ Small Courtrooms (ALT #2)
  - a. Price removing existing RB and install new RB-1. Ensure the carpet in these rooms is CPT-1.
  - b. Ensure door frame paint is included.
2. Room C-111
  - a. Price new CPT-1, RB-1, PT-5 and paint door frame.
3. Room C-112 and C-113
  - a. Paint door frames.

Note that all that all courtroom areas will be CPT-1 and PT-5. The Admin Area will be all CPT-2 and PT-4. All door frames to be PT-3.

Thank you,

---

Amanda Galey, Project Manager  
Flagstar Construction  
2006 Aspen Cove  
Brandon, MS 39042  
T.601-824-4646  
F.601-824-3929  
C.601-813-4715

[www.flagstarconstruction.com](http://www.flagstarconstruction.com)  
[www.linkedin.com/company/flagstar-construction-company](http://www.linkedin.com/company/flagstar-construction-company)

---

**From:** Danny Lee [<mailto:Danny.Lee@madison-co.com>]  
**Sent:** Wednesday, November 1, 2017 12:57 PM  
**To:** Amanda Galey; Carl Franco  
**Cc:** Shelton Vance  
**Subject:** RE: Madison Co Courthouse - Carpet Issue

Amanda and Carl,

1. Large/ Small Courtrooms (ALT #2)
  - a. We are using two carpets in this project CPT-1 (light) and CPT-2 (dark). CPT-2 (dark) is only being used in the Administration area. CPT-1 (light) is being used throughout the courtroom/ Chancery side of the project. Use CPT-1 in the existing courtrooms.

- b. There is existing black rubber base in the two existing courtrooms. This should be replaced to match new base.
2. New Courtroom Area
  - a. Your statement is correct, but should include new base and paint for all door frames.
3. Room C-111
  - a. Your statement is correct and include paint for door frames.
4. Room C-112 and C-113
  - a. Your Statement is correct. Filling in the gaps with matching base is approved and include paint for door frames.
5. Admin Area
  - a. Okay
6. The only finish that I don't see is door frames. All door frames in the new and old courtroom areas should be painted.
7. This does not include the change order request for the existing Judges Suite. I would prefer that we include all known changes in one request if possible.

---

**From:** Amanda Galey [<mailto:amanda@flagstarconstruction.com>]

**Sent:** Tuesday, October 31, 2017 4:14 PM

**To:** Carl Franco <[cfranco@jhharchitects.com](mailto:cfranco@jhharchitects.com)>; Jeff Lewis <[jlewis@jhharchitects.com](mailto:jlewis@jhharchitects.com)>; Danny Lee <[Danny.Lee@madison-co.com](mailto:Danny.Lee@madison-co.com)>

**Cc:** 'Erin Alford' <[ealford@jhharchitects.com](mailto:ealford@jhharchitects.com)>; James Ratcliff <[james@flagstarconstruction.com](mailto:james@flagstarconstruction.com)>

**Subject:** Madison Co Courthouse - Carpet Issue

**Importance:** High

All,

Please confirm the following to ensure correct ordering / pricing. I want to all this information is on one email so there is no confusion in the future.

1. Large/Small Courtrooms (Alt #2)
  - a. CPT-2 will be used as per the finish schedule. This is different than the new courtroom, which is CPT-1. Please confirm this is accurate.
  - b. Currently there is no new base in this area. We will price removing current base and install new RB-1. Please confirm the existing base is RB and not WB.
2. New Courtroom Area
  - a. All rooms shown on the current finish schedule will receive CPT-1 and PT-5.
3. Room C-111
  - a. Price new CPT-1, RB-1 and PT-5.
4. Room C-112 & C-113
  - a. These rooms only receive new PT-5. We will match the existing base where needed to infill the doors. Would you like for us to price RB in this area?
5. Admin Area
  - a. This area has all new PT, CPT and RB in our current scope.

Thank you,

---

Amanda Galey, Project Manager  
Flagstar Construction  
2006 Aspen Cove  
Brandon, MS 39042

T.601-824-4646  
F.601-824-3929  
C.601-813-4715

[www.flagstarconstruction.com](http://www.flagstarconstruction.com)

[www.linkedin.com/company/flagstar-construction-company](https://www.linkedin.com/company/flagstar-construction-company)

## Amanda Galey

---

**From:** Carl Franco <cfranco@jhharchitects.com>  
**Sent:** Wednesday, October 4, 2017 2:34 PM  
**To:** Amanda Galey  
**Subject:** FW: MADISON COUNTY COURT RENOVATION RE: ADD FOR JUDGES' SUITE

**Importance:** High

Amanda: See Danny Lee's comments regarding Finishes in the Judges' Suite.

J. Carl Franco, AIA, LEED(c) AP  
JH&H Architects/Planners/Interiors, PA

-----Original Message-----

**From:** Danny Lee [<mailto:Danny.Lee@madison-co.com>]  
**Sent:** Wednesday, October 04, 2017 2:32 PM  
**To:** Carl Franco <[cfranco@jhharchitects.com](mailto:cfranco@jhharchitects.com)>  
**Cc:** Jeff Lewis <[jlewis@jhharchitects.com](mailto:jlewis@jhharchitects.com)>  
**Subject:** RE: MADISON COUNTY COURT RENOVATION RE: ADD FOR JUDGES' SUITE

In the Judges Suite we need to:

Paint all the rooms including the door frames.

Replace all the carpet and rubber base.

The ceiling is a drop ceiling. This will not be painted.

Use paint, carpet and base scheduled for the new courtroom.

-----Original Message-----

**From:** Carl Franco [<mailto:cfranco@jhharchitects.com>]  
**Sent:** Wednesday, October 04, 2017 10:49 AM  
**To:** Danny Lee <[Danny.Lee@madison-co.com](mailto:Danny.Lee@madison-co.com)>  
**Cc:** Jeff Lewis <[jlewis@jhharchitects.com](mailto:jlewis@jhharchitects.com)>  
**Subject:** FW: MADISON COUNTY COURT RENOVATION RE: ADD FOR JUDGES' SUITE  
**Importance:** High

Danny:

1. Please see Amanda's email below. Is the Painting in the Judge's Suite only for the walls and not door frames or ceilings?
2. I believe that we can clarify the conduit question by having Duane call Mike Wynne, the EE, directly at 601.982.3313. I have discussed this with Mike and he thinks that will help in clarifying the requirements.

J. Carl Franco, AIA, LEED(c) AP



JH&H Architects/Planners/Interiors, PA

-----Original Message-----

From: Amanda Galey [<mailto:amanda@flagstarconstruction.com>]  
Sent: Wednesday, October 04, 2017 10:41 AM  
To: Carl Franco <[cfranco@jhharchitects.com](mailto:cfranco@jhharchitects.com)>  
Cc: 'R. Lee Kittrell' <[lee@flagstarconstruction.com](mailto:lee@flagstarconstruction.com)>  
Subject: RE: MADISON COUNTY COURT RENOVATION RE: ADD FOR JUDGES' SUITE

Carl,

I am finalizing the pricing for this and the added paint in the Admin area.  
I want to clarify that the painting required in the Judges' Suite is walls  
only. No door frames or ceilings? Please confirm.

Thank you,

---

Amanda Galey, Project Manager  
Flagstar Construction  
2006 Aspen Cove  
Brandon, MS 39042  
T.601-824-4646  
F.601-824-3929  
C.601-813-4715

[www.flagstarconstruction.com](http://www.flagstarconstruction.com)  
[www.linkedin.com/company/flagstar-construction-company](http://www.linkedin.com/company/flagstar-construction-company)

-----Original Message-----

From: Carl Franco [<mailto:cfranco@jhharchitects.com>]  
Sent: Tuesday, September 19, 2017 2:11 PM  
To: Amanda Galey  
Cc: R. Lee Kittrell  
Subject: MADISON COUNTY COURT RENOVATION RE: ADD FOR JUDGES' SUITE  
Importance: High

Amanda: area in Yellow is to have new Carpet , Base and Paint.

J. Carl Franco, AIA, LEED(c) AP  
JH&H Architects/Planners/Interiors, PA

-----Original Message-----

From: Clara Latiker [<mailto:Clara.latiker@madison-co.com>]  
Sent: Tuesday, September 19, 2017 1:10 PM  
To: Carl Franco <[cfranco@jhharchitects.com](mailto:cfranco@jhharchitects.com)>  
Subject: Message from "RNP002673B87792"

This E-mail was sent from "RNP002673B87792" (MP C5503).

Scan Date: 09.19.2017 14:09:39 (-0400)

## Amanda Galey

---

**From:** Carl Franco <cfranco@jhharchitects.com>  
**Sent:** Wednesday, October 4, 2017 7:57 AM  
**To:** Amanda Galey  
**Cc:** Jeff Lewis  
**Subject:** FW: MADISON COUNTY COURTROOM RENOVATION RE:DOOR QUESTIONS

**Importance:** High

Amanda: Please add the Painting of the Additional Rooms, per Danny lee's email, to the PCO for the Judges Suite. Thanks.

**J. Carl Franco, AIA, LEED® AP**  
**JH&H Architects/Planners/Interiors, PA**

---

**From:** Danny Lee [<mailto:Danny.Lee@madison-co.com>]  
**Sent:** Tuesday, October 03, 2017 1:36 PM  
**To:** Carl Franco <cfranco@jhharchitects.com>  
**Cc:** Jeff Lewis <jlewis@jhharchitects.com>; Amanda Galey <amanda@flagstarconstruction.com>  
**Subject:** Re: MADISON COUNTY COURTROOM RENOVATION RE:DOOR QUESTIONS

Carl,

I didn't catch the miss on the Alternate, but we need all the offices painted in the Administration area. It appears that 7 offices have been left out. Please have this included in the cost estimate to finish out the Judges Suite.

Thanks.

Danny  
Sent from my iPhone

On Oct 2, 2017, at 4:28 PM, Carl Franco <cfranco@jhharchitects.com> wrote:

Thanks Danny!

**J. Carl Franco, AIA, LEED® AP**  
**JH&H Architects/Planners/Interiors, PA**

---

**From:** Danny Lee [<mailto:Danny.Lee@madison-co.com>]  
**Sent:** Monday, October 02, 2017 4:27 PM  
**To:** Carl Franco <cfranco@jhharchitects.com>  
**Subject:** RE: MADISON COUNTY COURTROOM RENOVATION RE:DOOR QUESTIONS

---

**From:** Carl Franco [<mailto:cfranco@jhharchitects.com>]  
**Sent:** Monday, October 02, 2017 3:47 PM  
**To:** Danny Lee <[Danny.Lee@madison-co.com](mailto:Danny.Lee@madison-co.com)>  
**Cc:** Jeff Lewis <[jlewis@jhharchitects.com](mailto:jlewis@jhharchitects.com)>

**Subject:** MADISON COUNTY COURTROOM RENOVATION RE:DOOR QUESTIONS

**Importance:** High

Danny:

Door Questions:

1. Since Door C113 is being deleted, we assume that this should be a Cased Opening. Is that correct? **YES**
2. As I remember there was some discussion at the Preconstruction Meeting regarding changing the Door Swings for Doors A 172 and A173, and possibly deleting Door A172. Can you confirm what the County desires on these doors? **A172 will remain as bid with a door connecting the two offices. A173 should swing into the new conference room.**

**I'll discuss with the contractor tomorrow to clear up any confusion.**

Thanks!

**J. Carl Franco, AIA, LEED® AP**  
Principal  
Email: [cfranco@jhharchitects.com](mailto:cfranco@jhharchitects.com)

**JH&H Architects/Planners/Interiors, PA**  
1047 North Flowood Drive  
Flowood, MS 39232-9533  
**(P)** 601-948-4601  
**(F)** 601-355-6200  
**(M)** 601-259-5888  
**(W)** [www.jhharchitects.com](http://www.jhharchitects.com)

<image001.png>

## Amanda Galey

---

**From:** Carl Franco <cfranco@jhharchitects.com>  
**Sent:** Tuesday, September 19, 2017 2:11 PM  
**To:** Amanda Galey  
**Cc:** R. Lee Kittrell  
**Subject:** MADISON COUNTY COURT RENOVATION RE: ADD FOR JUDGES' SUITE  
**Attachments:** 20170919140939332.pdf

**Importance:** High

Amanda: area in Yellow is to have new Carpet , Base and Paint.

J. Carl Franco, AIA, LEED(c) AP  
JH&H Architects/Planners/Interiors, PA

-----Original Message-----

**From:** Clara Latiker [<mailto:Clara.latiker@madison-co.com>]  
**Sent:** Tuesday, September 19, 2017 1:10 PM  
**To:** Carl Franco <cfranco@jhharchitects.com>  
**Subject:** Message from "RNP002673B87792"

This E-mail was sent from "RNP002673B87792" (MP C5503).

Scan Date: 09.19.2017 14:09:39 (-0400)