


Department of Engineering  
Dan Gaillet, P.E., County Engineer

3137 South Liberty Street, Canton, MS 39046  
Office (601) 790-2525 FAX (601) 859-3430

## MEMORANDUM

August 14, 2018

To: Sheila Jones, Supervisor, District I  
Trey Baxter, Supervisor, District II  
Gerald Steen, Supervisor, District III  
David Bishop, Supervisor, District IV  
Paul Griffin, Supervisor, District V

From: Dan Gaillet, P.E.   
County Engineer

Re: Change Order #3  
Catlett Road/Stribling Road Intersection Improvements

The Engineering Department recommends that the Board President be authorized to sign Final Change Order #3 for Catlett Road –Stribling Road Intersection Improvements to represent a decrease in quantities in the amount of \$18,606.74.

As a result, the final contract price for the Project is \$362,197.70.

FINAL QUANTITY ADJUSTMENT

Quantity Adjustment No. 3


Date: July 31, 2018


CATLETT ROAD - STRIBLING ROAD INTERSECTION IMPROVEMENTS

ORIGINAL CONTRACT TIME:	90 Calendar Days
CONTRACT TIME EXTENDED BY CHANGE ORDER:	43 Calendar Days
REVISED CONTRACT TIME:	133 Calendar Days
ORIGINAL COMPLETION DATE:	May 5, 2018
REVISED COMPLETION DATE:	June 18, 2018
LIQUIDATED DAMAGES ASSESSED TO CONTRACT:	<b>18 Calendar Days</b>

Pay Item	Description	Previous Quantity	Revised Quantity	Increase or Decrease	Unit	Unit Price	Amount
1	Mobilization	1	1.069	0.069	LS	\$ 72,719.82	\$ 5,017.67
2	Maintenance of Traffic	1	1.067	0.067	LS	\$ 15,475.00	\$ 1,036.83
3	Removal of Pipe	0.25	0	-0.25	LF	\$ 16,661.00	\$ (4,165.25)
5	Excess Excavation, LVM	2700	3100	400	CY	\$ 8.00	\$ 3,200.00
6	Borrow Excavation, LVM	1700	1750	50	CY	\$ 16.00	\$ 800.00
7	Profile Milling	1600	411	-1189	SY	\$ 4.69	\$ (5,576.41)
8	6/10 Crushed Stone Base	500	454.84	-45.16	Tons	\$ 61.56	\$ (2,780.05)
9	HMA Base Course	150	135.93	-14.07	Tons	\$ 111.67	\$ (1,571.20)
10	HMA Surface Course	325	437.75	112.75	Tons	\$ 96.15	\$ 10,840.91
11	Reinforced Concrete Drive (6")	225	180.50	-44.50	SY	\$ 49.37	\$ (2,196.97)
14	Rip Rap	50	32.21	-17.79	Tons	\$ 56.70	\$ (1,008.69)
17	Concrete Curb & Gutter	350	397	47	LF	\$ 33.75	\$ 1,586.25
22	Wood Fence 6'	75	0	-75	LF	\$ 35.00	\$ (2,625.00)
28 CO	18" RCP	165	120	-45	LF	\$ 59.25	\$ (2,666.25)
29 CO	6" Perforated PVC Drain Line	220	210	-10	LF	\$ 17.00	\$ (170.00)
30 CO	6" Underdrain Per Plans	280	190	-90	LF	\$ 50.00	\$ (4,500.00)
31 CO	6" Non-Perforated PVC Pipe	480	220	-260	LF	\$ 25.00	\$ (6,500.00)
33 CO	Washed #57 Stone	250	236.98	-13.02	Tons	\$ 79.00	\$ (1,028.58)
	Liquidated Damages	0	-18	-18	Days	\$ 350.00	\$ (6,300.00)
<b>TOTAL:</b>							<b>\$ (18,606.74)</b>

ORIGINAL CONTRACT PRICE:	\$ 305,637.02
QUANTITY ADJUSTMENT NO. 1:	\$ 9,370.25
QUANTITY ADJUSTMENT NO. 2:	\$ 65,797.17
QUANTITY ADJUSTMENT NO. 3:	\$ <b>(18,606.74)</b>
REVISED CONTRACT PRICE:	\$ 362,197.70

Submitted:  7-31-18  
Prosperity, Inc.

Recommended:   
Madison County Engineer TB  
Approved

\_\_\_\_\_  
President  
Madison County Board of Supervisors