


Department of Engineering
Dan Gaillet, P.E., County Engineer

3137 South Liberty Street, Canton, MS 39046
Office (601) 790-2525 FAX (601) 859-3430

MEMORANDUM

September 12, 2018

To: Sheila Jones, Supervisor, District I
Trey Baxter, Supervisor, District II
Gerald Steen, Supervisor, District III
David Bishop, Supervisor, District IV
Paul Griffin, Supervisor, District V

From: Dan Gaillet, P.E. 
County Engineer

Re: CE&I Supplemental Agreement #2
Highland Colony Parkway

The Engineering Department is recommending approval of Supplemental Agreement #2 for CE&I services for Highland Colony Parkway Project, for a fee not to exceed \$51,387.99.00.

Between the
MADISON COUNTY BOARD OF SUPERVISORS
And
WAGGONER ENGINEERING, INC.

SUPPLEMENTAL AGREEMENT NO. 2

ROADWAYS OF REUNION PARKWAY AND HIGHLAND COLONY PARKWAY
MADISON COUNTY
Project No. **STP-0045-00(027)LPA/106482-701000**

WHEREAS, WAGGONER ENGINEERING, INC. (the CONSULTANT) entered into the Construction Engineering & Inspection (CE&I) Contract with the MADISON COUNTY BOARD OF SUPERVISORS (the LPA) on the 23rd day of June, 2016, to oversee Construction services including milling, leveling, base repair and overlay of Road A – Reunion Parkway Phase 2 from MS Hwy 463 to Madison Station Elementary School, and Road B – Highland Colony Parkway from Business Park Drive to State Maintenance Limit South of Old Agency Road, as provided for in Project No. STP-0045-00(027)LPA/106482-701000 (the PROJECT); and,

WHEREAS, the original construction time was 150 Working Days in the construction contract; and

WHEREAS, the Contractor and the LPA executed Contractors Supplemental Agreement #3 to add an additional **22 working Days** to the current construction time for a revised total of 172 working days; and

WHEREAS, the CONSULTANT received the Supplemental Agreement #1 in the amount of \$54,441.01 to provide **additional CE&I services** due to a change in the scope of the project resulting in an **additional 22 Working Days** for a total of **172 Working Days**; and,

WHEREAS, the Contractor and the LPA executed Contractors Supplemental Agreement #5, and #6 to add an additional **11 working Days** to the current construction time for a revised total of **183 working days**; and

WHEREAS, the CONSULTANT has been requested to provide **additional CE&I services** resulting in a change in the scope of the project resulting in an **additional 11 Working Days** for a revised total of **183 Working Days**,

WHEREAS, the LPA agrees that the CONSULTANT is entitled to additional compensation for Additional Services (Extra Work) as required by the LPA; and

WHEREAS, the CONSULTANT agrees to perform the Extra Work for an additional cost not to exceed **\$51,387.99**;

Created – 11/01/08

Revised – 02/11/15

Construction Engineering and Inspection Contract Supplemental Agreement boilerplate

NOW THEREFORE, it is mutually agreed that the CONSULTANT will accomplish such Additional Services (Extra Work) in accordance with the Contract as modified herein and the LPA will compensate the CONSULTANT for services as follows:

Scope-of-Work

The CONSULTANT has been requested to provide additional services related to the PROJECT which include: The CONSULTANT shall continue to provide CE&I services for an additional **11 working days** bringing the total CONTRACT time to **183 working days**.

The Maximum Allowable Cost shall be amended to add the sum of **\$51,387.99** so the revised total Maximum Allowable Contract Costs is **\$613,415.97**. The new Maximum Allowable Cost is delineated below in the Schedule.

Schedule:

	Labor	Direct Cost	Subconsultants	Total
Original	\$ 442,996.20	\$ 15,714.00	\$ 48,876.77	\$ 507,586.97
SA#1	\$ 51,706.51	\$ 1,782.00	\$ 952.50	\$ 54,441.01
SA#2	\$ 49,270.29	\$ 117.70	\$ 2,000.00	\$ 51,387.99
Totals	\$ 543,973.00	\$ 17,613.70	\$ 51,829.27	\$ 613,415.97

This Supplemental Agreement in no way modifies or changes the original of which it becomes a part except as specifically stated herein.

Therefore, this Supplemental Agreement is so accepted and agreed upon the latest date of execution and shall be effective as of May 11, 2018.

Dated, the _____ day of _____, 2018

MADISON COUNTY BOARD OF SUPERVISORS

David Bishop, President

Dated, the _____ day of _____, 2018

Waggoner Engineering, Inc.

Hunter Arnold, P.E., Vice President