



November 11, 2013

Mr. Jimmy Vickers  
Warnock & Associates, LLC  
158 W. Center Street  
Canton, MS 39046

Re: Panther Creek Connector Road  
Madison County  
W&A Reference # 6344

Dear Jimmy:

Per our discussion and at your request, we are providing an estimate to complete the additional work as outlined below:

**Additional Work:**

1. ASPHALT SAW CUTTING (@ 19+68 - Calhoun Station):

400 LF @ \$8.00/LF = \$ 3,200.00

2. ASPHALT REMOVAL (@ 19+68 Calhoun Station):

100 SY @ \$20.00/SY = \$ 2,000.00

3. TRAFFIC CONTROL (@ 19+68 Calhoun Station):

1 LS @ \$500.00 = \$ 500.00

---


Recap of Costs:

1. ASPHALT SAW CUTTING	=	\$ 3,200.00
2. ASPHALT REMOVAL	=	\$ 2,000.00
3. TRAFFIC CONTROL	=	\$ 500.00

---

**TOTAL ADDITIONAL WORK = \$ 5,700.00**

P.O. Box 160 ✪ Madison, Mississippi 39130  
Cell: 601.506.4705 / Fax: 601.667.3667



This additional cost, upon your approval, along with the necessary time extension shall be assessed to the project in the form of a work directive and a change order, drafted by Warnock & Associates, per the aforementioned specification sections.

If you should need any further information, please feel free to contact my office.

Regards,

A handwritten signature in blue ink, appearing to read "A. Bischofberger", is written over a light blue horizontal line.

Aaron Bischofberger  
Project Manager / AJ Construction

CC: Panther Creek – FILE

P.O. Box 160 \* Madison, Mississippi 39130  
Cell: 601.506.4705 / Fax: 601.667.3667

**SUPPLEMENTAL AGREEMENT**

Project No. Panther Creek Connector Road \_\_\_\_\_ MADISON \_\_\_\_\_ County

WHEREAS, WE, A. J. Construction, Inc. \_\_\_\_\_, Contractors, of Panther Creek Connector Road and GRANITE RE, INC. \_\_\_\_\_ of Oklahoma City, Oklahoma, Surety, entered into a contract with the Board of Supervisors of Madison County, on the 17th day of September, 2013, for the construction of the above designated project, and

WHEREAS, the Madison County Board of Supervisors programmed a new road construction project in Madison County known as Panther Creek Connector Road, and

WHEREAS, the condition of the asphalt at the intersection of Panther Creek Connector Road and Calhoun Station has gotten substantially worse during construction, and

WHEREAS, the original plans instructed the contractor to tie in to existing pavement and it is no longer in the best interest of Madison County to do so, but it would be better construction practices to saw cut into Calhoun Station and remove failed asphalt and tie in at a different point, and

WHEREAS, it is the desire of the Board that this failed asphalt be removed and replaced and proceed with construction, and

WHEREAS, the nature, description, and type of Contract held between Madison County Board of Supervisors and A.J. Construction, Inc., Contractor for said Project, holds A.J. Construction, Inc. to cost associated with those quantities which must be sublet to the cost of said subcontract price, and

WHEREAS, the contractor will be paid for additional work required by this contract in accordance with unit prices other than for Pay Item S-200-A: Mobilization (Lump Sum), S-618-A: Maintenance of Traffic (Lump Sum), and

NOW, THEREFORE, BE IT HEREBY ORDERED that Removal of Asphalt be added to the referenced project, and further that the Pay Item for Lump Sum be added as follows:

S-202-A: Removal of Asphalt Be added at a cost of \$5,700.00 Lump Sum

This agreement in no way modifies or changes the original contract of which it becomes a part, except as specifically stated herein.

NOW, THEREFORE, WE, A. J. Construction, Inc \_\_\_\_\_, Contractors, and GRANITE RE, INC. \_\_\_\_\_ Surety, hereby agree to said Supplemental Agreement consisting of the above mentioned items and prices and agree that this supplemental agreement is hereby made a part of the original contract to be performed under specifications thereof, and that the original contract is in full force and effect, except insofar as it might be modified by this Supplemental Agreement.

Dated, this \_\_\_\_\_ day of \_\_\_\_\_, 2013.

GRANITE RE, INC. \_\_\_\_\_  
SURETY

A. J. Construction, Inc \_\_\_\_\_  
CONTRACTOR

By: \_\_\_\_\_  
Attorney-in-Fact

By: \_\_\_\_\_  
Title

RECOMMENDED FOR APPROVAL:

\_\_\_\_\_  
County Engineer

APPROVED \_\_\_\_\_  
Date

APPROVED:

BOARD OF SUPERVISORS

Madison COUNTY  
(By Order of the Board Dated \_\_\_\_\_)

BY: \_\_\_\_\_  
President

<b>CONTRACT CHANGE ORDER</b>		CHANGE ORDER NUMBER: <b>002</b>
<b>Panther Creek Connector Road</b>		AGREEMENT DATE: <b>September 17, 2013</b>
<b>CONTRACT DESCRIPTION:</b>  <b>Addition of removal asphalt</b>		
<b>OWNER:</b>  <b>MADISON COUNTY</b>		<b>CONTRACTOR:</b>  <b>A. J. Construction, Inc.</b>
The following changes will be made in the <b>CONTRACT TIME:</b>  Current Contract Time: <u>90</u> Working Days Change in Contract Time: <u>0</u> Working Days Adjusted Contract Time: <u>90</u> Working Days		The following changes will be made in the <b>CONTRACT AMOUNT:</b>  Current Contract Amount: <u>\$425,029.95</u> Change in Contract Amount: <u>\$4,510.15</u> Adjusted Contract Amount: <u>\$429,540.10</u>  The change in the Contract Amount is based on the itemized attachment hereto.
<b>ENGINEER'S RECOMMENDATION</b>  I, the undersigned ENGINEER, do hereby recommend approval of this CHANGE ORDER to the Construction Agreement for the above named Contract. This recommendation is based on the attached UNIT PRICE SCHEDULE and/or CHANGE ORDER JUSTIFICATION for each of the changes proposed.  Warnock and Associates, LLC  By: _____  Date: _____	<b>CONTRACTOR'S ACCEPTANCE</b>  I, the undersigned duly authorized representative of the above named CONTRACTOR, do hereby accept this CHANGE ORDER to the Construction Agreement and further agree that no other provision of the Contract Documents shall be altered or amended except as herein provided.  WITNESS MY SIGNATURE this the ____ day of _____, 20____.  By: _____  Date: _____	<b>OWNER'S APPROVAL</b>  I, the undersigned duly authorized representative of the above named OWNER, do hereby approve this CHANGE ORDER to the Construction Agreement was approved by the Board of _____ on the ____ day of _____, 20____ and further acknowledge that no other provision of the Contract Documents shall be altered or amended except as herein WITNESS MY SIGNATURE this the ____ day of _____, 20____.  By: _____  Date: _____

Change Order Number 2  
 Agreement Date 11/4/2013  
 Contract Description:

**Addition of removal of asphalt**

Project Panther Creek Connector Road  
 Owner Madison County  
 Contractor A. J. Construction, Inc.

Current Contract Time 90.00  
 Change in Contract Time -  
 Adjusted Contract Time 90.00  
 Adjusted Contract Completion Date 90.00

Current Contract Amount \$ 425,029.95  
 Change in Contract Amount \$ 4,510.15  
 Adjusted Contract Amount \$ 429,540.10

Change Order

Item No.	Description	Original Quantity	Adjusted Quantity	Change in Quantity	Unit	Unit Price	Amount
S-202-A	Removal of Asphalt	0.0	1.0	1.0	LS	\$ 5,700.00	\$ 5,700.00
S-202-C	Removal of Traffic Stripe	449.0	0.0	(449.0)	LS	\$ 2.65	\$ (1,189.85)
<b>Total Increase in Contract Amount.....</b>							<b>\$ 4,510.15</b>