

Chad Plumb

From: "Rudy Warnock" <rwarnock@warnockeng.com>
Date: Tuesday, December 02, 2014 2:24 PM
To: "Chad Plumb" <cplumb@warnockeng.com>
Attach: [LinkedIn-logo62a66a.jpg](#); [FB-f-Logo__blue_2988b389.png](#); [twitter_logo_bird2e1dff.png](#); Madison County Roadways Schedule.pdf
Subject: Fwd: Madison County Roadways Project - Schedule

Add this to the next agenda please.

Warnock & Associates, LLC
Rudy M. Warnock, Jr., P.E.
President

Begin forwarded message:

From: David Williams <David.Williams@waggonereng.com>
Date: December 2, 2014 at 1:46:53 PM CST
To: "rwarnock@warnockeng.com" <rwarnock@warnockeng.com>
Cc: Stan Wright <Stan.Wright@waggonereng.com>, Steve McMahan <Steve.McMahan@waggonereng.com>
Subject: Madison County Roadways Project - Schedule

Rudy
Please find attached revised schedule for the above referenced project.
Please look it over and see if it works with your proposed base work on Yandell Road.
If we need to make any changes please let me know.
Thanks
David Williams

David Williams, P.E. | Project Manager
Waggoner Engineering, Inc. | 143A LeFleurs Square | Jackson, MS 39211
office: 601-355-9526 | fax: 601-352-3945 | David.Williams@waggonereng.com

Add this to the next agenda please.

Warnock & Associates, LLC
Rudy M. Warnock, Jr., P.E.
President

Begin forwarded message:

> From: David Williams <David.Williams@waggonereng.com>
> Date: December 2, 2014 at 1:46:53 PM CST
> To: "rwarnock@warnockeng.com" <rwarnock@warnockeng.com>
> Cc: Stan Wright <Stan.Wright@waggonereng.com>, Steve McMahan
<Steve.McMahan@waggonereng.com>
> Subject: Madison County Roadways Project - Schedule
>
> Rudy
> Please find attached revised schedule for the above referenced project.
> Please look it over and see if it works with your proposed base work on Yandell Road.
> If we need to make any changes please let me know.
> Thanks
> David Williams
>
>
>
> David Williams, P.E. | Project Manager
> Waggoner Engineering, Inc. | 143A LeFleurs Square | Jackson, MS 39211
> office: 601-355-9526 | fax: 601-352-3945 | David.Williams@waggonereng.com
>
>
>
>

**STP-0045-00(024)LPA 106482-701000
MADISON COUNTY ROADWAYS PROJECT
MADISON COUNTY**

	Duration (Days)	Schedule																																					
		December-14					January-15					February-15					March-15					April-15					May-15					June-15					July-15		
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35			
Task 1	Preliminary Design	68																																					
	a. Review Field Conditions	■																																					
	b. Preparation and Submittal of field review plans		■																																				
	c. MDOT review period per agreement										■																												
	d. Field Review												■																										
	e. Incorporation of Field Review comments																																						
Task 2	Final Design through P,S and E	66																																					
	a. Final Field Review Conditions Eval/Plan Development														■																								
	b. Office Review Submittal																						■																
	c. MDOT review period per agreement																																						
	d. Incorporate final comments from Office Review																																						
	e. Prepare and submit PS&E																																						
	f. Authorize to Advertise																																						
Task 3	Bidding and Award	50																																					
	a. Advertise for Bid																																						
	b. Bid Opening																																						
	c. Contractor selection package for MDOT submittal																																						
	d. MDOT Concurrence with selection																																						