

**OFFICE OF
STATE AID ROAD CONSTRUCTION**

MISSISSIPPI DEPARTMENT OF TRANSPORTATION
P. O. BOX 1850
JACKSON, MISSISSIPPI 39215-1850

H. Carey Webb, P.E.
State Aid Engineer
Telephone (601) 359-7150

412 Woodrow Wilson Avenue
Jackson, Mississippi 39216
Fax (601) 359-7141

July 14, 2015

Board of Supervisors
Madison County
c/o Chancery Clerk
Post Office Box 404
Canton, MS 39046


Dear Supervisors:

**RE: Local System Bridge Program Project No. LSBP- 45(12)
Madison County**

Attached hereto is a copy of approved Construction Change Request No. 1 on the above numbered project.

Sincerely,

H. Carey Webb
State Aid Engineer



By: Dan B. Tolar, P.E.
District Engineer

DT/pr

Attachment

pc: Rudy M. Warnock, Jr., P.E.
W S Construction, LLC
File

CONSTRUCTION CHANGE REQUEST

No. ONE Date July 8, 2015

ATTN: STATE AID ENGINEER

PROJECT No. LSBP-45 (12)
MADISON COUNTY

The following changes on the above project, with stations, quantities and items involved, are recommended for the reasons stated in detail:

- Proposed: Increase in plan quantity of Excess Excavation, Temporary Silt Fence and 14" Prestressed Concrete Piling.

Reason: Additional Excess Excavation needed to achieve channel grade. Quantities needed for erosion control exceeded plan quantity. Additional Pile length needed to achieve minimum bearing capacity.

Original Quantity and Price:


S-203-H: Excess Excavation (FM or LVM)	1,375	CY	@	\$ 6.00/CY	=	\$ 8,250.00
S-233-A: Temporary silt fence	200	LF	@	\$ 5.00/LF	=	\$ 1,000.00
S-803-C: 14" Prestressed Conc. Piling	770	LF	@	\$50.00/LF	=	\$ 38,500.00
				<u>Total</u>	=	<u>\$ 47,750.00</u>


Revised Quantity and Price:

S-203-H: Excess Excavation (FM or LVM)	1,875	CY	@	\$ 6.00/CY	=	\$ 11,250.00
S-233-A: Temporary silt fence	225	LF	@	\$ 5.00/LF	=	\$ 1,125.00
S-803-C: 14" Prestressed Conc. Piling	920	LF	@	\$50.00/LF	=	\$ 46,000.00
				<u>Total</u>	=	<u>\$ 58,375.00</u>

Net Increase in Construction Costs = \$ 10,625.00

Total Estimated Project - Per Contract	
Estimate Dated: <u>02/27/2015</u>	\$ 385,300.00 (A)
Contingencies Per Estimate <u>02/27/2015</u>	18,314.00 (B)
TOTAL CONTRACT ITEMS (A - B)	366,986.00 (C)
TOTAL <input type="checkbox"/> Plus <input type="checkbox"/> Minus	0.00 (D)
NEW TOTAL - CONTRACT ITEMS (C + - D)	366,986.00 (E)
Estimated Amount - This Request <input checked="" type="checkbox"/> Plus <input type="checkbox"/> Minus	10,625.00 (F)
REVISED - CONTRACT ITEMS (E + - F)	377,611.00 (G)
INDICATED UNDERRUN (A - G)	7,689.00
INDICATED OVERRUN (G - A)	

APPROVAL
 RECOMMENDED: 7/8/2015

 County Engineer

APPROVED: 7-13-15

 State Aid Engineer

RECEIVED

JUL 10 2015

APPROVAL RECOMMENDED: 7/13 20 15

 DISTRICT ENGINEER